





GAP REPORT-

UPDATE TO THE BOC REPORT

Bond Oversight Committee FY20 Q3

AS OF MAY 31, 2020





PREFACE

This report includes updated data and key highlights that occurred between the end of the quarter and the Bond Oversight Committee meeting.

Highlights and data are as of May 31,2020.



PRIMARY RENOVATIONS





PRIMARY RENOVATION HIGHLIGHTS

AS OF MAY 31, 2020

The eight schools that remained in the Hire Designer phase last quarter have since been granted approval to enter the Design phase. Additionally, seven schools completed the Design phase since the end of last quarter, and seven schools were approved to begin construction, bringing the total amount of projects in the Design phase to 57 and the total amount of projects in the Construction phase to 77.

	PROJECT PLANNING	HIRE DESIGNER	PROJECT DESIGN	HIRE CONTRACTOR	PROJECT CONSTRUCTION	PROJECT CLOSEOUT
MAY 31 GAP	PHASE COMPLETE	7	57	80	77	15
MAR 31 FY20Q3	PHASE COMPLETE	8	63	79	72	14

SCHOOLS APPROVED TO BEGIN DESIGN

Cresthaven Elementary School

Deerfield Beach High School

Deerfield Beach Middle School

Lyons Creek Middle School

Monarch High School

New Renaissance Middle School

Sheridan Technical High School

Silver Lakes Middle School

7 SCHOOLS APPROVED TO BEGIN HIRE CONTRACTOR

Coral Glades High School

Coral Park Elementary School

Croissant Park Elementary School

Lauderhill Community School at Park Lakes Learning Center

McFatter Technical High School & College

Plantation Park Elementary School

Sheridan Hills Elementary School

7 SCHOOLS APPROVED TO BEGIN CONSTRUCTION

Davie Elementary School

Eagle Point Elementary School

New River Middle School

Norcrest Elementary School

Northeast High School (pending NTP)

Piper High School

Ramblewood Middle School

NOTEWORTHY HIGHLIGHTS



NORTHEAST HIGH SCHOOL

April 21, 2020

The School Board approved the GMP agreement with the contractor, giving the green light to begin construction.



PLANTATION ELEMENTARY SCHOOL

May 1, 2020

Construction work completed and project entered the construction closeout phase.







SCHOOLS IN CONSTRUCTION

AS OF MAY 31, 2020

Included below are highlights and photos of a few projects currently in the Construction phase.






FALCON COVE MIDDLE SCHOOL

- Chiller foundation underway
- Installing chilled water piping
- Completed New Addition work:1st floor slab & beams2nd floor concrete slab





HOLLYWOOD HILLS HIGH SCHOOL

- Media center improvements nearly complete
- Restroom upgrades underway
- Roofing work is in progress





MCNAB ELEMENTARY SCHOOL

- Roofing upgrades with lightweight concrete in progress
- HVAC chillers replaced







Blanche Ely • Northeast • Stranahan

AS OF MAY 31, 2020



BLANCHE ELY HIGH SCHOOL

PRIMARY RENOVATIONS: CONSTRUCTION 44%

COMPLETE ✓

MEDIA CENTER

· Floor, ceiling tiles, furniture, circulation desk & lighting installed

OUTDOOR DINING STRUCTURE

· Final paint touch ups & roofing work complete

(SUBSTANTIALLY COMPLETE)

Dining tables & ceiling fans installed

IN PROGRESS

BUILDING 1

- · Interior chilled water piping replaced
- New ceilings installed in hallways
- Air handling unit replacement in progress

BUILDING 2

- STEM lab construction
 85% complete
- Weight room fire sprinkler & ceiling work
 80% complete
- Restroom renovations
 40% complete
- HVAC upgrades
 80% complete

BUILDING 4

HVAC chiller upgrades in progress

BUILDING 14

- Wheelchair lift construction
 10% complete
- Restroom renovations30% complete
- HVAC upgrades
 82% complete

BUILDING 15

HVAC duct heater upgrades
 70% complete

BUILDING 18

STEM lab #815 construction
 10% complete

BUILDING 26

STEM lab construction in progress













Blanche Ely • Northeast • Stranahan

AS OF MAY 31, 2020



NORTHEAST HIGH SCHOOL

PRIMARY RENOVATIONS: HIRE CONTRACTOR 100%

- School Board approved the Construction Manager Agreement with Pirtle Construction Company to replace Gilbane as the Construction Manager
- Roofing Reality Check conducted
- Board approved the GMP on April 21, 2020
- · Contractor is preparing to mobilize





NEW CLASSROOM ADDITION: DESIGN 90%

- 50% Construction Documents reviewed & approved
- 100% design drawings were submitted in May 2020
- Building Department review of design drawings are underway

New Addition Sife Plan







Blanche Ely • Northeast • Stranahan

AS OF MAY 31, 2020



STRANAHAN HIGH SCHOOL

PRIMARY RENOVATIONS: CONSTRUCTION 42%

COMPLETE 🗸

BUILDING 5

- · Re-roofing work
- HVAC replacements
- Restroom upgrades
- · New aluminum canopy and ramp

BUILDING 7

- · Re-roofing work complete
- Interior work for restroom upgrades, ceiling tiles, electrical, and HVAC replacement of air handling units and ducts complete

BUILDING 15 (GYMNASIUM)

· Air handling units and piping installed

IN PROGRESS

BUILDINGS 1

HVAC upgrades on the 1st floor | 50% complete

BUILDINGS 2 & 3

- Roofing lightweight and installation | 30% complete
- Electrical panel and transformer replacement complete
- Replacement of HVAC air handling units in progress

BUILDING 4

- HVAC unit ventilator installation | 95% complete
- Media center demolition | 40% complete
- Roof replacement | 15% complete
- Replacement of HVAC air handling units | 60% complete













Blanche Ely • Northeast • Stranahan

AS OF MAY 31, 2020



STRANAHAN HIGH SCHOOL (CONTD.)

PRIMARY RENOVATIONS: CONSTRUCTION 42%

IN PROGRESS

BUILDING 6

- Re-roofing work | 97% complete
- Aluminum canopy complete
- Interior work for restroom upgrades: ceiling tiles, electrical, and HVAC ducts complete
- Replacement of HVAC air handling units | 70% complete
- Business STEM lab renovations | 15% complete

BUILDING 9

- Fire sprinkler upgrades | 99% complete
- Bathroom renovation | 15% complete

BUILDINGS 13 & 14

- · Re-roofing
- HVAC upgrades | 65% complete

BUILDING 15

• Roofing – demolition and temp layer | 98% complete

BUILDING 17

Restroom improvements

FIRE ALARM IMPROVEMENTS ONGOING ACROSS CAMPUS

CAFETERIA ADDITION / RENOVATIONS: DESIGN 55%

50% REDESIGN UNDER FACILITIES REVIEW

REDESIGN AND PSA AMENDMENT APPROVED AT FEBRUARY 4 BOARD MEETING







SCHOOL CHOICE ENHANCEMENT PROGRAM (SCEP)





SCHOOL CHOICE ENHANCEMENT PROJECTS

DATA REPRESENTS APRIL 1, 2020 - MAY 31, 2020

Since the end of the reporting period, **4 schools have completed all enhancements**, bringing the total amount of schools with completed SCEP initiatives to **128**.

1. Atlantic West Elementary School 2. Chapel Trail Elementary School 3. Deerfield Beach Elementary School 4. Park Lakes Elementary School

128 schools have completed their SCEP enhancements

1,418 items delivered and installed at schools districtwide

	PREVIOUS QUARTER ENDING MARCH 31, 2020	CURRENT DATA THROUGH MAY 31, 2020
Planning/ Design	25	25
Implement Improvements	81	77
3 Improvements Complete	124	128
TOTAL	230	230







The School Board of Broward County, FL

Donna P. Korn, Chair Dr. Rosalind Osgood, Vice Chair

Lori Alhadeff
Robin Bartleman
Heather P. Brinkworth
Patricia Good
Laurie Rich Levinson
Ann Murray
Dr. Rosalind Osgood
Nora Rupert

Robert W. Runcie, Superintendent of Schools

The School Board of Broward County, Florida, prohibits any policy or procedure which results in discrimination on the basis of age, color, disability, gender identity, gender expression, genetic information, marital status, national origin, race, religion, sex or sexual orientation. The School Board also provides equal access to the Boy Scouts and other designated youth groups. Individuals who wish to file a discrimination and/or harassment complaint may call the Director, Equal Educational Opportunities/ADA Compliance Department & District's Equity Coordinator/Title IX at 754-321-2150 or Teletype Machine (TTY) 754-321-2158.

Individuals with disabilities requesting accommodations under the Americans with Disabilities Act Amendments Act of 2008, (ADAAA) may call Equal Educational Opportunities/ADA Compliance Department at 754-321-2150 or Teletype Machine (TYY) 754-321-2158.

Find Out More Online!



@BCPSSMART

