

BROWARD COUNTY PUBLIC SCHOOLS  
BOND OVERSIGHT COMMITTEE

KC WRIGHT ADMINISTRATION CENTER  
BOARD ROOM  
600 SE 3RD AVENUE  
FORT LAUDERDALE, FLORIDA  
SEPTEMBER 27, 2021  
5:43 P.M. - 7:23 P.M.

ATTENDANCE:

Omar Shim, SBBC Capital Budget Director  
Dr. Vickie L. Cartwright, Interim Superintendent of  
Schools  
Oleg Gorokhovskiy, SBBC Chief Financial Officer  
Robert Nave, Florida TaxWatch, VP of Research  
Sam R. Bays, Chief Facilities Construction Manager  
Kathleen Langan, Senior Program Director, AECOM  
Ashley Carpenter, Atkins, Project Control Manager  
Robert Ballou, Director, Economic Development &  
Diversity Compliance  
Joe Luechnauer, Curriculum Supervisor, Music &  
Performing Arts  
Matthew Bradford, SBBC Information & Technology  
Officer  
Yvonne Garth, Garth Solutions, President/CEO

Bond Oversight Committee Members:

Adam Rabinowitz, Esq., The Florida Bar  
Latha Krishnaiyer, Broward County Parent Teachers  
Association  
John C. Herbst, Florida Government Finance Officers  
Association  
Steve Hillberg, P.E., Civil Engineer  
Tommy Demopoulos, Fire Inspectors Association of  
Broward County

Reported by:  
Timothy R. Bass  
Bass Reporting Service, Inc.  
633 S.E. Third Avenue, Suite 200  
Fort Lauderdale, FL 33301  
954-463-3326

P R O C E E D I N G S

- - -

1  
2  
3 CHAIRMAN RABINOWITZ: All right. Let's get  
4 this show on the road.

5 I call the meeting to order.

6 First order of business is the approval of  
7 minutes from the prior meeting.

8 Is there a motion to approve the minutes?

9 MS. KRISHNAIYER: So moved.

10 CHAIRMAN RABINOWITZ: All those in favor?

11 COMMITTEE MEMBERS: Aye.

12 CHAIRMAN RABINOWITZ: Wonderful. The motion  
13 passes. The minutes are approved.

14 The next order of business is the  
15 presentation of the reports.

16 SUPERINTENDANT CARTWRIGHT: Good evening. I  
17 just want to first start off by thanking  
18 everyone, the Chair, Adam, thank you very much  
19 for your service on the Bond Oversight Committee.  
20 I also want to thank TaxWatch and specifically  
21 Bob Nave in assisting the committee by advising  
22 the district regarding the SMART Program and the  
23 General Obligation Bond. The Bond Oversight  
24 Committee has been an integral and instrumental  
25 partner in this important initiative in helping

1 the district stay focused on delivering the  
2 promises that were made to taxpayers through the  
3 SMART Program. Your role has been essential in  
4 making sure there is independent accountable and  
5 transparent execution of the program. Despite  
6 some of the obstacles the district has faced, we  
7 are proud of the achievements made so far,  
8 especially as we have completed portions of the  
9 SMART Program such as the Music, Athletics and  
10 Technology. We are celebrating some of these  
11 accomplishments with a new communication campaign  
12 that highlights the very real human impact of the  
13 program on our students, teachers, administrators  
14 and our school communities. For example, the  
15 campaign features students playing musical  
16 instruments at schools that didn't have music  
17 programs prior to SMART. Student athletes are  
18 seen training at higher levels because they now  
19 have access to state of the art fitness centers  
20 and tracks. Students were able to continue  
21 learning during the pandemic because the district  
22 provided them with laptops purchased through the  
23 SMART Technology Program. The team will provide  
24 a sneak peek into the new media campaign during  
25 tonight's presentation. It is important that our

1 community sees and hears about benefits being  
2 realized through their bond dollars. We hope  
3 that you will help us spread the message.

4 So at this point in time I will turn this  
5 over to district staff.

6 CHAIRMAN RABINOWITZ: Thank you. Facilities  
7 is up first.

8 MS. LANGAN: Good evening. How is everybody?  
9 Thank you, Dr. Cartwright. If we can turn our  
10 attention to the screen for the presentation,  
11 we'll get started this evening.

12 Are you with me?

13 There we go. Thank you, Denise.

14 So this is just a slide that reiterates  
15 actually what Dr. Cartwright was referring to  
16 and that is our technology, athletics, music, art  
17 and theater equipment. All three of those  
18 elements in the bond program are complete.

19 Music equipment, all schools with music  
20 programs have received their instruments and  
21 equipment. And the image on the screen, just,  
22 again, shows the music equipment and instruments  
23 ordered. Schools with music programs completed  
24 their orders. And then the percentage of  
25 instruments delivered to date, 100 percent.

1 Art, kilns, all schools with ceramic programs  
2 have received their kilns.

3 Theater equipment, all schools with theater  
4 programs have received their sound and lighting  
5 equipment and the screen just shows the amount.

6 And Facilities, we'll take a moment to -- as  
7 everybody is familiar with, we do a little video.

8 CHAIRMAN RABINOWITZ: I think there's a  
9 question before we move on.

10 MS. LANGAN: Oh, yes, please.

11 MS. KRISHNAIYER: I just have a question  
12 regarding the music programs. We had several  
13 schools that did not have a music program and,  
14 you know, there was a dialogue whether they would  
15 be able to get those music programs. How are we  
16 doing there? I mean they were the schools in the  
17 neediest areas.

18 MS. LANGAN: To bring the programs?

19 MS. KRISHNAIYER: They had no programs  
20 whatsoever.

21 MS. LANGAN: Understood. I think that that  
22 would be something that maybe district staff  
23 would be able to follow up on. We can certainly  
24 make those notes unless --

25 MS. KRISHNAIYER: Yeah, that would be great.

1 MS. LANGAN: So you're looking for the actual  
2 schools that don't have music programs that would  
3 like to have a school music program.

4 MS. KRISHNAIYER: So if you can just get an  
5 update, that would be great.

6 MR. LUECHNAUER: I can speak to that a  
7 little. I'm Joe Luechnauer, Supervisor of Music  
8 for the district and I work for Applied Learning.  
9 This would be Susie Cantrick sitting here talking  
10 to you now, but it's me today.

11 We have -- we're actively working with all  
12 schools that do not currently have music  
13 programs. We're working with them to support  
14 them as much as possible, bringing them as many  
15 ancillary activities and opportunities that we  
16 can.

17 The ultimate goal, however, is to make sure  
18 that each school is able to fund a program,  
19 standalone program, in itself. And sometimes  
20 this happens where you have an enrollment issue,  
21 it could be a funding issue. But what our  
22 schools do is, if there may not be a music  
23 program in one, but there would be a visual arts  
24 program in that same school if they have to make  
25 the choice. So, generally speaking, there's some

1 arts present in all of our schools.

2 MS. KRISHNAIYER: Could we get a list of the  
3 schools that don't have it? I mean, not right  
4 now, but you could email it?

5 MR. LUECHNAUER: Yeah, sure. Absolutely we  
6 can do that.

7 MS. KRISHNAIYER: Thank you very much.

8 MS. LANGAN: Okay. Moving on to the video,  
9 if there are no other further questions.

10 (Video played.)

11 MS. LANGAN: Okay. So our next slide, as you  
12 all know, at the end of June is when the report  
13 comes out, but then we also give an update, a  
14 current update. So what you have in front of you  
15 are the schools at the end of August that are  
16 complete and the June is down below. So in June  
17 we had 47 projects in design, 49 projects going  
18 through the hire contractor process, active  
19 construction was 130 projects, and closeout was  
20 25.

21 Since that time, as of the end of August we  
22 are now at 44 projects in design, 48 in hire  
23 contractor, 131 active construction projects and  
24 46 in construction closeout. That may seem a  
25 little confusing to folks by the numbers. The 46

1 number is because as we looked at projects that  
2 were closed out at the end of completion where  
3 the building department signs off and says, yes,  
4 you're 100 percent complete, that's why we  
5 started tracking the projects at substantial  
6 completion. So those are the numbers today.

7 We wanted to spend just a minute, you know,  
8 as you can see 131 projects are under  
9 construction, but in addition to that, over the  
10 summer the PMOR team did 46 projects, 48  
11 projects, excuse me, and completed just during  
12 the summer months. So by the time school let out  
13 to when school started back up these are a  
14 summary of the equipment that was installed  
15 during that time.

16 I wanted it give an update, obviously, on our  
17 Top 3. Blanche Ely High School, we're almost  
18 complete. I do have a walkthrough their next --  
19 next week to look at the covered walkway and a  
20 couple of other elements of that school campus.  
21 But you can see what's been complete. We have  
22 some minor roofing, ADA renovations left and some  
23 roofing in Building 18. Otherwise, everything is  
24 complete on that one.

25 Northeast High School, as you all know,

1 construction is underway. Buildings 1, 3 and 12  
2 have work ongoing. On the new classroom  
3 additions we are in the process of hiring the --  
4 it says contractor, it's a CMR. It actually was  
5 out to bid and we didn't get enough coverage on  
6 our trade practices, so we're out again and we  
7 are negotiating now the GMP. So that'll get  
8 started soon. School Choice and Athletics, you  
9 can see School Choice is 94 percent complete and  
10 Athletics is completed.

11 Stranahan High School, this project has a lot  
12 of work that has been completed. On the  
13 left-hand side there, I won't read it all to you.  
14 Construction underway is a lot of roofing. Which  
15 we did have some delays on that roofing due to  
16 equipment on the roof that had to be relocated  
17 before we could get started on that. Building 17  
18 storage conversion and then Building 20 STEM lab  
19 and roofing. The weight room and track are  
20 complete. School Choice is 93 percent complete.  
21 And the design is in progress. Maybe some of you  
22 know that we have done a few workshops with the  
23 school board over the last few months. We have a  
24 follow-up memo that we're working with the  
25 community this week, and then we will go for a

1 board vote on the design or replacement or  
2 renovation of the cafeteria.

3 Safety and Security, you can see the numbers  
4 there, the fire alarm and fire sprinkler, what's  
5 in design, hiring contractor, construction,  
6 complete and closeout.

7 So we've talked quite a bit about some  
8 strategies that we have been working on to,  
9 number one, reduce the time for change order  
10 process. So, before you, you have some elements  
11 of things that we have been in the process of  
12 working on or have worked on.

13 You all know that we did take policy changes  
14 to the board, not through a vote but through  
15 workshops to go through the public process of  
16 having a policy change. We did not get support  
17 from the board in that regard on that particular  
18 element. And so we actually haven't brought it  
19 to a vote yet. We thought we would hold back and  
20 get more production with the program to go back  
21 with them again.

22 Another element that we are finishing up now  
23 is the e-Builder changes. This has been a  
24 tremendous amount of work where we've been  
25 establishing a PCO process within the e-Builder

1 system. We have started with the RFI process and  
2 moving to change orders, and just overall  
3 improvement to the workflow with the ASIs and the  
4 building department and then final pricing from  
5 the contractor.

6 So this is steps taken to reduce the number  
7 of review and resubmissions of the roofing  
8 binder. This has been a continuing challenge for  
9 us. And one of the things I'd like the folks to  
10 understand is that this isn't anything that we  
11 stopped looking at. We are constantly looking at  
12 ways to improve the performance of the program.

13 So we have a list here of things that we have  
14 done and achieved in order to reduce the time of  
15 roofing binders. We haven't been able to achieve  
16 what we were hoping to. So we have now moved to  
17 where we're doing roofing carve-outs under a CSMP  
18 procurement, which will help speed that along.  
19 Some of them are being done under design/build if  
20 they are early in design, others we are working  
21 with the building department and then we are  
22 working that way to pull those out of the primary  
23 contract and get those done faster.

24 So one of the things that I think you saw in  
25 the report from TaxWatch was -- we had a glitch

1 with the number of projects that were behind.  
2 Staff counted, tripled the count. So we have  
3 issued a corrective sheet in your books today.  
4 But the result is that we had 23 projects at the  
5 end of August -- at the end of June, excuse me,  
6 with schedule variances. And we track these  
7 variances every month. We report from month to  
8 month. 23 projects. 20 of the projects had  
9 schedule variances that were delayed. We will  
10 let you know that 19 of the delayed projects are  
11 95 percent complete. So we'll look at a graph in  
12 a moment that will give you further information  
13 as to what that means. And then three projects  
14 we had with schedule variances where they  
15 advanced. Two of those projects finished earlier  
16 and the last one we moved to work out an issue  
17 with an LOR.

18 So this is the schedule related variances in  
19 a pie chart so that you can see exactly what was  
20 delaying the projects. So if you look at this,  
21 we had 15 completed projects that were delayed  
22 after receiving the 110b, which is substantial  
23 completion from the building department, due to  
24 additional work that was required and requested  
25 by the district. We had one project delayed due

1 to errors and omissions. We had three project  
2 delays resulting from contractor delay issues.  
3 And then we had one project being delayed for  
4 unforeseen conditions. So you can see the  
5 percentages on the graph there. And you should  
6 have this added to your book.

7 Ashley?

8 CHAIRMAN RABINOWITZ: Before we move on,  
9 because we've moved through probably four bullet  
10 points under Part C of our agenda, I think it  
11 would be appropriate to allow Bob, TaxWatch at  
12 least, to provide us his findings and  
13 recommendations relative to the various areas  
14 that you just addressed.

15 MS. LANGAN: Sure.

16 MR. NAVE: Thank you.

17 CHAIRMAN RABINOWITZ: You're welcome.

18 MR. NAVE: First, I want to commend the  
19 committee and the district for the revisions to  
20 the agenda. I think focusing the agenda on  
21 issues and questions that we've all been asking  
22 for years now is a good thing to do. So I  
23 appreciate that.

24 Also, I appreciate the district going through  
25 the trouble of putting together written responses

1 to the recommendations that we made.

2 So looking at what's been discussed so far,  
3 you know, we've known for some time now that  
4 there were some business process issues that were  
5 causing delays and overruns and things like that.  
6 I guess the question I would have is, so staff  
7 went to the school board in a workshop and the  
8 board said they didn't want to make any changes  
9 to the change order process. So the delays in  
10 the change order, the 192 days average to review  
11 and approve change orders, that's not likely to  
12 change.

13 Then the other issues are, of the other  
14 business processes that have been revised, I'd  
15 like to ask the district, how much of a delay  
16 will this eat up? I mean, how much ground are we  
17 going to make up? How much time will be saved?  
18 How many times going back to the building  
19 department will be saved as a result of these  
20 changes?

21 So I would have that question to staff.

22 CHAIRMAN RABINOWITZ: Feel free to answer.

23 MS. LANGAN: Thank you.

24 So, you know, it's not, obviously, one  
25 element that makes a difference in working with

1 the issues surrounding the building department.  
2 Code issues, interpretation of codes. What we  
3 had done was in the 2018 schedule the district  
4 had applied, the district and/or the previous  
5 PMOR, I'm not exactly sure who did what, but had  
6 two design reviews to the building department.  
7 And, clearly, what we were trending was about  
8 nine or 10 reviews by the building department.  
9 And this is just design. So I'm not hitting the  
10 roof yet.

11 What we did was, we looked at what that would  
12 do to the overall program schedule. It pushed it  
13 way out to '27. So we brought that back by  
14 saying we're going to trend and assume five  
15 reviews.

16 While that hasn't been perfect, we also  
17 developed a design group so that the project  
18 managers wouldn't have to switch between design  
19 and construction. Most programs, I'm sure you  
20 are familiar, like those PMs to be associated  
21 with design and construction. Unfortunately,  
22 because there are so many projects, we felt that  
23 it would be best if we split that and the team  
24 leaders are assigned all projects up front, but  
25 then the project managers don't get their

1 projects until we are board awarded.

2 That has helped. We have four people in our  
3 design group and they are strictly focused on  
4 design reviews, getting the projects through the  
5 building department. And with that focus we are  
6 moving forward on design. And you can see how we  
7 have progressed out of design.

8 With the roofing, while we probably haven't  
9 been so lucky, it has varied with the number of  
10 design reviews that we've gone through. We think  
11 that having -- you know, we've met with the  
12 building department a lot on this concept of  
13 carve-outs and they think that they'll be able to  
14 move these reviews faster under that concept. So  
15 we think part of the problem is -- you know, you  
16 can't blame one element of a program this size,  
17 but one element has been that the general  
18 contractors, they have the roofer prepare the  
19 binder, the binder then goes to the general  
20 contractor, the general contractor then sends it  
21 to the architect, the architect reviews it, if he  
22 approves it, it may take two or three times for  
23 him to approve it, it goes back to the  
24 contractor, it then goes to the building  
25 department, and so it goes. So it's a long

1 process that it's taken us to really trend the  
2 number of days of each of those reviews and we  
3 continue to try to work on to reduce it.

4 CHAIRMAN RABINOWITZ: The question that came  
5 to my mind was, when I'm looking at your report  
6 and TaxWatch's commentary about the variances was  
7 the following. If there are almost 50 projects  
8 that already have, quote, scheduling variances,  
9 what financial impact does that have?

10 Is it going to cost more money to get these  
11 projects now completed because there are 50  
12 projects that are seemingly having some schedule  
13 variance?

14 MS. LANGAN: Well, if you look at the sheet  
15 that we -- we made a correction that the projects  
16 that looked like 50, it was because they were  
17 triple counted. So when TaxWatch looked at that  
18 sheet, he was looking at that correctly, it was  
19 printed incorrectly.

20 So the reality of it is, we are 23 -- 23  
21 project variants, 20 of those projects are at 90  
22 percent complete. So I know it's hard to  
23 believe, but those delays are associated with  
24 change order work that's being requested, and  
25 that might be code, that might be owner request,

1 it might be a lot of different things. I mean, I  
2 could walk you through, every month we give a  
3 variance report for the district and any project  
4 that has a variance, whether it's ahead of  
5 schedule or behind schedule, we give all the  
6 reasons why. And so that's in our monthly report  
7 to the district.

8 CHAIRMAN RABINOWITZ: Yeah, that still  
9 doesn't answer my question.

10 MS. LANGAN: Okay.

11 CHAIRMAN RABINOWITZ: And I'll be frank with  
12 you when I say that whether it be 50 or 23, its  
13 still seemingly unacceptable in light of the fact  
14 that I've been sitting in this chair for like  
15 four years and every single project is delayed.  
16 It seems that way to us.

17 So if it seems that way to us sitting on this  
18 side of the table then it certainly seems that  
19 way to the public.

20 And my question really is, is there a  
21 financial impact because of these delays? Is it  
22 costing us more money?

23 MS. LANGAN: No.

24 CHAIRMAN RABINOWITZ: That's the most  
25 important thing, I think.

1 MS. LANGAN: Yeah, no.

2 If I may, also, when we talk about the delays  
3 that are happening when a project is 90, 95  
4 percent complete, what we've developed is a  
5 strategy called Day 2. That strategy allows the  
6 contractor and the roofer to finish the job, get  
7 it signed off, released from their bond so that  
8 they can go back and bid additional work, and  
9 then we take that Day 2 work, if it's a change  
10 order that the board hasn't approved, we go  
11 through that process. If it is a part of the  
12 scope that is approved by the board, that is then  
13 done under a CFMP.

14 That, we expect to move the projects faster.  
15 And it will allow us to close the project out.  
16 We're looking at 20 projects that are already 90  
17 to 95, in some cases 100 percent complete. We're  
18 waiting on a change order to get that final.

19 CHAIRMAN RABINOWITZ: Any other questions?

20 CHIEF DEMOPOULOS: Yeah, question. Do you  
21 have an updated page 114? Because that is where  
22 all those 50-plus schools are listed,  
23 individually. Not that. I mean, I see that, but  
24 in the actual report, the 650-page report, page  
25 114 says Schedule Variances and has a whole bunch

1 of schools on here. So if you just took off and  
2 clarified it down to 23, is this revised?

3 MS. CARPENTER: That page is actually  
4 correct, but you might see, like, for example,  
5 School A might be listed under April, May and  
6 June because it had some variance in each month.  
7 These projects, like Kathleen is referencing, if  
8 it's a project that's 95 percent complete, it  
9 still hasn't finished, it experiences a delay in  
10 all three months so it was triple counted on our  
11 page.

12 CHIEF DEMOPOULOS: Understood.

13 MS. CARPENTER: So it's not technically  
14 incorrect, it's just 20 schools in total or 23.

15 MS. LANGAN: We track that monthly.

16 CHIEF DEMOPOULOS: Understood. Thank you.

17 And, actually, I have a lot of questions.

18 So the owner delays, are we -- I know those  
19 are school board based. I guess, from what you  
20 said, as we go through final inspections the  
21 school board requests additional things.

22 Are we tracking those things? Are those code  
23 required? Are those just because Tommy, the  
24 inspector, wants them? I mean how is it --

25 MS. LANGAN: It's a combination thereof.

1           So, as I said, Day 2 work will address  
2 anything that's not code. If the building  
3 department comes in on final inspection and they  
4 identify a code issue, then that is a change  
5 order that must be completed prior to them  
6 signing off on a substantial completion. I can  
7 give you some examples.

8           CHIEF DEMOPOULOS: Well, and I get that, but  
9 my question is, the city -- the city, sorry. The  
10 school board had an opportunity, they reviewed  
11 the plans, right, they approved the plans?

12          MS. LANGAN: Yes.

13          CHIEF DEMOPOULOS: Which would be the first  
14 opportunity to find code deficiencies.

15          MS. LANGAN: Yes, sir.

16          CHIEF DEMOPOULOS: The inspector, when they  
17 go out to the inspection site, uses those plans  
18 that were already reviewed and approved to do  
19 their inspection. If they're finding additional  
20 things, that means that the plans examiner most  
21 likely missed it, so I'm wondering, how can we  
22 trace it back to the source of what are we doing  
23 wrong in the beginning as opposed to finding  
24 things out at the end? We're clearly missing  
25 something in the beginning.

1 MS. LANGAN: Sure. I mean, I think, you  
2 know, in my experience that happens throughout a  
3 lot of districts where the code reviewers may  
4 miss certain things. And it -- you know, the  
5 best example I can give is fire alarm devices.  
6 Once they come out to a project site and they see  
7 what has been designed, they may say, well, I  
8 want, you know, five more devices and here's  
9 where they need to go. So that's pretty standard  
10 of the types of things that happen.

11 I don't disagree with your thought process.  
12 I think that it would be beneficial for the  
13 building department, obviously, who should be  
14 addressing, you know, your question specifically.  
15 What I can tell you is, in trying to work with  
16 the district and move the program forward, we've  
17 developed a strategy which is industry wide  
18 called, you know, Day 2 work, to try to help  
19 facilitate getting change orders done.

20 Again, it won't address the code. Code and  
21 life safety has to be done immediately.

22 CHIEF DEMOPOULOS: I understand. I review  
23 plans. I do inspections. I understand. But I  
24 would never walk into a facility that I have  
25 already reviewed the plans and told you it's good

1 and say I want five more devices without giving  
2 you a code section. And that means that I missed  
3 it in the beginning.

4 MS. LANGAN: Sure. And they do do that.

5 CHIEF DEMOPOULOS: So I'm just saying,  
6 whether it's remedial training, whether it's  
7 audits, whether it's something, but -- I  
8 understand what you're saying, but from a plans  
9 examiner/inspector standpoint, that's not  
10 acceptable. Thank you.

11 MS. KRISHNAIYER: The change orders, do they  
12 only come from the inspector?

13 MS. LANGAN: No.

14 MS. KRISHNAIYER: What are the sources of the  
15 change orders?

16 MS. LANGAN: Sure, it could be -- most of  
17 them are from the inspectors that they're  
18 happening at final completion or final  
19 inspections I should say. But we have some that  
20 are contractor -- you know, contractors have  
21 identified gaps or issues where a change order is  
22 needed. We have unforeseen conditions that  
23 are -- you know, renovations are tough on change  
24 orders. Contingency, you have to have it.  
25 Unforeseen-- in our architectural contracts

1 the architects are required to go onsite to do  
2 visual inspections. Unless the district approved  
3 them to go out and do any destructive testing and  
4 paid them, they would not do that. What we would  
5 find, if, you know, we were starting over and  
6 designs were starting, we would recommend that we  
7 do destructive testing in the renovation  
8 projects. There's a lot of unforeseen.

9 And then, as we said, errors and omissions,  
10 there's problems you know with the design  
11 documents where we would need change orders.

12 I think you all are familiar with the process  
13 that's used here where if we identify a change  
14 order as an error or an omission we then go back  
15 to the architect and request reimbursement for  
16 that change. So I think to date we have received  
17 about 550,000?

18 MS. CARPENTER: We have. That amount is  
19 actually due to delays that were experienced in  
20 design.

21 As far as errors and omissions, the district  
22 hasn't currently pursued money back from the  
23 A&Es.

24 MS. LANGAN: Oh, I'm sorry. I thought the  
25 money back was from errors and omissions.

1 CHIEF DEMOPOULOS: That was going to be a  
2 question of mine, as well. Because I'm looking  
3 through the change orders, page 93 to  
4 100-something and there are a lot of consultant  
5 omissions, consultant errors, and I would  
6 strongly suggest the district take action towards  
7 these folks that either omit or -- I don't know  
8 why you have to pay for it double later.

9 MS. LANGAN: Yeah, and I think, you know, we  
10 have done some presentations on this to the  
11 board. You know, nobody -- no firm is perfect.  
12 No architect is perfect. And what we've  
13 explained to the board is, there is an industry  
14 AIA consideration, I guess, if you will, that  
15 says in a renovation you will usually find five  
16 to eight percent of either errors or omissions  
17 from an architectural firm depending on the size  
18 of the project and if it's a new project versus a  
19 renovation project.

20 The district is still getting value and I  
21 think that's something that we have to keep in  
22 mind. There's still a value to the work. So  
23 what we're used to seeing is, we take a look at  
24 the cost, but then don't consider the entire cost  
25 of the change to the architect, but what the

1 difference would be between bid day and the  
2 change order time. So what we would pay on bid  
3 day for that same work and then the difference is  
4 the change.

5 CHIEF DEMOPOULOS: Is there a way you can  
6 show that? I'm not sure how you would quantify  
7 that, but --

8 MS. LANGAN: Yeah, I mean, you do it by  
9 estimating. I mean, it's not a perfect plan.  
10 You certainly do it by estimating.

11 CHIEF DEMOPOULOS: Yeah, there's one on here  
12 for \$81,000 for a fire alarm consultant omission,  
13 which is just astronomical in my opinion.

14 MS. LANGAN: Yeah.

15 CHIEF DEMOPOULOS: Part of your, I know you  
16 were mentioning, I may be misspeaking, the design  
17 group, I think you --

18 MS. LANGAN: Yes.

19 CHIEF DEMOPOULOS: Design group?

20 MS. LANGAN: Yes.

21 CHIEF DEMOPOULOS: Is the fire inspections  
22 and the building department, are they part of  
23 that group?

24 MS. LANGAN: Well, they aren't part of our  
25 team, but they certainly are -- we collaborate

1 with them. You have your building department and  
2 then you have the fire marshal's office. And the  
3 fire marshal, I think he has, you know, maybe  
4 three or four people working for him that I  
5 believe are outside consultants.

6 CHIEF DEMOPOULOS: They have a lot of school  
7 inspectors, but I know for my city at least, I  
8 get involved in the beginning and work with these  
9 architects, engineers, they give me preliminary  
10 drawings, we mark them up and hand them back  
11 before it actually goes through the formal review  
12 process and it saves a lot of time. Because,  
13 like in the report, 63 -- the average number of  
14 days per project at the building department is 53  
15 days, and then the average number of days between  
16 building review and engineering review is 63  
17 days. You know, it's taking the building  
18 department way too long to review them and it's  
19 taking your subcontractor/contractors two months  
20 to get some of these plans back to them.

21 MS. LANGAN: The A&E's you're referring to?

22 CHIEF DEMOPOULOS: Yeah. Excuse me.

23 MS. LANGAN: And sometimes there are so many  
24 issues that, you know, you can run into, as far  
25 as both sides trying to get the reviews done.

1 And I do know that, you know, the building  
2 department and the fire department is -- you  
3 know, has been struggling staffing-wise  
4 resource-wise. I think that they have gotten  
5 more resources now through their consultants --  
6 is it CAP? Yeah, CAP they use. That's the name  
7 of the company they use to supplement their  
8 reviewers.

9 So understood. You bring a lot of good  
10 comments.

11 CHIEF DEMOPOULOS: Does the -- sorry to talk  
12 so much. Does the district -- have we noticed  
13 staffing issues in the building department for  
14 either side? I mean, is that --

15 MS. LANGAN: Yes.

16 CHIEF DEMOPOULOS: I don't expect an answer,  
17 but are we taking action; do we need to hire more  
18 people; subs; I don't know, part-time people;  
19 full-time people? I don't expect an answer now,  
20 but --

21 MS. LANGAN: Sure. Mr. Moquin has been  
22 working on this issue with his team, the building  
23 department and the fire marshal. They brought on  
24 additional staff and resources through the  
25 consultants. They work diligently on it. And,

1 obviously, you know, there's training involved  
2 once they bring these consultants on, just trying  
3 to get the right people, get the right rates.

4 I know Mr. Moquin, in order to improve and  
5 get more resources, they changed -- they went out  
6 on the street with a new RFP. So previously they  
7 had gone out and they had set the rates  
8 themselves. They did not get any traction on  
9 that RFP like that, so they went out and  
10 developed a new RFP where the consultants gave  
11 the rates. So he's worked diligently with his  
12 team to make those improvements.

13 CHIEF DEMOPOULOS: One last question and then  
14 I'll let others talk. Does the district and/or  
15 whomever submits the plans, do they do electronic  
16 plan review or is it all paper?

17 MS. LANGAN: It's all paper.

18 CHIEF DEMOPOULOS: Maybe a suggestion. We  
19 use electronic plan review. I know when you have  
20 paper that goes to the building department, they  
21 review it, then it goes to the fire, then they  
22 review it, then it goes to zoning and they review  
23 it. With electronic plan review it goes to all  
24 of them at once, everyone reviews it, it's a lot  
25 quicker turnaround. So that may be something

1 that everyone looks into.

2 Thank you.

3 CHAIRMAN RABINOWITZ: Thank you.

4 MS. CARPENTER: Shall I continue the  
5 presentation?

6 CHAIRMAN RABINOWITZ: Please. Thank you.

7 MS. CARPENTER: Okay. Ashley Carpenter with  
8 Atkins.

9 So this cash flow forecast is really just a  
10 high level to kind of walk you through some of  
11 what's happening with the program on the  
12 financial side. Again, this is just Facilities.

13 So the gray line was the original program  
14 baseline that was set, the schedule that was cost  
15 loaded. The green dashed line going up to the  
16 right is the program forecast currently. And the  
17 very bright blue line in the bottom left is the  
18 actual spent.

19 So you can see just by looking at the curve  
20 for the actual spent that the curve is -- has  
21 increased, you know, over the past six months.  
22 It's deeper. I guess we're spending more money  
23 on the program. We've got so many projects in  
24 construction.

25 The orange vertical bars you can see a couple

1 months the spend was really, really high there,  
2 well above the forecast. And really to  
3 accomplish the program schedule that AECOM has  
4 sent out of October 2025 the spend would need to  
5 be around about \$15 million a month, let's say.  
6 And we've been exceeding that in the past year,  
7 over 16 million a month.

8           There was some talk about change orders. The  
9 change order rate for projects that have been  
10 completed is just about half a percent of the  
11 construction value, which is low, particularly  
12 for renovation jobs. And then of all the active  
13 projects it's running around about a half percent  
14 as well, just over a half percent.

15           I mean, we do -- we know that some projects,  
16 if you look, I forgot the page numbers that you  
17 just mentioned, yeah, on actually 92 -- page 92  
18 and 91 in the BOC report, it shows per project  
19 what the change order percentage is. And, you  
20 know, a couple of them are definitely high, but  
21 we have a lot of projects that they've been so  
22 low that the average over the program is still  
23 quite low.

24           But, overall, I think what we're seeing is  
25 that the forecasted program end date of October

1 2025 is quite realistic and achievable.

2 Particularly with the rate of construction right  
3 now and the work getting done, it's -- it's a  
4 good sign.

5 So that's that. We can go to the next slide.

6 So as far as the risk assessment, we do a  
7 quarterly risk assessment. And this quarter the  
8 total went up about \$10 million for the 70  
9 percent risk. We look at the 70 percent as being  
10 sort of the one that we plan by. And it went  
11 from \$508 million being, I guess, needed for  
12 reserve to 518. And that was due to -- about 7  
13 million of that was inflation and then about 3  
14 million of it was related to like a swing space  
15 program for construction, which is really just  
16 for projects that were already in construction.  
17 So if we utilize portables on campuses for swing  
18 space, that was already figured into that budget.

19 There's, as far as like AECOM's plans for  
20 swing space for projects that aren't in  
21 construction yet, obviously, that will be figured  
22 into the budget and, you know, we anticipate that  
23 that will save a lot of time, and, therefore, a  
24 lot of money. But for projects that were already  
25 in construction and it wasn't part of the budget,

1 so that's the increase for the quarter.

2 We do have a big project that the board  
3 approved recently, the additional funding of  
4 about \$29 million for, which is C. Robert Markham  
5 Elementary, the replacement of Building 1. That  
6 building was just going to get some sort of  
7 standard SMART Program renovations, you know,  
8 roofing and some HVAC work. But they've recently  
9 approved replacement of that building, so there  
10 will be an additional 29 million.

11 I know that that's part of Capital's response  
12 on budget and everything but I just wanted to  
13 mention that because that will, obviously, affect  
14 the SMART Program reserve and need to come  
15 directly from the SMART Program reserve.

16 So that's all I have. Thank you.

17 CHAIRMAN RABINOWITZ: Wonderful. I guess  
18 we're moving on to budget.

19 MR. HERBST: Can I ask one question?

20 CHAIRMAN RABINOWITZ: Sure.

21 MR. HERBST: So back to your risk analysis,  
22 help me understand where you developed this from.  
23 I'm sorry, so your midpoint risk, your 70 percent  
24 risk, how do you develop your risk assessment?  
25 Where does that come from?

1 MS. CARPENTER: Sure, it's a Monte Carlo  
2 simulation. So, you know, we've been measuring  
3 the risk over some years now, and every risk --  
4 so back then, before we really got into the  
5 construction phase there was a lot of -- there  
6 was an understanding that the original funding  
7 allocations that were given to these projects  
8 were very low, that the estimates that were done  
9 in 2014, we came in and understood that there was  
10 definitely not sufficient funding, particularly  
11 because of how high inflation was for a number of  
12 years in a row and even -- even if you look at  
13 2014, the roofing unit prices, and things were  
14 just -- it was just low. So we knew that there  
15 was going to be a big impact and we started  
16 trying to understand, okay, what's going to be  
17 the impact for inflation; what will be the impact  
18 for the roofing unit prices; what will be the  
19 impact for the HVAC equipment; has the equipment  
20 been figured -- and not just equipment, actually,  
21 but the ancillary stuff that goes along with when  
22 you replace a unit. So there was a lot of risks  
23 that we knew would hit the project. Even if you  
24 stick really tightly to the scope and you say  
25 we're only going to do a roof for these buildings

1 that were culled out, we're only going to replace  
2 these three air handlers that were culled out,  
3 you know, there was still a huge impact to the  
4 budget regardless. And then, obviously, risks  
5 associated with the timeline extending. So there  
6 was a couple of re-baselines that were done over  
7 the years and every time that timeline extends  
8 that changes.

9 So you put in these different risks and you  
10 say, what's the probability of this happening,  
11 you know, and how much -- what's the impact going  
12 to be if it does? And now, the point we're at  
13 now in the program, pretty much of all of our  
14 risks have happened, have been realized, and  
15 they're like at 100 percent.

16 So the -- now when things hit the program,  
17 like Markham Building 1, there really wasn't  
18 anything in there for that because all the risks  
19 that have been put in, you know, have kind of  
20 been realized and now when something else happens  
21 it's like, oh, okay, that's going to be an  
22 addition hit that wasn't, you know, factored in.

23 We still -- we're still carrying risk for  
24 inflation. We're still carrying risk for change  
25 order percentages and stuff like that, which

1 there is still an accounting for that. It does  
2 increase. You know, that's covered in a sense,  
3 but there are certain things that now when they  
4 happen, they're not covered quote-unquote in the  
5 70 percent.

6 But you can see the range has really narrowed  
7 over time. In the beginning when you don't know  
8 a whole lot there's a huge range. But things  
9 have been happening and haven't hit the program  
10 so the range has narrowed over time.

11 MR. HERBST: Thank you.

12 MS. KRISHNAIYER: Backing up a little bit.  
13 Can someone fill us in on cost of the -- you  
14 know, progress or whatever, what's going on with  
15 Rickards and the roof collapse at Rickards; as  
16 well as with, I think, Apollo has a similar  
17 situation and a couple other schools?

18 MS. LANGAN: Sure. And we actually have a  
19 board workshop on October 5th where we will be  
20 presenting some further information to the board  
21 on the Rickards collapse as well as a  
22 recommendation on the structural perfection  
23 program that we're recommending that the district  
24 does.

25 As far as the sister schools, we were in

1 every sister school this summer. We have made  
2 all of the repairs with the exception of one  
3 minor repair at Lauderdale Lakes. And that was  
4 just due to the condition of the area that we had  
5 to repair. It had taken longer. We had to  
6 redesign details four times just to get access to  
7 the placement of where we needed to repair the  
8 beams in the school.

9 So everything is repaired with the exception  
10 of that and it's moved forward.

11 MS. KRISHNAIYER: Except Rickards.

12 MS. LANGAN: I'm sorry?

13 MS. KRISHNAIYER: Except Rickards.

14 MS. LANGAN: Well, Rickards, you know,  
15 obviously, we have the report and we'll be  
16 presenting that to the board. As far as what the  
17 plan is for Rickards, that is moving forward.  
18 You know, Buildings 2 and 5 are being  
19 accommodated for the students to return. Well,  
20 actually, in a few weeks they'll be back onsite  
21 and there's progress being made with the mobile  
22 modular school, so that the kids will be  
23 returning there after winter break. So that --  
24 that part of it is progressing.

25 MS. KRISHNAIYER: Thank you.

1 CHIEF DEMOPOULOS: I have a question, I'm  
2 sorry, on Rickards before you get off of it, but  
3 I can't really find where I marked it up. Page  
4 123 of the report started talking about approved  
5 funding for \$990,000 and then approving temporary  
6 portables for 8 million, I believe it is. Is  
7 this all funding that the school -- that the  
8 district is paying? Is this collapse something  
9 the fault of -- and I know you can't say, but  
10 fault of the contractor that they should be  
11 getting a bill for this; like who -- who and why?

12 MS. LANGAN: We've been working closely with  
13 the district's insurance company. And,  
14 obviously, we can't speak to any fault. That  
15 will be discussed with the school board and the  
16 engineers.

17 CHIEF DEMOPOULOS: So there's still an  
18 investigation and there's the potential for some  
19 sort of reimbursement at some point if fault is  
20 determined not to be the school board; I would  
21 imagine?

22 MS. LANGAN: Yes, sir.

23 CHIEF DEMOPOULOS: Okay.

24 MR. SHIM: Through the Chair?

25 CHAIRMAN RABINOWITZ: I think you're up,

1 Omar.

2 MR. SHIM: Thank you. Good evening. Omar  
3 Shim, Director of Capital Budget.

4 This quarterly budget activity report is for  
5 the quarter ending June 30th, 2021. The total  
6 SMART Program budget increased by 14.1 million  
7 over the last quarter from 1 billion 315.9 to 1  
8 billion 330, which is shown on page 403 of the  
9 quarterly report.

10 The detailed list shows -- each project that  
11 has had budget increases is shown on page 407  
12 through 424.

13 From the total of 1 billion 330, 966.8  
14 million is either committed or spent. And the  
15 balance of those funds that are not encumbered or  
16 spent is 363.1 million.

17 Next slide.

18 Expenditures through the fourth quarter are  
19 660.6 million as shown on page 425. This is a  
20 59.5 million increase in expenditures from the  
21 previous quarter. The growth in expenditures  
22 shows the increase in construction activity since  
23 most the nonconstruction items in the SMART  
24 Program have been completed. Well, pretty much  
25 everything else is completed. Purchase orders in

1 place are 306.6 million.

2 Next slide, please.

3 For the reserves, in addition to the SMART  
4 Program funding that are identified in the  
5 project budgets the district set aside reserves  
6 for additional costs identified in the Atkins  
7 Risk Assessment.

8 To mitigate these risks the district  
9 initially established 225 million in SMART  
10 Reserves. We also approved COPS for 211 million.  
11 47 million was added for the SMART Program to  
12 cover costs for additional PMOR services. And  
13 then, in addition, as has been mentioned, on  
14 September 8th when the board adopted the DEFP,  
15 District Educational Facilities Plan, 29 million  
16 was allocated for the replacement of Building 1  
17 at Markham Elementary. And in fiscal year 22, 46  
18 million were additionally increased in fiscal  
19 years 24 and 25. This brings the total added to  
20 the reserves since the inception of the program  
21 to 558 million to cover the amounts identified in  
22 the risk assessment.

23 And, as you know, as projects are awarded  
24 funding is added to each of the projects from the  
25 SMART Program Reserves. So out of 558 million,

1 173 million remain in the SMART Program Reserves.

2 As we move into this fiscal year 22 district  
3 staff is monitoring carefully our cash flows for  
4 the General Obligation Bond and we're also  
5 looking at the project schedules to determine the  
6 fourth and the final periods of the General  
7 Obligation Bond.

8 Next slide.

9 So we had several workshops and meetings with  
10 the school board over the past year, and, of  
11 course, we discussed funding priorities. And on  
12 September 28th we -- the board adopted the  
13 District Educational Facilities Plan and, as I  
14 mentioned, those two elements relating to the  
15 Markham and Rickards were addressed in that.

16 And that is pretty much all I have. If there  
17 are any questions?

18 CHAIRMAN RABINOWITZ: Bob.

19 MR. NAVE: Yes, sir. Just a couple of  
20 things. In response to one of our earlier  
21 recommendations the district included years 7 and  
22 8 of the SMART Program in the budget with the  
23 2020 schedule reset and extending the completion  
24 of the facilities projects into late calendar  
25 year 2025 early 2026.

1 TaxWatch thought it was appropriate for the  
2 district to go back and add years 9, 10, 11 and  
3 12 into the SMART budget and that gets us through  
4 2026.

5 We also looked at the spending rate. And we  
6 went back over the last six quarters and over  
7 that time the district has been spending at a  
8 rate of about \$17.8 million a month. And if it  
9 continues to spend at that rate, and there's  
10 every reason to believe that they may actually  
11 spend at a higher rate, if they spend at that  
12 17.8 million rate, that gets them to about 37  
13 months or so, which does not get the district to  
14 the end of the schedule reset.

15 So what we've recommended the district do is,  
16 take a look at this, make sure we're looking at  
17 this the right way. And if there is -- if the  
18 lifespan of the money doesn't go to the end, then  
19 the district needs to come back to the Bond  
20 Oversight Committee with a plan to make up that  
21 shortfall.

22 CHAIRMAN RABINOWITZ: Questions?

23 MS. KRISHNAIYER: I just have a question  
24 going to Markham. I noticed it said Building 1.  
25 Does that cover the entire school? Is that 29

1 million only for part of the school or for the  
2 entire Markham? Because it's a pretty old  
3 school. And I think if anyone deserves a good  
4 school it's Markham.

5 So what exactly does it cover for Markham?

6 MS. LANGAN: That only covers Building 1, the  
7 replacement. We are currently finishing up the  
8 renovations of Building 5 and 2 on that campus.  
9 Actually, there's a couple of other smaller  
10 buildings there as well. So that -- the school  
11 will be replacing Building 1. That's the  
12 majority of the school. And then the smaller  
13 buildings are receiving some minor improvements.

14 MS. KRISHNAIYER: So the school at the end  
15 will be pretty well refurbished?

16 MS. LANGAN: Yes.

17 MS. KRISHNAIYER: Thank you.

18 CHIEF DEMOPOULOS: Just before moving  
19 forward, sorry to go backwards, the School Safety  
20 and Security portion, the last report there was a  
21 lot more detail and I think you showed a chart  
22 that had some good detail on the fire alarms,  
23 fire sprinklers, but it wasn't in either the  
24 TaxWatch report or the SMART report 650 pages.  
25 Out of the 650 pages there is, page 11 is half a

1 page about the single point of entry which is  
2 already completed.

3 So my question is, or my suggestion, how can  
4 we get more emphasis on safety into this report?  
5 Because there is a lot more to safety than just  
6 single point of entry, which is completed, and  
7 you indicate there's fire alarms and fire  
8 sprinklers, and I would like to get an update to  
9 that in this report. But I'd also love to see  
10 the fire alarms and the sprinklers that are not  
11 part of the renovations.

12 So I understand we put in new roofing and we  
13 take the sprinklers out and put them back in, I  
14 get that. But the buildings that don't have  
15 sprinklers that we're putting them in or the fire  
16 alarms that are old and antiquated that we're  
17 just replacing not grouped in the renovation  
18 projects, is there a way to get some of that  
19 information in the report?

20 I've asked for this a lot of times.

21 MS. LANGAN: I'm going to let Ashley pull  
22 this data together.

23 MS. CARPENTER: Right. So the fire  
24 sprinklers, when we cull out fire sprinklers in  
25 the data, it's a school that has a building that

1 has no sprinklers and is getting new sprinklers.  
2 So there isn't any like renovation of the  
3 sprinkler projects. It's only, you know, if  
4 there's nothing and then we're putting sprinklers  
5 there, then it's included in the data.

6 As far as fire alarms, 95 percent of the  
7 project are like brand new fire alarm systems  
8 campuswide. There's a little small handful, I  
9 want to say four or five, maybe, that are just  
10 getting a fire alarm panel replacement. So we  
11 can certainly distinguish between those two so  
12 you know which ones are the full system  
13 replacement and which ones are just the panel,  
14 but it's a really small number for the panel.

15 Do you -- I also have data on, like, which  
16 buildings are getting fire sprinklers. Do you  
17 want to know the square feet or, I don't know,  
18 what's --

19 CHIEF DEMOPOULOS: No, I understand there's a  
20 list out there of school buildings that don't  
21 have sprinkler coverage that were under this bond  
22 supposed to get it, so I'd love to see a list  
23 that says these buildings don't have it and these  
24 are the projects that they're tied to and they  
25 will get it --

1 MS. CARPENTER: Yes.

2 CHIEF DEMOPOULOS: -- because, as a  
3 municipality, we get minimal, if any, information  
4 from the fire side on what these projects are.  
5 And we really need to train and educate our  
6 responding crews on what those systems look like  
7 and where they're located.

8 And are those -- those improvements are from  
9 this fund; correct? This balance that's in here,  
10 that's where that fire alarm and fire sprinkler  
11 replacement comes from? Sorry.

12 MS. CARPENTER: Sorry. So repeat that last  
13 question again?

14 CHIEF DEMOPOULOS: So, prior, I was informed  
15 that the single point of entry was mainly the  
16 safety and security projects and was completed.  
17 But on this I do show a huge balance -- not huge,  
18 but a balance left under School Safety & Security  
19 and was wondering, does that go towards those  
20 fire alarm and fire sprinkler upgrades; if you  
21 will? Is that some other projects? Just a  
22 little bit of detail. I know there's a huge  
23 amount of detail everywhere else, and I love it,  
24 but I care really about safety and security,  
25 that's my main focus, and there is not enough

1 detail in any of these reports, and that's a huge  
2 disservice to everybody.

3 MS. ASHLEY: Omar, do you want to speak to  
4 the Safety & Security balance?

5 MR. SHIM: Yes. Again, Omar Shim.

6 The Single Point of Entry program is  
7 completed, as you mentioned. And there are  
8 dollars remaining for that that will go back into  
9 the SMART Program.

10 Now, to the extent that those -- that other  
11 projects need additional dollars and they are  
12 experiencing the same type of inflationary costs,  
13 these dollars are available for those projects.  
14 So, yes, you're correct.

15 CHIEF DEMOPOULOS: Okay.

16 MS. CARPENTER: And we can actually -- I  
17 mean, of course, we can add more detail to the  
18 reporting. Because a lot, as you mentioned, the  
19 fire sprinklers and fire alarms was wrapped up  
20 into those renovation projects. The renovation  
21 projects have just been reported as, like, one  
22 entity, but we can definitely break down the fire  
23 alarm and fire sprinkler reporting to give you  
24 some more information in our next report.

25 CHIEF DEMOPOULOS: Yeah, please.

1           May I keep going?

2           So like theater equipment -- I'm sorry, I'm  
3 going to keep moving on. So like theater  
4 equipment and athletics, excuse me, still have  
5 balances on these sheets. Are those balances  
6 going back into the fund because those projects  
7 are all completed; I would imagine?

8           MR. SHIM: Yeah. If there are balances and  
9 the projects or the program is closed out then it  
10 goes back into the program for other cost  
11 increases to the program.

12          CHAIRMAN RABINOWITZ: Bob, did you have a  
13 comment?

14          MR. NAVE: Yeah, just on the last TaxWatch  
15 report I did go into considerably more detail on  
16 the status of the fire alarm and the other  
17 safety, the ADA upgrades and all the other stuff.  
18 I didn't do it this time for a couple of reasons.

19          One, because they're bundled in with other  
20 projects to make up a single primary renovations  
21 project. You can look at the primary renovations  
22 project and see when these projects are going to  
23 be done.

24          I did put a disclaimer in there to remind  
25 everybody that these projects could be completed

1 and in place before they signed off on the entire  
2 primary renovation.

3 So I didn't do it this time because  
4 scheduling -- getting this report done was a  
5 little tighter schedule-wise than usually. I  
6 wanted to make sure I gave you all a week to  
7 review it, so it -- my timeframe got a bit  
8 compressed. And I apologize for that and in my  
9 next report I'll make sure that detail is in  
10 there.

11 CHIEF DEMOPOULOS: No worries. Thank you.

12 I know -- Bob, if I can, I know you spoke  
13 earlier about the -- I'm pretty sure we spoke  
14 about the \$25,000 change order threshold and you  
15 had some recommendations. I know in here on this  
16 report I believe it says 65 percent -- I'm sorry,  
17 69.9 percent of these change orders were under  
18 the \$25,000 threshold. I believe in past  
19 meetings it was the -- actually, it's in writing  
20 in the policy that the superintendent has that  
21 ability to approve them but the board had given  
22 unofficial direction, if you will, that kind of  
23 says keep bringing it to us.

24 Now that we have a new superintendent has any  
25 of that changed? Because that will speed up 69

1 percent of these projects if she already had the  
2 policy or, if you will, the authority to approve  
3 these projects.

4 MS. LANGAN: There is a policy that is stated  
5 right now that, as you mentioned, that is current  
6 with the school board. They did direct  
7 Superintendent Runcie that they did not want to  
8 use that policy. And so since that time we have  
9 been following the verbal policy that Mr. -- that  
10 Superintendent Runcie had requested.

11 And so, you know, I would like to just say  
12 that, you know, that's one small part of the  
13 issue surrounding the timing for change orders.  
14 You know, it goes through a lot of steps in the  
15 bureaucracy, if you will, of the district. It  
16 goes -- you know, it takes time to go to each  
17 entity. Every ASI that occurs on a project has  
18 to be approved by the school board -- or, excuse  
19 me, the building department. So there's a lot of  
20 steps, if you will. The school board approval  
21 only being one of them. And the school board has  
22 said that they would be happy to meet more  
23 frequently if that would help the timing process  
24 to get the change orders approved.

25 So, you know, I -- we wish that they would

1 reconsider and implement a more updated policy  
2 comparable with districts in the surrounding  
3 area, but, you know, that's -- we serve at the  
4 will of the board.

5 CHIEF DEMOPOULOS: Thank you.

6 CHAIRMAN RABINOWITZ: Anybody else? So  
7 moving on to Diversity.

8 MR. BALLOU: All right. Economic  
9 Development, not Diversity. Just a point of  
10 clarification.

11 Our goal is to do more business with the  
12 local taxpayers that support us through the bond  
13 initiative, so it is an economic development  
14 program, clearly not a diversity program.

15 But moving on to talk about economic  
16 development, one of the issues or observations of  
17 TaxWatch -- if you could move to page 28, please,  
18 we'll go directly to the TaxWatch -- one slide  
19 back, please. Thank you.

20 We -- for two of the reports we put our  
21 aspirational goals our internal aspirational  
22 goals on here that were meant to be internal  
23 aspirational, not a sound bite for the community.  
24 So we took them off.

25 Our overall goal is to receive 30 percent of

1 local business inclusion in this project. There  
2 is the ethnic breakdown of it. We are exceeding  
3 our goal. We're at 35 percent in total. We  
4 continue to report on it. We use this just to  
5 see where there is a gap. And we realize there  
6 is a gap in African American, specifically, and a  
7 section of women-owned businesses.

8 So if you go to the next slide we answer the  
9 question, what are we doing to increase the  
10 utilization of women and African American  
11 suppliers in our supply chain? And what we have  
12 found is, the district had become a -- what we  
13 would call, not a compelling place to do  
14 business. So, therefore, women and African  
15 American suppliers in particular were not  
16 attending the pre-bid conference, which is the  
17 leading indicator, because if you don't go to a  
18 pre-bid conference, you can't bid.

19 So we changed our marketing strategy and our  
20 engagement strategy to invite everyone, but  
21 specifically target marketing women and African  
22 American suppliers to attend a pre-bid  
23 conference. I, personally, attend the pre-bid  
24 conference to issue, if you will, the right hand  
25 of fellowship, to thank you for coming and at

1 least giving it a try.

2 In this particular reporting period we  
3 actually had a number of African American  
4 suppliers attend pre-bid conferences, actually  
5 bid on projects, and then actually win projects,  
6 at least one project in this time period. And  
7 now we -- this is a number that we track, people  
8 who attend pre-bid, people who bid, as well as  
9 winning agencies.

10 So in this timeframe, if you recall when we  
11 first gave you this report I said I had zero  
12 people attending and zero people winning, we now  
13 have people attending and winning in our targeted  
14 section.

15 And so what are we doing? Literally,  
16 everything that we can think of from changing our  
17 marketing strategy to issuing DemandStar  
18 sponsorships. So DemandStar is where we post all  
19 solicitations, there were -- some employers said  
20 that they thought it was an undue hardship to  
21 have to pay for a DemandStar membership in order  
22 to receive those solicitations. Keeping in mind  
23 it is free if you're doing business with Broward  
24 County Public Schools. But if you already have a  
25 named agency, there is a fee to get additional

1 agencies.

2 So we eliminated that constraint by working  
3 with DemandStar and now we offer scholarships to  
4 anyone that needs it. So we have eliminated that  
5 as an issue. Working with AECOM, we're working  
6 with our roofing and our mental protege program.  
7 We're actively working on a carve-out program so  
8 that we won't negatively impact a local supplier.  
9 And then as we move forward with carving out  
10 roofing initiatives we launched a business  
11 development webinar series. Again, we increased  
12 the pre-bid process. We created a program called  
13 Meet the Buyer Engagement. So if you're a local  
14 supplier and you want to meet a particular buyer,  
15 my office will then work with the buyer to  
16 facilitate that conference. Really, it's a Teams  
17 meeting, but it gives direct access to a buyer to  
18 talk about an issue or an opportunity and it's  
19 not, hey, you just hunt them down. We then do  
20 the work to coordinate that meeting. We are then  
21 -- with all SMART projects we are reviewing our  
22 APIs and being a little more aggressive on our  
23 APIs for M/WBE inclusion as well as S/W/MBE  
24 inclusion very specifically, as well as, again,  
25 we are re-looking at our recertification

1 workshops and we've identified that we can do  
2 some On Demand training, so we are posting videos  
3 on our website, so you can go in at 2:00 in the  
4 morning and see the information.

5 We've also added the How To -- literally, a  
6 How To guide on which button to push on Ariba to  
7 complete the certification process. And that  
8 documentation is also available on our website,  
9 as well as continue to do our Tech Tuesdays, so  
10 people can come in and learn how to do business  
11 with us.

12 So the long answer is, we're doing  
13 everything. The very specific answer is, we are  
14 committed to becoming a compelling place to do  
15 business and we believe that is the fundamental  
16 difference that is going -- that has shown  
17 positive strides with women and African Americans  
18 being willing to give us a try again.

19 And that completes my report.

20 Oh, a shout out to AECOM and Atkins. They  
21 both are meeting their diversity goals.

22 And then this, one I am not a social media  
23 person, so I don't think about it. However, we  
24 have active engagement on LinkedIn, Twitter and  
25 Instagram, posts with who's doing work, how to do

1 work, and business development ideas. And this  
2 is where we also advertise our educational forums  
3 and ideas.

4 I am told that everyone loves these things.  
5 I sound like the old man, get off my lawn, right  
6 now, but that we are fully engaged in -- a year  
7 ago we had none of these platforms and today we  
8 have these platforms. We post daily on some of  
9 them, scheduled weekly postings on LinkedIn where  
10 we offer educational activities. I told my team  
11 we are not to -- if we ever go viral, that's a  
12 problem, because we only have really, truly 533  
13 people that we really really want to talk to.  
14 Those are people who are certified with us. And  
15 then the other people to get them excited to do  
16 certification with us. So I don't need a million  
17 followers. I really need people coming to a  
18 pre-bid conference and bidding on work.

19 So I'm measuring our success not on a Twitter  
20 count but on dollars spent with local suppliers.  
21 So at the end of the day, you know, my focus is  
22 on dollars spent with the 100-plus suppliers that  
23 we have that are receiving contracts from the  
24 district, to grow that number from 100 to 150 and  
25 then to 200. And that's really my goal, but I am

1 obligated to connect on social media.

2 CHAIRMAN RABINOWITZ: I don't feel the need  
3 to be on social media either, so I'm there with  
4 you. Not a single one.

5 We can move on to Communication.

6 MS. GARTH: All right. Good evening. Yvonne  
7 Garth, Garth Solutions, the communications  
8 liaison for the SMART Program.

9 So, for us, we are all about social media, so  
10 that is a good transition.

11 CHAIRMAN RABINOWITZ: Sorry.

12 MS. GARTH: No, that's okay.

13 So, just, I do want to start by just closing  
14 the loop on a question that I know Bob brought up  
15 in the last report and we didn't get a chance to  
16 meet, so I didn't have an opportunity to address  
17 it, and that was how we were notifying the public  
18 about the schedule reset, the 2020 schedule  
19 reset.

20 Once the schedule was approved we did take  
21 certain -- numerous steps to notify the public,  
22 including updating our website. As you're aware  
23 we do have a SMART website and we have a web page  
24 for every single school. We updated the schedule  
25 on every school's web page. We also developed a

1 digital newsletter for every single school and  
2 worked with the principals to distribute that out  
3 through their ParentLink system -- through their  
4 ParentLink, and posting on social media. So we  
5 feel that we did cover the bases as far as  
6 getting the simple notifications out.

7 What I'd like to do today, though, if you'll  
8 allow me is just to talk about something that  
9 we're really excited about, a new campaign that  
10 we just recently launched. We worked in  
11 collaboration with the Office of Communications  
12 to develop a campaign that we call What SMART  
13 Means to Me. And really the intent here is, you  
14 know, over the years we've spent a lot of time  
15 and we continue to spend a lot of time to report  
16 the progress of the program in more just metrics  
17 and key performance indicators.

18 What we have not done as much of is  
19 connecting the dots to the human impact that this  
20 program is having on the district in terms of the  
21 students, the teachers, the administration, the  
22 parents, the community at large, the businesses.  
23 And so while we'll continue to report the  
24 metrics, we're also layering on top of that a  
25 communication campaign, a media campaign that

1 tells the story of how these dollars are  
2 impacting the constituency out there.

3 So we've developed a number of themes.  
4 Especially as components of the program are  
5 complete, like Athletics, Music and Technology,  
6 as Dr. Cartwright mentioned, we want to celebrate  
7 those accomplishments. So we've actually come up  
8 with a number of themes. And you're going to see  
9 these themes running periodically over the course  
10 of the next year, actually, where we'll celebrate  
11 Building Champions, for example, which is  
12 upgrading and completion of the athletics program  
13 and how athletics has impacted student athletes  
14 that are now able to leverage the business  
15 centers more. We have a theme on the STEM  
16 program, on media centers and more. And so this  
17 is just a quick snapshot of the theme.

18 Next slide.

19 So the first introductory messaging that  
20 we're putting out there is sort of a compilation  
21 of a group of themes and the way that we're  
22 delivering this is essentially through a  
23 commercial, if you will. This first one is a  
24 little long, but moving forward each theme will  
25 be a 60-second clip. And we're posting it on the

1 website, pushing it out through social media,  
2 through ParentLink. And we're working on an  
3 influencer kit where we can work with  
4 organizations to help us spread the word.

5 I'd like to share with you this evening the  
6 first introductory video, or, commercial, if you  
7 will, that recently launched and we're working  
8 with the Office of Communications to push it out  
9 through BECON. It's been on social media. It  
10 was sent out to over 300,000 recipients in  
11 ParentLink.

12 So, Denise, if you wouldn't mind showing the  
13 video?

14 (Video played.)

15 MS. GARTH: So the next step here will be for  
16 us to segment each one of those themes and  
17 develop them a little bit further. We'll be  
18 interviewing students, teachers and residents and  
19 we look forward to sharing that with you looking  
20 forward.

21 In addition to this campaign we do our usual  
22 quarterly Smart at a Glance newsletter by  
23 district.

24 Next slide.

25 Of course our social media posts, we post

1 every single day. So social media is important  
2 for us.

3 And last, but certainly not least, are the  
4 outreach events, which, of course, during COVID  
5 we didn't do as many of them, but we did host  
6 some town hall meetings virtually for District 7  
7 and some traditional community meetings that we  
8 were able to participate in.

9 And with that I will answer any questions  
10 that you might have.

11 MS. KRISHNAIYER: Yeah, I'm just interested,  
12 how many have seen the new video? Do we have any  
13 way of assessing the viewership and people  
14 that -- you know, parents in the community have  
15 actually viewed it? Because it's very valuable  
16 if they see that. And a lot of the questions  
17 won't come to us that have been coming  
18 repeatedly.

19 MS. GARTH: That's a very good question.  
20 Thank you.

21 We are tracking the analytics. We just  
22 launched a couple weeks ago. I will have a  
23 better report on analytics in the next report.  
24 But when we do get our first round of analytics  
25 we can share that with you.

1 MS. KRISHNAIYER: Has this gone to the TV  
2 stations, like perhaps they can show some of this  
3 if the question comes up. And it will be, you  
4 know, great viewing if they would show a snippet  
5 or whatever.

6 MS. GARTH: Yeah, actually -- well, to answer  
7 your question, no, it has not gone out yet. But  
8 that is part of the plan. We are working with  
9 the Office of Communications and Ms. Koch to --  
10 to identify some space on BECON first and  
11 foremost so that we can run the spot as well as  
12 any other media outlets that are willing to run  
13 it for us.

14 MS. KRISHNAIYER: Thank you.

15 CHIEF DEMOPOULOS: I thought that was a very  
16 good video. I look forward to seeing one on  
17 safety and security. Good job.

18 CHAIRMAN RABINOWITZ: Feel free to consult  
19 him. I'm sure he'll have some commentary.

20 Anything else?

21 (No response.)

22 CHAIRMAN RABINOWITZ: Then we'll move on to  
23 our report from Steve.

24 MR. HILLBERG: Okay. Good evening. I  
25 attended the school board meeting back in March

1 of 2021 and I attempted to cull through the -- go  
2 through the minutes from prior meetings in my own  
3 notes to compose a message from the Bond  
4 Oversight Committee to the board. The thought  
5 was that I would send it to all the board  
6 members, we would agree, then we'd coalesce that  
7 into a unified message and I'd present that to  
8 the board. It didn't quite go that far. I did  
9 send it to the committee liaison here and also  
10 the Chair and got a little bit of feedback, but  
11 we need to expand that, I think, for the next.

12 I came up with seven points and the first one  
13 is moot, I'll warn you ahead of time, that we  
14 were not in favor of the schedule reset because  
15 that obscures how far behind some of these  
16 projects really are. But the decision's been  
17 made and we're moving on, so we'll go along with  
18 that. We don't have a choice.

19 The committee members request assurance that  
20 the school board is pursuing recapture of any  
21 funds misspent by the former IT director as  
22 detailed in the newspaper, there was a big  
23 scandal, and we would like to follow through that  
24 any misspent funds are being recaptured.

25 Third, committee members urge the school

1 board to increase efforts to meet goals set for  
2 minority and women owned and disadvantaged  
3 business participation, which Mr. Ballou seems to  
4 be really pursuing very good.

5 The committee members request a response to  
6 the audit findings detailed in the newspaper  
7 where the findings contained the recommendation  
8 to disband the school board's building department  
9 due to the apparent obstruction to the SMART Bond  
10 projects.

11 And we request descriptions of the process  
12 and steps that the board takes to keep projects  
13 on schedule and on budget.

14 Committee members request a description of  
15 efforts to streamline and shorten the project  
16 process, for example, approval of change orders  
17 less than \$25,000 should not require full board  
18 approval. Approval at a lower level would  
19 require less time and proper notification to the  
20 school board would ensure sufficient oversight  
21 for the changes to the projects.

22 Last, the committee members request to be  
23 provided the responses to the public comments  
24 made at the committee meetings and we request  
25 assurance that the responses were delivered to

1 the commentators, the commenters. The sign-up  
2 sheet that they signed when they make a public  
3 statement did not include an email address and we  
4 thought that would facilitate a faster response  
5 time rather than an address. And I don't even  
6 know if there was a phone number on there.

7 Those were the seven that were presented to  
8 the board. They received it pretty well. They  
9 listened. They asked a lot of follow-up  
10 questions. And I would like to see that some of  
11 these are -- are implemented.

12 The one that I think TaxWatch also asked is  
13 that the \$25,000 threshold be implemented and I  
14 think we're all in favor of that. Maybe there's  
15 some resistance that we're not able to overcome,  
16 but that's only what it is.

17 That concludes my report.

18 CHAIRMAN RABINOWITZ: Thank you.

19 The next workshop is actually next week.  
20 Steve, you did such a good job, I really think  
21 you should do it again.

22 I know I can't.

23 MR. HILLBERG: Okay.

24 CHAIRMAN RABINOWITZ: There you go.

25 MS. KRISHNAIYER: Through the Chair, maybe we

1 could reiterate the statement about the change  
2 orders? And even if it's -- even if we have to  
3 take a vote, because we have quorum, go back and,  
4 you know, address the school board on that.

5 CHAIRMAN RABINOWITZ: No, I don't think  
6 there's any dispute amongst us that that should  
7 be something that we more strenuously commit that  
8 we do, but whether or not the superintendent  
9 actually wants to exercise that authority is a  
10 different story. I'm not her lawyer.

11 DR. CARTWRIGHT: We can definitely bring it  
12 back up for future discussion with the board  
13 because I'm sure as all of you are aware I am the  
14 leader of the board.

15 CHAIRMAN RABINOWITZ: Thank you.

16 The next meeting is still scheduled for  
17 December 13th unless there's some issue with that  
18 date. At this juncture we'll keep that date.

19 The next issue that I had spoken with Omar  
20 about was the committee's membership. There's  
21 five of us. I mean who is missing? Forgive me.

22 MR. NAVE: Ann.

23 MR. BALLOU: Brian Johnson.

24 CHAIRMAN RABINOWITZ: So there's three  
25 people -- I mean, because I can't see -- my eyes

1 aren't sharp enough to see who is attending.

2 MR. NAVE: Jose, Ann and Brian.

3 CHAIRMAN RABINOWITZ: Is there any member  
4 that's on virtually? No.

5 You know, it begs the question about whether  
6 or not we should have term limits or a number of  
7 meetings that someone misses that then results in  
8 the individual's involuntary expulsion from the  
9 committee, et cetera. It's -- I don't know if  
10 it's anything we need to decide tonight, but it's  
11 something that we need to think about definitely,  
12 because it seems as though the five of us are the  
13 ones that are showing up appropriately.

14 Go ahead, Omar. What were you going to say?

15 MR. SHIM: What I could do is, I could send  
16 out the actual resolution that has guidance on  
17 how the committee -- you know, so that you can  
18 take a look at it over the next period and then  
19 when you meet again in December have a better  
20 discussion about what we want to do with that  
21 resolution. Because we do also have to bring  
22 that back to the board if we want to make any  
23 changes to it. So I just ask that you guys take  
24 a look at it and have a --

25 CHAIRMAN RABINOWITZ: Fair enough. I think

1 that's the appropriate thing to do. Something  
2 for us to think about. At the next meeting we'll  
3 have to address the composition of board term  
4 limits or involuntary expulsion to the extent  
5 that somebody is not appearing.

6 At this time we typically recess the business  
7 meeting and convene the public hearing. Is there  
8 anybody here from the public?

9 Wonderful. Let me see if I can avoid  
10 butchering the name of the person that would like  
11 to speak. Linda Ferrara.

12 MS. FERRARA: Good evening all. My name is  
13 Linda Ferrara, I'm Vice Chair of the Facilities  
14 Task Force. And first, yes, you do have an  
15 attendance requirement. It's in the resolution.  
16 It's outlined in there. I couldn't find it  
17 immediately, but I do have it and I know it was  
18 two absences.

19 The other thing is if staff can please  
20 include the PowerPoint link? You know, I'm  
21 eyesight challenged, so I can't see the monitor  
22 as closely. It would have been helpful to have  
23 it on my computer.

24 Just an observation from the public is, what  
25 is the purpose of the Bond Oversight Committee?

1 We don't hear what's going on with them. With  
2 the start of school we would have thought that  
3 the Bond Oversight Committee would have made up  
4 some lost time with additional meetings. That,  
5 you could do. It's within the resolution.

6 According to the resolution, the Bond  
7 Oversight Committee is to hold quarterly public  
8 hearings around the district for the purpose of  
9 presenting findings and taking public comment  
10 from the public. It's been six years and we  
11 haven't seen where the Bond Oversight Committee  
12 has held their meetings besides KCW. Can we  
13 please get a timeframe of when this will start?

14 As for communication, it is still poor. An  
15 example is Oakridge Elementary where they had an  
16 issue with their cafeteria. Nowhere in the  
17 Renovation Spotlight does it even indicate there  
18 was a problem and that there's a delay of over a  
19 year and a half; if not more.

20 The Renovation Spotlight is not transparent.  
21 There is no indication of where the project is at  
22 this point. To most people, they do not know  
23 what Q1 or Q4 is. Where is the comparison of  
24 where the project is in respect to where it is  
25 supposed to be? Yes, delays occur, but the

1 district needs to be up front about it. What  
2 have the cost changes been, budget to -- revised  
3 budget to actual? What does a line item  
4 "additional funding" mean? Where or what is the  
5 money being assigned to? Looking back at the  
6 agenda item it wasn't explicit enough.

7 Transparency does not seem to be a goal. How  
8 does the public measure accountability if  
9 information is not provided?

10 On another note, since there are new members  
11 to this committee, it might be a good idea -- a  
12 good time to bring everyone up to speed on  
13 e-Builder and Maximo and how it can better  
14 support the capital program.

15 Thank you.

16 CHAIRMAN RABINOWITZ: Thank you. Hopefully,  
17 someone took those questions down and we'll try  
18 to address them at the next meeting.

19 We also have Ms. Lynch-Walsh.

20 MS. LANGAN: Good evening. Dr. Natalie  
21 Lynch-Walsh and I'm the Chair of the Facilities  
22 Task Force, or, as I've been feeling listening to  
23 this, your older sister that always comes to rain  
24 on your fun.

25 All right. So, there's always this sort of

1 disconnect between the letter from the head of  
2 Florida TaxWatch and the report that's put  
3 together. This time it's the line, it is  
4 critical to maintain oversight and transparency  
5 as well as effective communications to ensure  
6 public trust and support. You can't maintain  
7 something you haven't had yet. There have been  
8 -- any time we attempt to provide oversight  
9 there's retaliation. And, in fact, the infamous  
10 FTF memo just celebrated its one-year  
11 anniversary.

12 You're not having transparency when you have  
13 to target the very board-established advisory  
14 group that was put together to provide oversight  
15 over the district's facilities and capital  
16 program.

17 So some notes I made while sitting out there  
18 listening, and I might want to start with the  
19 list that Mr. Hillberg just went through. I  
20 found it -- it was great that you requested  
21 assurance that any misspent funds from the former  
22 chief information officer are being recaptured,  
23 but it's kind of hard to do that when the chief  
24 auditor ignores a recommendation made by the  
25 audit committee to audit for just that. You

1 can't collect something that you don't quantify.  
2 The audit committee unanimously passed a motion  
3 to look at whether the district got what it was  
4 supposed to and whether any of those funds for  
5 Lenovos were misspent. But it seems we'll have  
6 to bring the state in to audit that.

7 So, some other notes real quick. Athletic  
8 tracks, in the GOB there were athletic track  
9 resurfacing but what was ignored is that SREF now  
10 indicate eight lanes for regional meets instead  
11 of six. So what the district has been doing is  
12 resurfacing tracks that are outdated. And they  
13 plan to do it again, just so you know.

14 Because that's been a familiar theme with  
15 this program is, we're not looking at SREF, we  
16 don't look at Castaldis, we don't look at  
17 structural issues. We don't look at anything  
18 that would have driven the cost past 800 million  
19 because that's the number everybody had to marry  
20 themselves to.

21 Now, thanks to there being a grand jury  
22 report about to drop, and don't ask me when,  
23 AECOM has had an easier time, is coming in at a  
24 time when they are able to pump the brakes on  
25 some of these things that have been problematic.

1 Some examples are like Stranahan and Parkway and  
2 I'll get to those. So, Athletics, tracks, I just  
3 wanted to clarify there.

4 The riff to the program, I recently sent out  
5 an email that 38 million more is needed in  
6 reserves, in SMART reserves, for the projects  
7 that have yet to come before the board. So in  
8 the email they need 211 for the remaining  
9 projects, but there's only 172 million in  
10 reserves. That's a shortfall. That's a problem  
11 that hasn't been addressed yet. They tried to  
12 address last year but one of the board members  
13 put the kibosh on that.

14 Some examples of scope issues, I heard a lot  
15 of discussion about project delays. Understand,  
16 when you fail to plan, you plan to fail. There  
17 are more scope issues coming out, especially  
18 recently. Blanche Ely recently needed 1.2  
19 million to replace switch gear. I kept asking,  
20 how in the world do you miss something like that?  
21 Well, easy, when you read the scope validation  
22 report they couldn't get access and they thought  
23 they were going to recycle the switch gear. So  
24 that became impossible, so they just slid 1.2  
25 million in need past the board. Meanwhile, we

1 needed 1.2 to do a covered bus loop. I mentioned  
2 that before here. Now that's sort of grown in  
3 because they demolished the building, left an  
4 open field, have two buildings falling to ruins,  
5 one them is historical. So now AECOM has to look  
6 at the entire scope of that because Heery didn't.  
7 And it would be easy to blame Heery, but  
8 understand that they were just doing what they  
9 were told. Because, again, there are so many  
10 people that had to marry themselves to that 800  
11 million and make it look like it was working.

12 Stranahan, the Castaldi was ignored. The  
13 deficiencies were understated. And now that's up  
14 for replacement. The last time I was here they  
15 were deciding, I think, between renovation and  
16 replacement.

17 Markham Building 1 is being replaced.  
18 Building 2 is almost as old as Building 1, but  
19 there's too much work done on that. Much like  
20 Broadview Elementary probably should have been  
21 replaced, it's too far gone into the work at this  
22 point. So that's a missed opportunity there.

23 But Markham, Stranahan, Rickards, which you  
24 mentioned, all these things, there's no money in  
25 the SMART Program for these things, because they

1 weren't part of the plan and 800 million was  
2 never going to cover what really needed to be  
3 done. Not even the 800 million scope that they  
4 said 800 million was going to cover. So they've  
5 been discussing issuing more COPS and they can  
6 issue about 250 million more and I think we're  
7 already at half that in terms of what we've  
8 catalogued.

9 We don't have a number on Parkway. We don't  
10 have a number on Bethune or Bennett. Rickards we  
11 know is 70. Stranahan is about 20. Markham is  
12 29. Blanche Ely is probably going to be a couple  
13 of million. And a lot of these things is because  
14 there was no structural analysis done during the  
15 planning, the almost nonexistent planning phase.  
16 So now AECOM is having to come in, thanks to the  
17 Rickards collapse that highlighted the four other  
18 sister schools with similar structural issues,  
19 but also the question of, what else has  
20 structural issues? And because of that we're  
21 getting building replacements.

22 These are things that -- these are scopes  
23 that they should have been all along.

24 As far as Parkway goes, I have brought you  
25 guys --

1 CHAIRMAN RABINOWITZ: If you can try to wrap  
2 it up, please, I'd appreciate it.

3 DR. LYNCH-WALSH: I know. Thank you. I  
4 appreciate it. It would be a lot easier if you  
5 guys just scheduled us to speak.

6 So anyway, I brought you the Parkway Middle  
7 School DEFP page. They are now planning two  
8 different phases of demolition because the budget  
9 that was approved in the beginning in 2014 is 3.2  
10 million for anything other than Technology.

11 Now, any of you that have a construction  
12 background, tell me how you're going to renovate  
13 a campus and demolish probably, I think like over  
14 a dozen buildings, with \$3.2 million.

15 So here's the handout. You can see it for  
16 yourselves. But you have to think of two big  
17 things, risk, the risk is under, underfunded.  
18 The reserves are underfunded for almost 40  
19 million. And when you have scope issues, this is  
20 why.

21 CHAIRMAN RABINOWITZ: Thank you.

22 We can reconvene the business meeting.

23 At this point is there any other discussion?  
24 Anyone?

25 (No response.)

1 CHAIRMAN RABINOWITZ: Hearing none, we just  
2 need a motion to conclude the meeting.

3 MS. KRISHNAIYER: So moved.

4 CHAIRMAN RABINOWITZ: Is there a second?

5 MR. HILLBERG: Second.

6 CHAIRMAN RABINOWITZ: All those in favor say  
7 aye.

8 COMMITTEE MEMBERS: Aye.

9 CHAIRMAN RABINOWITZ: Thank you. Have a good  
10 evening everyone.

11 (Meeting was concluded at 7:23 p.m.)  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25

REPORTER'S CERTIFICATE

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25

STATE OF FLORIDA  
COUNTY OF BROWARD

I, Timothy R. Bass, Court Reporter and Notary Public in and for the State of Florida at Large, hereby certify that I was authorized to and did stenographically report the foregoing proceedings, and that the transcript is a true and complete record of my stenographic notes thereof.

Dated this 4th day of October, 2021, Fort Lauderdale, Broward County, Florida.



TIMOTHY R. BASS  
Court Reporter

<b>A</b>				
<b>A&amp;E's</b> 27:21	<b>addressing</b> 22:14	55:13 61:9 62:6	<b>associated</b> 15:20	<b>Backing</b> 36:12
<b>A&amp;Es</b> 24:23	<b>administration</b> 1:3	<b>anticipate</b> 32:22	17:23 35:5	<b>backwards</b> 43:19
<b>ability</b> 49:21	58:21	<b>antiquated</b> 44:16	<b>Association</b> 1:18,19	<b>balance</b> 39:15 46:9
<b>able</b> 3:20 5:15,23	<b>administrators</b> 3:13	<b>anybody</b> 51:6 68:8	1:20	46:17,18 47:4
6:18 11:15 16:13	<b>adopted</b> 40:14 41:12	<b>anyway</b> 76:6	<b>assume</b> 15:14	<b>balances</b> 48:5,5,8
59:14 61:8 65:15	<b>advanced</b> 12:15	<b>APIs</b> 54:22,23	<b>assurance</b> 63:19	<b>Ballou</b> 1:12 51:8 64:3
72:24	<b>advertise</b> 56:2	<b>Apollo</b> 36:16	64:25 71:21	66:23
<b>absences</b> 68:18	<b>advising</b> 2:21	<b>apologize</b> 49:8	<b>astronomical</b> 26:13	<b>Bar</b> 1:17
<b>Absolutely</b> 7:5	<b>advisory</b> 71:13	<b>apparent</b> 64:9	<b>athletes</b> 3:17 59:13	<b>bars</b> 30:25
<b>acceptable</b> 23:10	<b>AECOM</b> 1:11 31:3	<b>appearing</b> 68:5	<b>athletic</b> 72:7,8	<b>based</b> 20:19
<b>access</b> 3:19 37:6	54:5 55:20 72:23	<b>applied</b> 6:8 15:4	<b>athletics</b> 3:9 4:16 9:8	<b>baseline</b> 30:14
54:17 73:22	74:5 75:16	<b>appreciate</b> 13:23,24	9:10 48:4 59:5,12	<b>bases</b> 58:5
<b>accommodated</b> 37:19	<b>AECOM's</b> 32:19	76:2,4	59:13 73:2	<b>Bass</b> 1:23,23 78:4,14
<b>accomplish</b> 31:3	<b>affect</b> 33:13	<b>appropriate</b> 13:11	<b>Atkins</b> 1:11 30:8 40:6	<b>Bays</b> 1:10
<b>accomplishments</b>	<b>African</b> 52:6,10,14,21	42:1 68:1	55:20	<b>beams</b> 37:8
3:11 59:7	53:3 55:17	<b>appropriately</b> 67:13	<b>attempt</b> 71:8	<b>becoming</b> 55:14
<b>accountability</b> 70:8	<b>agencies</b> 53:9 54:1	<b>approval</b> 2:6 50:20	<b>attempted</b> 63:1	<b>BECON</b> 60:9 62:10
<b>accountable</b> 3:4	<b>agency</b> 53:25	64:16,18,18	<b>attend</b> 52:22,23 53:4	<b>beginning</b> 21:23,25
<b>accounting</b> 36:1	<b>agenda</b> 13:10,20,20	<b>approve</b> 2:8 14:11	53:8	23:3 27:8 36:7 76:9
<b>achievable</b> 32:1	70:6	16:23 49:21 50:2	<b>attendance</b> 1:7 68:15	<b>begs</b> 67:5
<b>achieve</b> 11:15	<b>aggressive</b> 54:22	<b>approved</b> 2:13 19:10	<b>attended</b> 62:25	<b>believe</b> 17:23 27:5
<b>achieved</b> 11:14	<b>ago</b> 56:7 61:22	19:12 21:11,18 24:2	<b>attending</b> 52:16	38:6 42:10 49:16,18
<b>achievements</b> 3:7	<b>agree</b> 63:6	33:3,9 38:4 40:10	53:12,13 67:1	55:15
<b>action</b> 25:6 28:17	<b>ahead</b> 18:4 63:13	50:18,24 57:20 76:9	<b>attention</b> 4:10	<b>beneficial</b> 22:12
<b>active</b> 7:18,23 31:12	67:14	<b>approves</b> 16:22	<b>audit</b> 64:6 71:25,25	<b>benefits</b> 4:1
55:24	<b>AIA</b> 25:14	<b>approving</b> 38:5	72:2,6	<b>Bennett</b> 75:10
<b>actively</b> 6:11 54:7	<b>air</b> 35:2	<b>April</b> 20:5	<b>auditor</b> 71:24	<b>best</b> 15:23 22:5
<b>activities</b> 6:15 56:10	<b>alarm</b> 10:4 22:5	<b>architect</b> 16:21,21	<b>audits</b> 23:7	<b>Bethune</b> 75:10
<b>activity</b> 39:4,22	26:12 45:7,10 46:10	24:15 25:12,25	<b>August</b> 7:15,21 12:5	<b>better</b> 61:23 67:19
<b>actual</b> 6:1 19:24	46:20 47:23 48:16	<b>architects</b> 24:1 27:9	<b>authority</b> 50:2 66:9	70:13
30:18,20 67:16 70:3	<b>alarms</b> 43:22 44:7,10	<b>architectural</b> 23:25	<b>authorized</b> 78:6	<b>bid</b> 9:5 19:8 26:1,2
<b>ADA</b> 8:22 48:17	44:16 45:6 47:19	25:17	<b>available</b> 47:13 55:8	52:18 53:5,8
<b>Adam</b> 1:17 2:18	<b>allocated</b> 40:16	<b>area</b> 37:4 51:3	<b>Avenue</b> 1:4,24	<b>bidding</b> 56:18
<b>add</b> 42:2 47:17	<b>allocations</b> 34:7	<b>areas</b> 5:17 13:13	<b>average</b> 14:10 27:13	<b>big</b> 33:2 34:15 63:22
<b>added</b> 13:6 40:11,19	<b>allow</b> 13:11 19:15	<b>Ariba</b> 55:6	27:15 31:22	76:16
40:24 55:5	58:8	<b>art</b> 3:19 4:16 5:1	<b>avoid</b> 68:9	<b>bill</b> 38:11
<b>addition</b> 8:9 35:22	<b>allows</b> 19:5	<b>arts</b> 1:13 6:23 7:1	<b>awarded</b> 16:1 40:23	<b>billion</b> 39:7,8,13
40:3,13 60:21	<b>American</b> 52:6,10,15	<b>Ashley</b> 1:11 13:7 30:7	<b>aware</b> 57:22 66:13	<b>binder</b> 11:8 16:19,19
<b>additional</b> 12:24 19:8	52:22 53:3	44:21 47:3	<b>aye</b> 2:11 77:7,8	<b>binders</b> 11:15
20:21 21:19 28:24	<b>Americans</b> 55:17	<b>ASI</b> 50:17		<b>bit</b> 10:7 36:12 46:22
33:3,10 40:6,12	<b>amount</b> 5:5 10:24	<b>aside</b> 40:5	<b>B</b>	49:7 60:17 63:10
47:11 53:25 69:4	24:18 46:23	<b>ASIs</b> 11:3	<b>back</b> 8:13 10:19,20	<b>bite</b> 51:23
70:4	<b>amounts</b> 40:21	<b>asked</b> 44:20 65:9,12	14:18 15:13 16:23	<b>blame</b> 16:16 74:7
<b>additionally</b> 40:18	<b>analysis</b> 33:21 75:14	<b>asking</b> 13:21 73:19	19:8 21:22 24:14,22	<b>Blanche</b> 8:17 73:18
<b>additions</b> 9:3	<b>analytics</b> 61:21,23,24	<b>aspirational</b> 51:21,21	24:25 27:10,20	75:12
<b>address</b> 21:1 22:20	<b>ancillary</b> 6:15 34:21	51:23	33:21 34:4 37:20	<b>blue</b> 30:17
57:16 65:3,5 66:4	<b>and/or</b> 15:4 29:14	<b>assessing</b> 61:13	42:2,6,19 44:13	<b>board</b> 1:3 9:23 10:1
68:3 70:18 73:12	<b>Ann</b> 66:22 67:2	<b>assessment</b> 32:6,7	47:8 48:6,10 51:19	10:14,17 14:7,8
<b>addressed</b> 13:14	<b>anniversary</b> 71:11	33:24 40:7,22	62:25 66:3,12 67:22	16:1 19:10,12 20:19
41:15 73:11	<b>answer</b> 14:22 18:9	<b>assigned</b> 15:24 70:5	70:5	20:21 21:10 25:11
	28:16,19 52:8 55:12	<b>assisting</b> 2:21	<b>background</b> 76:12	25:13 33:2 36:19,20

37:16 38:15,20 40:14 41:10,12 49:21 50:6,18,20,21 51:4 62:25 63:4,5,8 63:20 64:1,12,17,20 65:8 66:4,12,14 67:22 68:3 73:7,12 73:25 <b>board's</b> 64:8 <b>board-established</b> 71:13 <b>Bob</b> 2:21 13:11 41:18 48:12 49:12 57:14 <b>BOC</b> 31:18 <b>bond</b> 1:1,16 2:19,23 2:23 4:2,18 19:7 41:4,7 42:19 45:21 51:12 63:3 64:9 68:25 69:3,6,11 <b>book</b> 13:6 <b>books</b> 12:3 <b>bottom</b> 30:17 <b>Bradford</b> 1:14 <b>brakes</b> 72:24 <b>brand</b> 45:7 <b>break</b> 37:23 47:22 <b>breakdown</b> 52:2 <b>Brian</b> 66:23 67:2 <b>bright</b> 30:17 <b>bring</b> 5:18 28:9 29:2 66:11 67:21 70:12 72:6 <b>bringing</b> 6:14 49:23 <b>brings</b> 40:19 <b>Broadview</b> 74:20 <b>brought</b> 10:18 15:13 28:23 57:14 75:24 76:6 <b>Broward</b> 1:1,18,21 53:23 78:3,11 <b>budget</b> 1:8 32:18,22 32:25 33:12,18 35:4 39:3,4,6,11 41:22 42:3 64:13 70:2,3 76:8 <b>budgets</b> 40:5 <b>building</b> 8:3,23 9:17 9:18 11:4,21 12:23 14:18 15:1,6,8 16:5 16:12,24 21:2 22:13 26:22 27:1,14,16,17	28:1,13,22 29:20 33:5,6,9 35:17 40:16 42:24 43:6,8 43:11 44:25 50:19 59:11 64:8 74:3,17 74:18,18 75:21 <b>buildings</b> 9:1 34:25 37:18 43:10,13 44:14 45:16,20,23 74:4 76:14 <b>bullet</b> 13:9 <b>bunch</b> 19:25 <b>bundled</b> 48:19 <b>bureaucracy</b> 50:15 <b>bus</b> 74:1 <b>business</b> 2:6,14 14:4 14:14 51:11 52:1,14 53:23 54:10 55:10 55:15 56:1 59:14 64:3 68:6 76:22 <b>businesses</b> 52:7 58:22 <b>butchering</b> 68:10 <b>button</b> 55:6 <b>buyer</b> 54:13,14,15,17 <hr/> <b>C</b> <b>C</b> 1:19 2:1 13:10 33:4 <b>cafeteria</b> 10:2 69:16 <b>calendar</b> 41:24 <b>call</b> 2:5 52:13 58:12 <b>called</b> 19:5 22:18 54:12 <b>campaign</b> 3:11,15,24 58:9,12,25,25 60:21 <b>campus</b> 8:20 43:8 76:13 <b>campuses</b> 32:17 <b>campuswide</b> 45:8 <b>Cantrick</b> 6:9 <b>CAP</b> 28:6,6 <b>capital</b> 1:8 39:3 70:14 71:15 <b>Capital's</b> 33:11 <b>care</b> 46:24 <b>carefully</b> 41:3 <b>Carlo</b> 34:1 <b>Carpenter</b> 1:11 20:3 20:13 24:18 30:4,7 30:7 34:1 44:23 46:1,12 47:16 <b>carrying</b> 35:23,24	<b>Cartwright</b> 1:8 2:16 4:9,15 59:6 66:11 <b>carve-out</b> 54:7 <b>carve-outs</b> 11:17 16:13 <b>carving</b> 54:9 <b>cases</b> 19:17 <b>cash</b> 30:9 41:3 <b>Castaldi</b> 74:12 <b>Castaldi's</b> 72:16 <b>catalogued</b> 75:8 <b>causing</b> 14:5 <b>celebrate</b> 59:6,10 <b>celebrated</b> 71:10 <b>celebrating</b> 3:10 <b>CENTER</b> 1:3 <b>centers</b> 3:19 59:15,16 <b>ceramic</b> 5:1 <b>certain</b> 22:4 36:3 57:21 <b>certainly</b> 5:23 18:18 26:10,25 45:11 61:3 <b>CERTIFICATE</b> 78:1 <b>certification</b> 55:7 56:16 <b>certified</b> 56:14 <b>certify</b> 78:6 <b>cetera</b> 67:9 <b>CFMP</b> 19:13 <b>chain</b> 52:11 <b>chair</b> 2:18 18:14 38:24 63:10 65:25 68:13 70:21 <b>CHAIRMAN</b> 2:3,10 2:12 4:6 5:8 13:8,17 14:22 17:4 18:8,11 18:24 19:19 30:3,6 33:17,20 38:25 41:18 42:22 48:12 51:6 57:2,11 62:18 62:22 65:18,24 66:5 66:15,24 67:3,25 70:16 76:1,21 77:1 77:4,6,9 <b>challenge</b> 11:8 <b>challenged</b> 68:21 <b>Champions</b> 59:11 <b>chance</b> 57:15 <b>change</b> 10:9,16 11:2 14:9,10,11,12 17:24 19:9,18 21:4 22:19	23:11,15,21,23 24:11,13,16 25:3,25 26:2,4 31:8,9,19 35:24 49:14,17 50:13,24 64:16 66:1 <b>changed</b> 29:5 49:25 52:19 <b>changes</b> 10:13,23 14:8,20 35:8 64:21 67:23 70:2 <b>changing</b> 53:16 <b>chart</b> 12:19 43:21 <b>chief</b> 1:9,10 19:20 20:12,16 21:8,13,16 22:22 23:5 25:1 26:5,11,15,19,21 27:6,22 28:11,16 29:13,18 38:1,17,23 43:18 45:19 46:2,14 47:15,25 49:11 51:5 62:15 71:22,23 <b>choice</b> 6:25 9:8,9,20 63:18 <b>city</b> 21:9,9 27:7 <b>Civil</b> 1:20 <b>clarification</b> 51:10 <b>clarified</b> 20:2 <b>clarify</b> 73:3 <b>classroom</b> 9:2 <b>clearly</b> 15:7 21:24 51:14 <b>clip</b> 59:25 <b>close</b> 19:15 <b>closed</b> 8:2 48:9 <b>closely</b> 38:12 68:22 <b>closeout</b> 7:19,24 10:6 <b>closing</b> 57:13 <b>CMR</b> 9:4 <b>coalesce</b> 63:6 <b>code</b> 15:2 17:25 20:22 21:2,4,14 22:3,20,20 23:2 <b>codes</b> 15:2 <b>collaborate</b> 26:25 <b>collaboration</b> 58:11 <b>collapse</b> 36:15,21 38:8 75:17 <b>collect</b> 72:1 <b>combination</b> 20:25 <b>come</b> 22:6 23:12 33:14,25 42:19	55:10 59:7 61:17 73:7 75:16 <b>comes</b> 7:13 21:3 46:11 62:3 70:23 <b>coming</b> 52:25 56:17 61:17 72:23 73:17 <b>commend</b> 13:18 <b>comment</b> 48:13 69:9 <b>commentary</b> 17:6 62:19 <b>commentators</b> 65:1 <b>commenters</b> 65:1 <b>comments</b> 28:10 64:23 <b>commercial</b> 59:23 60:6 <b>commit</b> 66:7 <b>committed</b> 39:14 55:14 <b>committee</b> 1:1,16 2:11,19,21,24 13:19 42:20 63:4,9,19,25 64:5,14,22,24 67:9 67:17 68:25 69:3,7 69:11 70:11 71:25 72:2 77:8 <b>committee's</b> 66:20 <b>communication</b> 3:11 57:5 58:25 69:14 <b>communications</b> 57:7 58:11 60:8 62:9 71:5 <b>communities</b> 3:14 <b>community</b> 4:1 9:25 51:23 58:22 61:7,14 <b>company</b> 28:7 38:13 <b>comparable</b> 51:2 <b>comparison</b> 69:23 <b>compelling</b> 52:13 55:14 <b>compilation</b> 59:20 <b>complete</b> 4:18 7:16 8:4,18,21,24 9:9,20 9:20 10:6 12:11 17:22 19:4,17 20:8 55:7 59:5 78:8 <b>completed</b> 3:8 4:23 8:11 9:10,12 12:21 17:11 21:5 31:10 39:24,25 44:2,6 46:16 47:7 48:7,25
---	--	---	---	--

<p><b>completes</b> 55:19  <b>completion</b> 8:2,6  12:23 21:6 23:18  41:23 59:12  <b>Compliance</b> 1:12  <b>components</b> 59:4  <b>compose</b> 63:3  <b>composition</b> 68:3  <b>compressed</b> 49:8  <b>computer</b> 68:23  <b>concept</b> 16:12,14  <b>conclude</b> 77:2  <b>concluded</b> 77:11  <b>concludes</b> 65:17  <b>condition</b> 37:4  <b>conditions</b> 13:4 23:22  <b>conference</b> 52:16,18  52:23,24 54:16  56:18  <b>conferences</b> 53:4  <b>confusing</b> 7:25  <b>connect</b> 57:1  <b>connecting</b> 58:19  <b>consider</b> 25:24  <b>considerably</b> 48:15  <b>consideration</b> 25:14  <b>constantly</b> 11:11  <b>constituency</b> 59:2  <b>constraint</b> 54:2  <b>construction</b> 1:10  7:19,23,24 8:9 9:1  9:14 10:5 15:19,21  30:24 31:11 32:2,15  32:16,21,25 34:5  39:22 76:11  <b>consult</b> 62:18  <b>consultant</b> 25:4,5  26:12  <b>consultants</b> 27:5 28:5  28:25 29:2,10  <b>contained</b> 64:7  <b>Contingency</b> 23:24  <b>continue</b> 3:20 17:3  30:4 52:4 55:9  58:15,23  <b>continues</b> 42:9  <b>continuing</b> 11:8  <b>contract</b> 11:23  <b>contractor</b> 7:18,23  9:4 10:5 11:5 13:2  16:20,20,24 19:6</p>	<p>23:20 38:10  <b>contractors</b> 16:18  23:20  <b>contracts</b> 23:25 56:23  <b>Control</b> 1:11  <b>convene</b> 68:7  <b>conversion</b> 9:18  <b>coordinate</b> 54:20  <b>COPS</b> 40:10 75:5  <b>correct</b> 20:4 46:9  47:14  <b>correction</b> 17:15  <b>corrective</b> 12:3  <b>correctly</b> 17:18  <b>cost</b> 17:10 25:24,24  30:14 36:13 48:10  70:2 72:18  <b>costing</b> 18:22  <b>costs</b> 40:6,12 47:12  <b>count</b> 12:2 56:20  <b>counted</b> 12:2 17:17  20:10  <b>County</b> 1:1,18,21  53:24 78:3,11  <b>couple</b> 8:20 30:25  31:20 35:6 36:17  41:19 43:9 48:18  61:22 75:12  <b>course</b> 41:11 47:17  59:9 60:25 61:4  <b>Court</b> 78:4,14  <b>cover</b> 40:12,21 42:25  43:5 58:5 75:2,4  <b>coverage</b> 9:5 45:21  <b>covered</b> 8:19 36:2,4  74:1  <b>covers</b> 43:6  <b>COVID</b> 61:4  <b>created</b> 54:12  <b>crews</b> 46:6  <b>critical</b> 71:4  <b>CSMP</b> 11:17  <b>cull</b> 44:24 63:1  <b>culled</b> 35:1,2  <b>current</b> 7:14 50:5  <b>currently</b> 6:12 24:22  30:16 43:7  <b>Curriculum</b> 1:13  <b>curve</b> 30:19,20</p> <hr/> <p style="text-align: center;"><b>D</b></p> <hr/>	<p><b>D</b> 2:1  <b>daily</b> 56:8  <b>dashed</b> 30:15  <b>data</b> 44:22,25 45:5,15  <b>date</b> 4:25 24:16 31:25  66:18,18  <b>Dated</b> 78:10  <b>day</b> 19:5,9 21:1 22:18  26:1,3 56:21 61:1  78:10  <b>days</b> 14:10 17:2  27:14,15,15,17  <b>December</b> 66:17  67:19  <b>decide</b> 67:10  <b>deciding</b> 74:15  <b>decision's</b> 63:16  <b>deeper</b> 30:22  <b>deficiencies</b> 21:14  74:13  <b>definitely</b> 31:20 34:10  47:22 66:11 67:11  <b>DEFP</b> 40:14 76:7  <b>delay</b> 13:2 14:15 20:9  69:18  <b>delayed</b> 12:9,10,21  12:25 13:3 18:15  <b>delaying</b> 12:20  <b>delays</b> 9:15 13:2 14:5  14:9 17:23 18:21  19:2 20:18 24:19  69:25 73:15  <b>delivered</b> 4:25 64:25  <b>delivering</b> 3:1 59:22  <b>Demand</b> 55:2  <b>DemandStar</b> 53:17  53:18,21 54:3  <b>demolish</b> 76:13  <b>demolished</b> 74:3  <b>demolition</b> 76:8  <b>Demopoulos</b> 1:20  19:20 20:12,16 21:8  21:13,16 22:22 23:5  25:1 26:5,11,15,19  26:21 27:6,22 28:11  28:16 29:13,18 38:1  38:17,23 43:18  45:19 46:2,14 47:15  47:25 49:11 51:5  62:15  <b>Denise</b> 4:13 60:12</p>	<p><b>department</b> 8:3 11:4  11:21 12:23 14:19  15:1,6,8 16:5,12,25  21:3 22:13 26:22  27:1,14,18 28:2,2  28:13,23 29:20  50:19 64:8  <b>depending</b> 25:17  <b>description</b> 64:14  <b>descriptions</b> 64:11  <b>deserves</b> 43:3  <b>design</b> 7:17,22 9:21  10:1,5 11:20 15:6,9  15:17,18,21 16:3,4  16:6,7,10 24:10,20  26:16,19  <b>design/build</b> 11:19  <b>designed</b> 22:7  <b>designs</b> 24:6  <b>Despite</b> 3:5  <b>destructive</b> 24:3,7  <b>detail</b> 43:21,22 46:22  46:23 47:1,17 48:15  49:9  <b>detailed</b> 39:10 63:22  64:6  <b>details</b> 37:6  <b>determine</b> 41:5  <b>determined</b> 38:20  <b>develop</b> 33:24 58:12  60:17  <b>developed</b> 15:17 19:4  22:17 29:10 33:22  57:25 59:3  <b>development</b> 1:12  51:9,13,16 54:11  56:1  <b>devices</b> 22:5,8 23:1  <b>dialogue</b> 5:14  <b>difference</b> 14:25 26:1  26:3 55:16  <b>different</b> 18:1 35:9  66:10 76:8  <b>digital</b> 58:1  <b>diligently</b> 28:25 29:11  <b>direct</b> 50:6 54:17  <b>direction</b> 49:22  <b>directly</b> 33:15 51:18  <b>director</b> 1:8,11,12  39:3 63:21  <b>disadvantaged</b> 64:2</p>	<p><b>disagree</b> 22:11  <b>disband</b> 64:8  <b>disclaimer</b> 48:24  <b>disconnect</b> 71:1  <b>discussed</b> 14:2 38:15  41:11  <b>discussing</b> 75:5  <b>discussion</b> 66:12  67:20 73:15 76:23  <b>dispute</b> 66:6  <b>disservice</b> 47:2  <b>distinguish</b> 45:11  <b>distribute</b> 58:2  <b>district</b> 2:22 3:1,6,21  4:5 5:22 6:8 12:25  13:19,24 14:15 15:3  15:4 18:3,7 22:16  24:2,21 25:6,20  28:12 29:14 36:23  38:8 40:5,8,15 41:2  41:13,21 42:2,7,13  42:15,19 50:15  52:12 56:24 58:20  60:23 61:6 69:8  70:1 72:3,11  <b>district's</b> 38:13 71:15  <b>districts</b> 22:3 51:2  <b>diversity</b> 1:12 51:7,9  51:14 55:21  <b>documentation</b> 55:8  <b>documents</b> 24:11  <b>doing</b> 5:16 11:17  21:22 52:9 53:15,23  55:12,25 72:11 74:8  <b>dollars</b> 4:2 47:8,11,13  56:20,22 59:1  <b>dots</b> 58:19  <b>double</b> 25:8  <b>dozen</b> 76:14  <b>Dr</b> 1:8 4:9,15 59:6  66:11 70:20 76:3  <b>drawings</b> 27:10  <b>driven</b> 72:18  <b>drop</b> 72:22  <b>due</b> 9:15 12:23,25  24:19 32:12 37:4  64:9</p> <hr/> <p style="text-align: center;"><b>E</b></p> <hr/> <p><b>E</b> 2:1,1  <b>e-Builder</b> 10:23,25</p>
---	--	--	---	---

70:13 <b>earlier</b> 12:15 41:20 49:13 <b>early</b> 11:20 41:25 <b>easier</b> 72:23 76:4 <b>easy</b> 73:21 74:7 <b>eat</b> 14:16 <b>economic</b> 1:12 51:8 51:13,15 <b>educate</b> 46:5 <b>educational</b> 40:15 41:13 56:2,10 <b>effective</b> 71:5 <b>efforts</b> 64:1,15 <b>eight</b> 25:16 72:10 <b>either</b> 25:7,16 28:14 39:14 43:23 57:3 <b>electronic</b> 29:15,19 29:23 <b>element</b> 10:18,22 14:25 16:16,17 <b>Elementary</b> 33:5 40:17 69:15 74:20 <b>elements</b> 4:18 8:20 10:10 41:14 <b>eliminated</b> 54:2,4 <b>Ely</b> 8:17 73:18 75:12 <b>email</b> 7:4 65:3 73:5,8 <b>emphasis</b> 44:4 <b>employers</b> 53:19 <b>encumbered</b> 39:15 <b>engaged</b> 56:6 <b>engagement</b> 52:20 54:13 55:24 <b>Engineer</b> 1:20 <b>engineering</b> 27:16 <b>engineers</b> 27:9 38:16 <b>enrollment</b> 6:20 <b>ensure</b> 64:20 71:5 <b>entire</b> 25:24 42:25 43:2 49:1 74:6 <b>entity</b> 47:22 50:17 <b>entry</b> 44:1,6 46:15 47:6 <b>equipment</b> 4:17,19,21 4:22 5:3,5 8:14 9:16 34:19,19,20 48:2,4 <b>error</b> 24:14 <b>errors</b> 13:1 24:9,21 24:25 25:5,16 <b>especially</b> 3:8 59:4	73:17 <b>Esq</b> 1:17 <b>essential</b> 3:3 <b>essentially</b> 59:22 <b>established</b> 40:9 <b>establishing</b> 10:25 <b>estimates</b> 34:8 <b>estimating</b> 26:9,10 <b>et</b> 67:9 <b>ethnic</b> 52:2 <b>evening</b> 2:16 4:8,11 39:2 57:6 60:5 62:24 68:12 70:20 77:10 <b>events</b> 61:4 <b>everybody</b> 4:8 5:7 47:2 48:25 72:19 <b>exactly</b> 12:19 15:5 43:5 <b>examiner</b> 21:20 <b>examiner/inspector</b> 23:9 <b>example</b> 3:14 20:4 22:5 59:11 64:16 69:15 <b>examples</b> 21:7 73:1 73:14 <b>exceeding</b> 31:6 52:2 <b>exception</b> 37:2,9 <b>excited</b> 56:15 58:9 <b>excuse</b> 8:11 12:5 27:22 48:4 50:18 <b>execution</b> 3:5 <b>exercise</b> 66:9 <b>expand</b> 63:11 <b>expect</b> 19:14 28:16 28:19 <b>expenditures</b> 39:18 39:20,21 <b>experience</b> 22:2 <b>experienced</b> 24:19 <b>experiences</b> 20:9 <b>experiencing</b> 47:12 <b>explained</b> 25:13 <b>explicit</b> 70:6 <b>expulsion</b> 67:8 68:4 <b>extending</b> 35:5 41:23 <b>extends</b> 35:7 <b>extent</b> 47:10 68:4 <b>eyes</b> 66:25 <b>eyesight</b> 68:21	<b>F</b>	<b>faced</b> 3:6 <b>facilitate</b> 22:19 54:16 65:4 <b>facilities</b> 1:10 4:6 5:6 30:12 40:15 41:13 41:24 68:13 70:21 71:15 <b>facility</b> 22:24 <b>fact</b> 18:13 71:9 <b>factored</b> 35:22 <b>fail</b> 73:16,16 <b>Fair</b> 67:25 <b>falling</b> 74:4 <b>familiar</b> 5:7 15:20 24:12 72:14 <b>far</b> 3:7 14:2 24:21 27:24 32:6,19 36:25 37:16 45:6 58:5 63:8,15 74:21 75:24 <b>faster</b> 11:23 16:14 19:14 65:4 <b>fault</b> 38:9,10,14,19 <b>favor</b> 2:10 63:14 65:14 77:6 <b>features</b> 3:15 <b>fee</b> 53:25 <b>feedback</b> 63:10 <b>feel</b> 14:22 57:2 58:5 62:18 <b>feeling</b> 70:22 <b>feet</b> 45:17 <b>fellowship</b> 52:25 <b>felt</b> 15:22 <b>Ferrara</b> 68:11,12,13 <b>field</b> 74:4 <b>figured</b> 32:18,21 34:20 <b>fill</b> 36:13 <b>final</b> 11:4 19:18 20:20 21:3 23:18,18 41:6 <b>Finance</b> 1:19 <b>financial</b> 1:9 17:9 18:21 30:12 <b>find</b> 21:14 24:5 25:15 38:3 68:16 <b>finding</b> 21:19,23 <b>findings</b> 13:12 64:6,7 69:9 <b>finish</b> 19:6 <b>finished</b> 12:15 20:9	<b>finishing</b> 10:22 43:7 <b>fire</b> 1:20 10:4,4 22:5 26:12,21 27:2,3 28:2,23 29:21 43:22 43:23 44:7,7,10,15 44:23,24 45:6,7,10 45:16 46:4,10,10,20 46:20 47:19,19,22 47:23 48:16 <b>firm</b> 25:11,17 <b>first</b> 2:6,17 4:7 13:18 21:13 53:11 59:19 59:23 60:6 61:24 62:10 63:12 68:14 <b>fiscal</b> 40:17,18 41:2 <b>fitness</b> 3:19 <b>five</b> 15:14 22:8 23:1 25:15 45:9 66:21 67:12 <b>FL</b> 1:24 <b>Florida</b> 1:4,10,17,19 71:2 78:2,5,11 <b>flow</b> 30:9 <b>flows</b> 41:3 <b>focus</b> 16:5 46:25 56:21 <b>focused</b> 3:1 16:3 <b>focusing</b> 13:20 <b>folks</b> 7:25 11:9 25:7 <b>follow</b> 5:23 63:23 <b>follow-up</b> 9:24 65:9 <b>followers</b> 56:17 <b>following</b> 17:7 50:9 <b>Force</b> 68:14 70:22 <b>forecast</b> 30:9,16 31:2 <b>forecasted</b> 31:25 <b>foregoing</b> 78:7 <b>foremost</b> 62:11 <b>Forgive</b> 66:21 <b>forgot</b> 31:16 <b>formal</b> 27:11 <b>former</b> 63:21 71:21 <b>Fort</b> 1:4,24 78:10 <b>forums</b> 56:2 <b>forward</b> 16:6 22:16 37:10,17 43:19 54:9 59:24 60:19,20 62:16 <b>found</b> 52:12 71:20 <b>four</b> 13:9 16:2 18:15 27:4 37:6 45:9	75:17 <b>fourth</b> 39:18 41:6 <b>frank</b> 18:11 <b>free</b> 14:22 53:23 62:18 <b>frequently</b> 50:23 <b>front</b> 7:14 15:24 70:1 <b>FTF</b> 71:10 <b>full</b> 45:12 64:17 <b>full-time</b> 28:19 <b>fully</b> 56:6 <b>fun</b> 70:24 <b>fund</b> 6:18 46:9 48:6 <b>fundamental</b> 55:15 <b>funding</b> 6:21 33:3 34:6,10 38:5,7 40:4 40:24 41:11 70:4 <b>funds</b> 39:15 63:21,24 71:21 72:4 <b>further</b> 7:9 12:12 36:20 60:17 <b>future</b> 66:12
		<b>G</b>	<b>G</b> 2:1 <b>gap</b> 52:5,6 <b>gaps</b> 23:21 <b>Garth</b> 1:15,15 57:6,7 57:7,12 60:15 61:19 62:6 <b>gear</b> 73:19,23 <b>general</b> 2:23 16:17,19 16:20 41:4,6 <b>generally</b> 6:25 <b>getting</b> 16:4 22:19 25:20 32:3 38:11 45:1,10,16 49:4 58:6 75:21 <b>give</b> 7:13 8:16 12:12 18:2,5 21:7 22:5 27:9 47:23 55:18 <b>given</b> 34:7 49:21 <b>gives</b> 54:17 <b>giving</b> 23:1 53:1 <b>Glance</b> 60:22 <b>glitch</b> 11:25 <b>GMP</b> 9:7 <b>go</b> 4:13 9:25 10:15,20 19:8,10 20:20 21:17 22:9 24:1,3,14 32:5 42:2,18 43:19 46:19		

47:8 48:15 50:16 51:18 52:8,17 55:3 56:11 63:1,8,17 65:24 66:3 67:14 <b>goal</b> 6:17 51:11,25 52:3 56:25 70:7 <b>goals</b> 51:21,22 55:21 64:1 <b>GOB</b> 72:8 <b>goes</b> 16:19,23,24,25 27:11 29:20,21,22 29:23 34:21 48:10 50:14,16 75:24 <b>going</b> 7:17 13:24 14:17,18 15:14 17:10 25:1 30:15 33:6 34:15,16,25 35:1,11,21 36:14 42:24 44:21 48:1,3 48:6,22 55:16 59:8 67:14 69:1 73:23 75:2,4,12 76:12 <b>good</b> 2:16 4:8 13:22 22:25 28:9 32:4 39:2 43:3,22 57:6 57:10 61:19 62:16 62:17,24 64:4 65:20 68:12 70:11,12,20 77:9 <b>Gorokhovsky</b> 1:9 <b>gotten</b> 28:4 <b>Government</b> 1:19 <b>grand</b> 72:21 <b>graph</b> 12:11 13:5 <b>gray</b> 30:13 <b>great</b> 5:25 6:5 62:4 71:20 <b>green</b> 30:15 <b>ground</b> 14:16 <b>group</b> 15:17 16:3 26:17,19,23 59:21 71:14 <b>grouped</b> 44:17 <b>grow</b> 56:24 <b>grown</b> 74:2 <b>growth</b> 39:21 <b>guess</b> 14:6 20:19 25:14 30:22 32:11 33:17 <b>guidance</b> 67:16 <b>guide</b> 55:6	<b>guys</b> 67:23 75:25 76:5 <hr/> <b>H</b> <hr/> <b>half</b> 31:10,13,14 43:25 69:19 75:7 <b>hall</b> 61:6 <b>hand</b> 27:10 52:24 <b>handful</b> 45:8 <b>handlers</b> 35:2 <b>handout</b> 76:15 <b>happen</b> 22:10 36:4 <b>happened</b> 35:14 <b>happening</b> 19:3 23:18 30:11 35:10 36:9 <b>happens</b> 6:20 22:2 35:20 <b>happy</b> 50:22 <b>hard</b> 17:22 71:23 <b>hardship</b> 53:20 <b>he'll</b> 62:19 <b>head</b> 71:1 <b>hear</b> 69:1 <b>heard</b> 73:14 <b>hearing</b> 68:7 77:1 <b>hearings</b> 69:8 <b>hears</b> 4:1 <b>Heery</b> 74:6,7 <b>held</b> 69:12 <b>help</b> 4:3 11:18 22:18 33:22 50:23 60:4 <b>helped</b> 16:2 <b>helpful</b> 68:22 <b>helping</b> 2:25 <b>Herbst</b> 1:19 33:19,21 36:11 <b>hey</b> 54:19 <b>high</b> 8:17,25 9:11 30:10 31:1,20 34:11 <b>higher</b> 3:18 42:11 <b>highlighted</b> 75:17 <b>highlights</b> 3:12 <b>Hillberg</b> 1:20 62:24 65:23 71:19 77:5 <b>hire</b> 7:18,22 28:17 <b>hiring</b> 9:3 10:5 <b>historical</b> 74:5 <b>hit</b> 34:23 35:16,22 36:9 <b>hitting</b> 15:9 <b>hold</b> 10:19 69:7	<b>hope</b> 4:2 <b>Hopefully</b> 70:16 <b>hoping</b> 11:16 <b>host</b> 61:5 <b>huge</b> 35:3 36:8 46:17 46:17,22 47:1 <b>human</b> 3:12 58:19 <b>hunt</b> 54:19 <b>HVAC</b> 33:8 34:19 <hr/> <b>I</b> <hr/> <b>idea</b> 70:11 <b>ideas</b> 56:1,3 <b>identified</b> 23:21 40:4 40:6,21 55:1 <b>identify</b> 21:4 24:13 62:10 <b>ignored</b> 72:9 74:12 <b>ignores</b> 71:24 <b>image</b> 4:21 <b>imagine</b> 38:21 48:7 <b>immediately</b> 22:21 68:17 <b>impact</b> 3:12 17:9 18:21 34:15,17,17 34:19 35:3,11 54:8 58:19 <b>impacted</b> 59:13 <b>impacting</b> 59:2 <b>implement</b> 51:1 <b>implemented</b> 65:11 65:13 <b>important</b> 2:25 3:25 18:25 61:1 <b>impossible</b> 73:24 <b>improve</b> 11:12 29:4 <b>improvement</b> 11:3 <b>improvements</b> 29:12 43:13 46:8 <b>inception</b> 40:20 <b>include</b> 65:3 68:20 <b>included</b> 41:21 45:5 <b>including</b> 57:22 <b>inclusion</b> 52:1 54:23 54:24 <b>incorrect</b> 20:14 <b>incorrectly</b> 17:19 <b>increase</b> 33:1 36:2 39:20,22 52:9 64:1 <b>increased</b> 30:21 39:6 40:18 54:11	<b>increases</b> 39:11 48:11 <b>independent</b> 3:4 <b>indicate</b> 44:7 69:17 72:10 <b>indication</b> 69:21 <b>indicator</b> 52:17 <b>indicators</b> 58:17 <b>individual's</b> 67:8 <b>individually</b> 19:23 <b>industry</b> 22:17 25:13 <b>infamous</b> 71:9 <b>inflation</b> 32:13 34:11 34:17 35:24 <b>inflationary</b> 47:12 <b>influencer</b> 60:3 <b>information</b> 1:14 12:12 36:20 44:19 46:3 47:24 55:4 70:9 71:22 <b>informed</b> 46:14 <b>initially</b> 40:9 <b>initiative</b> 2:25 51:13 <b>initiatives</b> 54:10 <b>inspection</b> 21:3,17,19 <b>inspections</b> 20:20 22:23 23:19 24:2 26:21 <b>inspector</b> 20:24 21:16 23:12 <b>inspectors</b> 1:20 23:17 27:7 <b>Instagram</b> 55:25 <b>installed</b> 8:14 <b>instrumental</b> 2:24 <b>instruments</b> 3:16 4:20,22,25 <b>insurance</b> 38:13 <b>integral</b> 2:24 <b>intent</b> 58:13 <b>interested</b> 61:11 <b>Interim</b> 1:8 <b>internal</b> 51:21,22 <b>interpretation</b> 15:2 <b>interviewing</b> 60:18 <b>introductory</b> 59:19 60:6 <b>investigation</b> 38:18 <b>invite</b> 52:20 <b>involuntary</b> 67:8 68:4 <b>involved</b> 27:8 29:1 <b>issue</b> 6:20,21 12:16	21:4 28:22 50:13 52:24 54:5,18 66:17 66:19 69:16 75:6 <b>issued</b> 12:3 <b>issues</b> 13:2,21 14:4,13 15:1,2 23:21 27:24 28:13 51:16 72:17 73:14,17 75:18,20 76:19 <b>issuing</b> 53:17 75:5 <b>item</b> 70:3,6 <b>items</b> 39:23 <hr/> <b>J</b> <hr/> <b>job</b> 19:6 62:17 65:20 <b>jobs</b> 31:12 <b>Joe</b> 1:13 6:7 <b>John</b> 1:19 <b>Johnson</b> 66:23 <b>Jose</b> 67:2 <b>juncture</b> 66:18 <b>June</b> 7:12,16,16 12:5 20:6 39:5 <b>jury</b> 72:21 <hr/> <b>K</b> <hr/> <b>Kathleen</b> 1:11 20:7 <b>KC</b> 1:3 <b>KCW</b> 69:12 <b>keep</b> 25:21 48:1,3 49:23 64:12 66:18 <b>Keeping</b> 53:22 <b>kept</b> 73:19 <b>key</b> 58:17 <b>kibosh</b> 73:13 <b>kids</b> 37:22 <b>kilns</b> 5:1,2 <b>kind</b> 30:10 35:19 49:22 71:23 <b>kit</b> 60:3 <b>knew</b> 34:14,23 <b>know</b> 5:14 7:12 8:7 8:25 9:22 10:13 12:10 14:3,24 16:11 16:15 17:22 20:18 22:2,4,8,14,18 23:20,23 24:5,10 25:7,9,11 26:15 27:3,7,17,24 28:1,1 28:3,18 29:1,4,19 30:21 31:15,20
---	--	---	--	---

32:22 33:7,11 34:2 35:3,11,19,22 36:2 36:7,14 37:14,18 38:9 40:23 45:3,12 45:17,17 46:22 49:12,12,15 50:11 50:12,14,16,25 51:3 56:21 57:14 58:14 61:14 62:4 65:6,22 66:4 67:5,9,17 68:17,20 69:22 72:13 75:11 76:3	<b>leading</b> 52:17 <b>learn</b> 55:10 <b>learning</b> 3:21 6:8 <b>left</b> 8:22 30:17 46:18 74:3 <b>left-hand</b> 9:13 <b>Lenovos</b> 72:5 <b>let's</b> 2:3 31:5 <b>letter</b> 71:1 <b>level</b> 30:10 64:18 <b>levels</b> 3:18 <b>leverage</b> 59:14 <b>liaison</b> 57:8 63:9 <b>life</b> 22:21 <b>lifespan</b> 42:18 <b>light</b> 18:13 <b>lighting</b> 5:4 <b>limits</b> 67:6 68:4 <b>Linda</b> 68:11,13 <b>line</b> 30:13,15,17 70:3 71:3 <b>link</b> 68:20 <b>LinkedIn</b> 55:24 56:9 <b>list</b> 7:2 11:13 39:10 45:20,22 71:19 <b>listed</b> 19:22 20:5 <b>listened</b> 65:9 <b>listening</b> 70:22 71:18 <b>literally</b> 53:15 55:5 <b>little</b> 5:7 6:7 7:25 36:12 45:8 46:22 49:5 54:22 59:24 60:17 63:10 <b>loaded</b> 30:15 <b>local</b> 51:12 52:1 54:8 54:13 56:20 <b>located</b> 46:7 <b>long</b> 16:25 27:18 55:12 59:24 <b>longer</b> 37:5 <b>look</b> 8:19 12:11,20 17:14 25:23 31:16 32:9 34:12 42:16 46:6 48:21 60:19 62:16 67:18,24 72:3 72:16,16,17 74:5,11 <b>looked</b> 8:1 15:11 17:16,17 42:5 <b>looking</b> 6:1 11:11,11 14:2 17:5,18 19:16 25:2 30:19 41:5	42:16 60:19 70:5 72:15 <b>looks</b> 30:1 <b>loop</b> 57:14 74:1 <b>LOR</b> 12:17 <b>lost</b> 69:4 <b>lot</b> 9:11,14 16:12 18:1 20:17 22:3 24:8 25:4 27:6,12 28:9 29:24 31:21 32:23 32:24 34:5,22 36:8 43:21 44:5,20 47:18 50:14,19 58:14,15 61:16 65:9 73:14 75:13 76:4 <b>love</b> 44:9 45:22 46:23 <b>loves</b> 56:4 <b>low</b> 31:11,22,23 34:8 34:14 <b>lower</b> 64:18 <b>lucky</b> 16:9 <b>Luechnauer</b> 1:13 6:6 6:7 7:5 <b>Lynch-Walsh</b> 70:19 70:21 76:3	22:1 26:8,9 28:14 31:15 47:17 66:21 66:25 70:4 <b>means</b> 12:13 21:20 23:2 58:13 <b>meant</b> 51:22 <b>measure</b> 70:8 <b>measuring</b> 34:2 56:19 <b>media</b> 3:24 55:22 57:1,3,9 58:4,25 59:16 60:1,9,25 61:1 62:12 <b>meet</b> 50:22 54:13,14 57:16 64:1 67:19 <b>meeting</b> 2:5,7 54:17 54:20 55:21 62:25 66:16 68:2,7 70:18 76:22 77:2,11 <b>meetings</b> 41:9 49:19 61:6,7 63:2 64:24 67:7 69:4,12 <b>meets</b> 72:10 <b>member</b> 67:3 <b>members</b> 1:16 2:11 63:6,19,25 64:5,14 64:22 70:10 73:12 77:8 <b>membership</b> 53:21 66:20 <b>memo</b> 9:24 71:10 <b>mental</b> 54:6 <b>mention</b> 33:13 <b>mentioned</b> 31:17 40:13 41:14 47:7,18 50:5 59:6 74:1,24 <b>mentioning</b> 26:16 <b>message</b> 4:3 63:3,7 <b>messaging</b> 59:19 <b>met</b> 16:11 <b>metrics</b> 58:16,24 <b>Middle</b> 76:6 <b>midpoint</b> 33:23 <b>million</b> 31:5,7 32:8,11 32:13,14 33:4,10 38:6 39:6,14,16,19 39:20 40:1,9,10,11 40:15,18,21,25 41:1 42:8,12 43:1 56:16 72:18 73:5,9,19,25 74:11 75:1,3,4,6,13 76:10,14,19	<b>mind</b> 17:5 25:22 53:22 60:12 <b>mine</b> 25:2 <b>minimal</b> 46:3 <b>minor</b> 8:22 37:3 43:13 <b>minority</b> 64:2 <b>minute</b> 8:7 <b>minutes</b> 2:7,8,13 63:2 <b>missed</b> 21:21 23:2 74:22 <b>misses</b> 67:7 <b>missing</b> 21:24 66:21 <b>misspeaking</b> 26:16 <b>misspent</b> 63:21,24 71:21 72:5 <b>mitigate</b> 40:8 <b>mobile</b> 37:21 <b>modular</b> 37:22 <b>moment</b> 5:6 12:12 <b>money</b> 17:10 18:22 24:22,25 30:22 32:24 42:18 70:5 74:24 <b>monitor</b> 68:21 <b>monitoring</b> 41:3 <b>Monte</b> 34:1 <b>month</b> 12:7,7,8 18:2 20:6 31:5,7 42:8 <b>monthly</b> 18:6 20:15 <b>months</b> 8:12 9:23 20:10 27:19 30:21 31:1 42:13 <b>moot</b> 63:13 <b>Moquin</b> 28:21 29:4 <b>morning</b> 55:4 <b>motion</b> 2:8,12 72:2 77:2 <b>move</b> 5:9 13:8 16:14 19:14 22:16 41:2 51:17 54:9 57:5 62:22 <b>moved</b> 2:9 11:16 12:16 13:9 37:10 77:3 <b>moving</b> 7:8 11:2 16:6 33:18 37:17 43:18 48:3 51:7,15 59:24 63:17 <b>municipality</b> 46:3 <b>music</b> 1:13 3:9,16
<b>L</b>		<b>M</b>		
<b>L</b> 1:8 <b>lab</b> 9:18 <b>Lakes</b> 37:3 <b>lanes</b> 72:10 <b>Langan</b> 1:11 4:8 5:10 5:18,21 6:1 7:8,11 13:15 14:23 17:14 18:10,23 19:1 20:15 20:25 21:12,15 22:1 23:4,13,16 24:24 25:9 26:8,14,18,20 26:24 27:21,23 28:15,21 29:17 36:18 37:12,14 38:12,22 43:6,16 44:21 50:4 70:20 <b>laptops</b> 3:22 <b>large</b> 58:22 78:5 <b>late</b> 41:24 <b>Latha</b> 1:18 <b>Lauderdale</b> 1:4,24 37:3 78:11 <b>launched</b> 54:10 58:10 60:7 61:22 <b>lawn</b> 56:5 <b>lawyer</b> 66:10 <b>layering</b> 58:24 <b>leader</b> 66:14 <b>leaders</b> 15:24				

4:16,19,19,22,23 5:12,13,15 6:2,3,7 6:12,22 59:5 <b>musical</b> 3:15	45:14 53:3,7 56:24 59:3,8 65:6 67:6 72:19 75:9,10 <b>numbers</b> 7:25 8:6 10:3 31:16 <b>numerous</b> 57:21	<b>ongoing</b> 9:2 <b>onsite</b> 24:1 37:20 <b>open</b> 74:4 <b>opinion</b> 26:13 <b>opportunities</b> 6:15 <b>opportunity</b> 21:10,14 54:18 57:16 74:22 <b>opposed</b> 21:23 <b>orange</b> 30:25 <b>order</b> 2:5,6,14 10:9 11:14 14:9,10 17:24 19:10,18 21:5 23:21 24:14 26:2 29:4 31:9,19 35:25 49:14 53:21 <b>ordered</b> 4:23 <b>orders</b> 4:24 11:2 14:11 22:19 23:11 23:15,24 24:11 25:3 31:8 39:25 49:17 50:13,24 64:16 66:2 <b>organizations</b> 60:4 <b>original</b> 30:13 34:6 <b>outdated</b> 72:12 <b>outlets</b> 62:12 <b>outlined</b> 68:16 <b>outreach</b> 61:4 <b>outside</b> 27:5 <b>overall</b> 11:2 15:12 31:24 51:25 <b>overcome</b> 65:15 <b>overruns</b> 14:5 <b>oversight</b> 1:1,16 2:19 2:23 42:20 63:4 64:20 68:25 69:3,7 69:11 71:4,8,14 <b>owned</b> 64:2 <b>owner</b> 17:25 20:18	<b>panel</b> 45:10,13,14 <b>paper</b> 29:16,17,20 <b>Parent</b> 1:18 <b>ParentLink</b> 58:3,4 60:2,11 <b>parents</b> 58:22 61:14 <b>Parkway</b> 73:1 75:9 75:24 76:6 <b>part</b> 13:10 16:15 19:11 26:15,22,24 32:25 33:11 37:24 43:1 44:11 50:12 62:8 75:1 <b>part-time</b> 28:18 <b>participate</b> 61:8 <b>participation</b> 64:3 <b>particular</b> 10:17 52:15 53:2 54:14 <b>particularly</b> 31:11 32:2 34:10 <b>partner</b> 2:25 <b>passed</b> 72:2 <b>passes</b> 2:13 <b>pay</b> 25:8 26:2 53:21 <b>paying</b> 38:8 <b>PCO</b> 10:25 <b>peek</b> 3:24 <b>people</b> 16:2 27:4 28:18,18,19 29:3 53:7,8,12,12,13 55:10 56:13,14,15 56:17 61:13 66:25 69:22 74:10 <b>percent</b> 4:25 8:4 9:9 9:20 12:11 17:22 19:4,17 20:8 25:16 31:10,13,14 32:9,9 33:23 35:15 36:5 45:6 49:16,17 50:1 51:25 52:3 <b>percentage</b> 4:24 31:19 <b>percentages</b> 13:5 35:25 <b>perfect</b> 15:16 25:11 25:12 26:9 <b>perfection</b> 36:22 <b>performance</b> 11:12 58:17 <b>Performing</b> 1:13 <b>period</b> 53:2,6 67:18	<b>periodically</b> 59:9 <b>periods</b> 41:6 <b>person</b> 55:23 68:10 <b>personally</b> 52:23 <b>phase</b> 34:5 75:15 <b>phases</b> 76:8 <b>phone</b> 65:6 <b>pie</b> 12:19 <b>place</b> 40:1 49:1 52:13 55:14 <b>placement</b> 37:7 <b>plan</b> 26:9 29:16,19,23 32:10 37:17 40:15 41:13 42:20 62:8 72:13 73:16,16 75:1 <b>planning</b> 75:15,15 76:7 <b>plans</b> 21:11,11,17,20 22:23,25 23:8 27:20 29:15 32:19 <b>platforms</b> 56:7,8 <b>played</b> 7:10 60:14 <b>playing</b> 3:15 <b>please</b> 5:10 30:6 40:2 47:25 51:17,19 68:19 69:13 76:2 <b>PMOR</b> 8:10 15:5 40:12 <b>PMs</b> 15:20 <b>point</b> 4:4 35:12 38:19 44:1,6 46:15 47:6 51:9 69:22 74:22 76:23 <b>points</b> 13:10 63:12 <b>policy</b> 10:13,16 49:20 50:2,4,8,9 51:1 <b>poor</b> 69:14 <b>portables</b> 32:17 38:6 <b>portion</b> 43:20 <b>portions</b> 3:8 <b>positive</b> 55:17 <b>possible</b> 6:14 <b>post</b> 53:18 56:8 60:25 <b>posting</b> 55:2 58:4 59:25 <b>postings</b> 56:9 <b>posts</b> 55:25 60:25 <b>potential</b> 38:18 <b>PowerPoint</b> 68:20 <b>practices</b> 9:6 <b>pre-bid</b> 52:16,18,22
<b>N</b>	<b>O</b>	<b>P</b>		
<b>N</b> 2:1 <b>name</b> 28:6 68:10,12 <b>named</b> 53:25 <b>narrowed</b> 36:6,10 <b>Natalie</b> 70:20 <b>Nave</b> 1:10 2:21 13:16 13:18 41:19 48:14 66:22 67:2 <b>need</b> 22:9 24:11 28:17 31:4 33:14 46:5 47:11 56:16,17 57:2 63:11 67:10,11 73:8,25 77:2 <b>needed</b> 23:22 32:11 37:7 73:5,18 74:1 75:2 <b>neediest</b> 5:17 <b>needs</b> 42:19 54:4 70:1 <b>negatively</b> 54:8 <b>negotiating</b> 9:7 <b>never</b> 22:24 75:2 <b>new</b> 3:11,24 9:2 25:18 29:6,10 44:12 45:1,7 49:24 58:9 61:12 70:10 <b>newsletter</b> 58:1 60:22 <b>newspaper</b> 63:22 64:6 <b>nine</b> 15:8 <b>nonconstruction</b> 39:23 <b>nonexistent</b> 75:15 <b>Northeast</b> 8:25 <b>Notary</b> 78:4 <b>note</b> 70:10 <b>notes</b> 5:24 63:3 71:17 72:7 78:9 <b>noticed</b> 28:12 42:24 <b>notification</b> 64:19 <b>notifications</b> 58:6 <b>notify</b> 57:21 <b>notifying</b> 57:17 <b>number</b> 8:1 10:9 11:6 12:1 16:9 17:2 27:13,15 34:11	<b>O</b> 2:1 <b>Oakridge</b> 69:15 <b>obligated</b> 57:1 <b>Obligation</b> 2:23 41:4 41:7 <b>obscures</b> 63:15 <b>observation</b> 68:24 <b>observations</b> 51:16 <b>obstacles</b> 3:6 <b>obstruction</b> 64:9 <b>obviously</b> 8:16 14:24 22:13 29:1 32:21 33:13 35:4 37:15 38:14 <b>occur</b> 69:25 <b>occurs</b> 50:17 <b>October</b> 31:4,25 36:19 78:10 <b>offer</b> 54:3 56:10 <b>office</b> 27:2 54:15 58:11 60:8 62:9 <b>officer</b> 1:9,14 71:22 <b>Officers</b> 1:19 <b>oh</b> 5:10 24:24 35:21 55:20 <b>okay</b> 7:8,11 18:10 30:7 34:16 35:21 38:23 47:15 57:12 62:24 65:23 <b>old</b> 43:2 44:16 56:5 74:18 <b>older</b> 70:23 <b>Oleg</b> 1:9 <b>Omar</b> 1:8 39:1,2 47:3 47:5 66:19 67:14 <b>omission</b> 24:14 26:12 <b>omissions</b> 13:1 24:9 24:21,25 25:5,16 <b>omit</b> 25:7 <b>once</b> 22:6 29:2,24 57:20 <b>one-year</b> 71:10 <b>ones</b> 45:12,13 67:13	<b>P</b> 2:1 <b>P.E</b> 1:20 <b>p.m</b> 1:5,5 77:11 <b>page</b> 19:21,24 20:3 20:11 25:3 31:16,17 38:3 39:8,11,19 43:25 44:1 51:17 57:23,25 76:7 <b>pages</b> 43:24,25 <b>paid</b> 24:4 <b>pandemic</b> 3:21		

52:23 53:4,8 54:12 56:18 <b>preliminary</b> 27:9 <b>prepare</b> 16:18 <b>present</b> 7:1 63:7 <b>presentation</b> 2:15 3:25 4:10 30:5 <b>presentations</b> 25:10 <b>presented</b> 65:7 <b>presenting</b> 36:20 37:16 69:9 <b>President/CEO</b> 1:15 <b>pretty</b> 22:9 35:13 39:24 41:16 43:2,15 49:13 65:8 <b>previous</b> 15:4 39:21 <b>previously</b> 29:6 <b>prices</b> 34:13,18 <b>pricing</b> 11:4 <b>primary</b> 11:22 48:20 48:21 49:2 <b>principals</b> 58:2 <b>printed</b> 17:19 <b>prior</b> 2:7 3:17 21:5 46:14 63:2 <b>priorities</b> 41:11 <b>probability</b> 35:10 <b>probably</b> 13:9 16:8 74:20 75:12 76:13 <b>problem</b> 16:15 56:12 69:18 73:10 <b>problematic</b> 72:25 <b>problems</b> 24:10 <b>proceedings</b> 78:7 <b>process</b> 7:18 9:3 10:10,11,15,25 11:1 14:4,9 17:1 19:11 22:11 24:12 27:12 50:23 54:12 55:7 64:11,16 <b>processes</b> 14:14 <b>procurement</b> 11:18 <b>production</b> 10:20 <b>program</b> 1:11 2:22 3:3,5,9,13,23 4:18 5:13 6:3,18,19,23 6:24 10:20 11:12 15:12 16:16 22:16 30:11,13,16,23 31:3 31:22,25 32:15 33:7 33:14,15 35:13,16	36:9,23 39:6,24 40:4,11,20,25 41:1 41:22 47:6,9 48:9 48:10,11 51:14,14 54:6,7,12 57:8 58:16,20 59:4,12,16 70:14 71:16 72:15 73:4 74:25 <b>programs</b> 3:17 4:20 4:23 5:1,4,12,15,18 5:19 6:2,13 15:19 <b>progress</b> 9:21 36:14 37:21 58:16 <b>progressed</b> 16:7 <b>progressing</b> 37:24 <b>project</b> 1:11 9:11 12:25 13:1,3 15:17 15:25 17:21 18:3,15 19:3,15 20:8 22:6 25:18,18,19 27:14 31:18 33:2 34:23 39:10 40:5 41:5 45:7 48:21,22 50:17 52:1 53:6 64:15 69:21,24 73:15 <b>projects</b> 7:17,17,19 7:22,23 8:1,5,8,10 8:11 12:1,4,8,8,10 12:13,15,20,21 15:22,24 16:1,4 17:7,11,12,15,21 19:14,16 20:7 24:8 30:23 31:9,13,15,21 32:16,20,24 34:7 40:23,24 41:24 44:18 45:3,24 46:4 46:16,21 47:11,13 47:20,21 48:6,9,20 48:22,25 50:1,3 53:5,5 54:21 63:16 64:10,12,21 73:6,9 <b>promises</b> 3:2 <b>proper</b> 64:19 <b>protege</b> 54:6 <b>proud</b> 3:7 <b>provide</b> 3:23 13:12 71:8,14 <b>provided</b> 3:22 64:23 70:9 <b>public</b> 1:1 10:15 18:19 53:24 57:17	57:21 64:23 65:2 68:7,8,24 69:7,9,10 70:8 71:6 78:5 <b>pull</b> 11:22 44:21 <b>pump</b> 72:24 <b>Purchase</b> 39:25 <b>purchased</b> 3:22 <b>purpose</b> 68:25 69:8 <b>pursued</b> 24:22 <b>pursuing</b> 63:20 64:4 <b>push</b> 55:6 60:8 <b>pushed</b> 15:12 <b>pushing</b> 60:1 <b>put</b> 35:9,19 44:12,13 48:24 51:20 71:2,14 73:13 <b>putting</b> 13:25 44:15 45:4 59:20 <hr/> <b>Q</b> <b>Q1</b> 69:23 <b>Q4</b> 69:23 <b>quantify</b> 26:6 72:1 <b>quarter</b> 32:7 33:1 39:5,7,18,21 <b>quarterly</b> 32:7 39:4,9 60:22 69:7 <b>quarters</b> 42:6 <b>question</b> 5:9,11 14:6 14:21 17:4 18:9,20 19:20 21:9 22:14 25:2 29:13 33:19 38:1 42:23 44:3 46:13 52:9 57:14 61:19 62:3,7 67:5 75:19 <b>questions</b> 7:9 13:21 19:19 20:17 41:17 42:22 61:9,16 65:10 70:17 <b>quick</b> 59:17 72:7 <b>quicker</b> 29:25 <b>quite</b> 10:7 31:23 32:1 63:8 <b>quorum</b> 66:3 <b>quote</b> 17:8 <b>quote-unquote</b> 36:4 <hr/> <b>R</b> <b>R</b> 1:10,23 2:1 78:4,14 <b>Rabinowitz</b> 1:17 2:3	2:10,12 4:6 5:8 13:8 13:17 14:22 17:4 18:8,11,24 19:19 30:3,6 33:17,20 38:25 41:18 42:22 48:12 51:6 57:2,11 62:18,22 65:18,24 66:5,15,24 67:3,25 70:16 76:1,21 77:1 77:4,6,9 <b>rain</b> 70:23 <b>range</b> 36:6,8,10 <b>rate</b> 31:9 32:2 42:5,8 42:9,11,12 <b>rates</b> 29:3,7,11 <b>re-baselines</b> 35:6 <b>re-looking</b> 54:25 <b>read</b> 9:13 73:21 <b>real</b> 3:12 72:7 <b>realistic</b> 32:1 <b>reality</b> 17:20 <b>realize</b> 52:5 <b>realized</b> 4:2 35:14,20 <b>really</b> 17:1 18:20 30:9 31:1,1,2 32:15 34:4,24 35:17 36:6 38:3 45:14 46:5,24 54:16 56:12,13,13 56:17,25 58:9,13 63:16 64:4 65:20 75:2 <b>reason</b> 42:10 <b>reasons</b> 18:6 48:18 <b>recall</b> 53:10 <b>recapture</b> 63:20 <b>recaptured</b> 63:24 71:22 <b>receive</b> 51:25 53:22 <b>received</b> 4:20 5:2,4 24:16 65:8 <b>receiving</b> 12:22 43:13 56:23 <b>recertification</b> 54:25 <b>recess</b> 68:6 <b>recipients</b> 60:10 <b>recommend</b> 24:6 <b>recommendation</b> 36:22 64:7 71:24 <b>recommendations</b> 13:13 14:1 41:21 49:15	<b>recommended</b> 42:15 <b>recommending</b> 36:23 <b>reconsider</b> 51:1 <b>reconvene</b> 76:22 <b>record</b> 78:8 <b>recycle</b> 73:23 <b>redesign</b> 37:6 <b>reduce</b> 10:9 11:6,14 17:3 <b>referencing</b> 20:7 <b>referring</b> 4:15 27:21 <b>refurbished</b> 43:15 <b>regard</b> 10:17 <b>regarding</b> 2:22 5:12 <b>regardless</b> 35:4 <b>regional</b> 72:10 <b>reimbursement</b> 24:15 38:19 <b>reiterate</b> 66:1 <b>reiterates</b> 4:14 <b>related</b> 12:18 32:14 <b>relating</b> 41:14 <b>relative</b> 13:13 <b>released</b> 19:7 <b>relocated</b> 9:16 <b>remain</b> 41:1 <b>remaining</b> 47:8 73:8 <b>remedial</b> 23:6 <b>remind</b> 48:24 <b>renovate</b> 76:12 <b>renovation</b> 10:2 24:7 25:15,19 31:12 44:17 45:2 47:20,20 49:2 69:17,20 74:15 <b>renovations</b> 8:22 23:23 33:7 43:8 44:11 48:20,21 <b>repair</b> 37:3,5,7 <b>repaired</b> 37:9 <b>repairs</b> 37:2 <b>repeat</b> 46:12 <b>repeatedly</b> 61:18 <b>replace</b> 34:22 35:1 73:19 <b>replaced</b> 74:17,21 <b>replacement</b> 10:1 33:5,9 40:16 43:7 45:10,13 46:11 74:14,16 <b>replacements</b> 75:21 <b>replacing</b> 43:11
--	--	---	--	---

44:17	64:23,25	<b>room</b> 1:3 9:19	76:7	<b>sheet</b> 12:3 17:14,18 65:2
<b>report</b> 7:12 11:25 12:7 17:5 18:3,6 19:24,24 27:13 31:18 37:15 38:4 39:4,9 43:20,24,24 44:4,9,19 47:24 48:15 49:4,9,16 52:4 53:11 55:19 57:15 58:15,23 61:23,23 62:23 65:17 71:2 72:22 73:22 78:7	<b>resubmissions</b> 11:7 <b>result</b> 12:4 14:19 <b>resulting</b> 13:2 <b>results</b> 67:7 <b>resurfacing</b> 72:9,12 <b>retaliation</b> 71:9 <b>return</b> 37:19 <b>returning</b> 37:23 <b>review</b> 11:7 14:10 22:22 27:11,16,16 27:18 29:16,19,21 29:22,22,23 49:7	<b>round</b> 61:24 <b>row</b> 34:12 <b>ruins</b> 74:4 <b>run</b> 27:24 62:11,12 <b>Runcie</b> 50:7,10 <b>running</b> 31:13 59:9	<b>school's</b> 57:25 <b>schools</b> 1:1,9 3:16 4:19,23 5:1,3,13,16 6:2,12,22 7:1,3,15 19:22 20:1,14 36:17 36:25 53:24 75:18 <b>scope</b> 19:12 34:24 73:14,17,21 74:6 75:3 76:19 <b>scopes</b> 75:22 <b>screen</b> 4:10,21 5:5 <b>SE</b> 1:4 <b>second</b> 77:4,5 <b>section</b> 23:2 52:7 53:14 <b>security</b> 10:3 43:20 46:16,18,24 47:4 62:17 <b>see</b> 8:8,21 9:9 10:3 12:19 13:4 16:6 19:23 20:4 22:6 30:19,25 36:6 44:9 45:22 48:22 52:5 55:4 59:8 61:16 65:10 66:25 67:1 68:9,21 76:15 <b>seeing</b> 25:23 31:24 62:16 <b>seemingly</b> 17:12 18:13 <b>seen</b> 3:18 61:12 69:11 <b>sees</b> 4:1 <b>segment</b> 60:16 <b>send</b> 63:5,9 67:15 <b>sends</b> 16:20 <b>Senior</b> 1:11 <b>sense</b> 36:2 <b>sent</b> 31:4 60:10 73:4 <b>September</b> 1:5 40:14 41:12 <b>series</b> 54:11 <b>serve</b> 51:3 <b>service</b> 1:23 2:19 <b>services</b> 40:12 <b>set</b> 29:7 30:14 40:5 64:1 <b>seven</b> 63:12 65:7 <b>share</b> 60:5 61:25 <b>sharing</b> 60:19 <b>sharp</b> 67:1	<b>Shim</b> 1:8 38:24 39:2,3 47:5,5 48:8 67:15 <b>shorten</b> 64:15 <b>shortfall</b> 42:21 73:10 <b>shout</b> 55:20 <b>show</b> 2:4 26:6 46:17 62:2,4 <b>showed</b> 43:21 <b>showing</b> 60:12 67:13 <b>shown</b> 39:8,11,19 55:16 <b>shows</b> 4:22 5:5 31:18 39:10,22 <b>side</b> 9:13 18:18 28:14 30:12 46:4 <b>sides</b> 27:25 <b>sign</b> 32:4 <b>sign-up</b> 65:1 <b>signed</b> 19:7 49:1 65:2 <b>signing</b> 21:6 <b>signs</b> 8:3 <b>similar</b> 36:16 75:18 <b>simple</b> 58:6 <b>simulation</b> 34:2 <b>single</b> 18:15 44:1,6 46:15 47:6 48:20 57:4,24 58:1 61:1 <b>sir</b> 21:15 38:22 41:19 <b>sister</b> 36:25 37:1 70:23 75:18 <b>site</b> 21:17 22:6 <b>sitting</b> 6:9 18:14,17 71:17 <b>situation</b> 36:17 <b>six</b> 30:21 42:6 69:10 72:11 <b>size</b> 16:16 25:17 <b>slid</b> 73:24 <b>slide</b> 4:14 7:11 32:5 39:17 40:2 41:8 51:18 52:8 59:18 60:24 <b>small</b> 45:8,14 50:12 <b>smaller</b> 43:9,12 <b>Smart</b> 2:22 3:3,9,17 3:23 33:7,14,15 39:6,23 40:3,9,11 40:25 41:1,22 42:3
		<b>S</b>		
<b>reported</b> 1:22 47:21 <b>Reporter</b> 78:4,14 <b>REPORTER'S</b> 78:1 <b>reporting</b> 1:23 47:18 47:23 53:2 <b>reports</b> 2:15 47:1 51:20 <b>request</b> 17:25 24:15 63:19 64:5,11,14,22 64:24 <b>requested</b> 12:24 17:24 50:10 71:20 <b>requests</b> 20:21 <b>require</b> 64:17,19 <b>required</b> 12:24 20:23 24:1 <b>requirement</b> 68:15 <b>Research</b> 1:10 <b>reserve</b> 32:12 33:14 33:15 <b>reserves</b> 40:3,5,10,20 40:25 41:1 73:6,6 73:10 76:18 <b>reset</b> 41:23 42:14 57:18,19 63:14 <b>residents</b> 60:18 <b>resistance</b> 65:15 <b>resolution</b> 67:16,21 68:15 69:5,6 <b>resource-wise</b> 28:4 <b>resources</b> 28:5,24 29:5 <b>respect</b> 69:24 <b>responding</b> 46:6 <b>response</b> 33:11 41:20 62:21 64:5 65:4 76:25 <b>responses</b> 13:25	<b>reviewed</b> 21:10,18 22:25 <b>reviewers</b> 22:3 28:8 <b>reviewing</b> 54:21 <b>reviews</b> 15:6,8,15 16:4,10,14,21 17:2 27:25 29:24 <b>revised</b> 14:14 20:2 70:2 <b>revisions</b> 13:19 <b>RFI</b> 11:1 <b>RFP</b> 29:6,9,10 <b>Rickards</b> 36:15,15,21 37:11,13,14,17 38:2 41:15 74:23 75:10 75:17 <b>riff</b> 73:4 <b>right</b> 2:3 7:3 21:11 29:3,3 30:16 32:2 42:17 44:23 50:5 51:8 52:24 56:5 57:6 70:25 <b>risk</b> 32:6,7,9 33:21,23 33:24,24 34:3,3 35:23,24 40:7,22 76:17,17 <b>risks</b> 34:22 35:4,9,14 35:18 40:8 <b>road</b> 2:4 <b>Robert</b> 1:10,12 33:4 <b>role</b> 3:3 <b>roof</b> 9:16 15:10 34:25 36:15 <b>roofer</b> 16:18 19:6 <b>roofing</b> 8:22,23 9:14 9:15,19 11:7,15,17 16:8 33:8 34:13,18 44:12 54:6,10	<b>Sam</b> 1:10 <b>save</b> 32:23 <b>saved</b> 14:17,19 <b>saves</b> 27:12 <b>saw</b> 11:24 <b>saying</b> 15:14 23:5,8 <b>says</b> 8:3 9:4 19:25 25:15 45:23 49:16 49:23 <b>SBBC</b> 1:8,9,14 <b>scandal</b> 63:23 <b>schedule</b> 12:6,9,14,18 15:3,12 17:12 18:5 18:5 19:25 30:14 31:3 41:23 42:14 57:18,18,20,24 63:14 64:13 <b>schedule-wise</b> 49:5 <b>scheduled</b> 56:9 66:16 76:5 <b>schedules</b> 41:5 <b>scheduling</b> 17:8 49:4 <b>scholarships</b> 54:3 <b>school</b> 3:14 6:3,18,24 8:12,13,17,20,25 9:8,9,11,20,23 14:7 20:5,19,21 21:10 27:6 37:1,8,22 38:7 38:15,20 41:10 42:25 43:1,3,4,10 43:12,14,19 44:25 45:20 46:18 50:6,18 50:20,21 57:24 58:1 62:25 63:20,25 64:8 64:20 66:4 69:2		

43:24 47:9 54:21 57:8,23 58:12 60:22 64:9 73:6 74:25 <b>snapshot</b> 59:17 <b>sneak</b> 3:24 <b>snippet</b> 62:4 <b>social</b> 55:22 57:1,3,9 58:4 60:1,9,25 61:1 <b>solicitations</b> 53:19,22 <b>Solutions</b> 1:15 57:7 <b>somebody</b> 68:5 <b>soon</b> 9:8 <b>sorry</b> 21:9 24:24 28:11 33:23 37:12 38:2 43:19 46:11,12 48:2 49:16 57:11 <b>sort</b> 32:10 33:6 38:19 59:20 70:25 74:2 <b>sound</b> 5:4 51:23 56:5 <b>source</b> 21:22 <b>sources</b> 23:14 <b>space</b> 32:14,18,20 62:10 <b>speak</b> 6:6 38:14 47:3 68:11 76:5 <b>speaking</b> 6:25 <b>specific</b> 55:13 <b>specifically</b> 2:20 22:14 52:6,21 54:24 <b>speed</b> 11:18 49:25 70:12 <b>spend</b> 8:7 31:1,4 42:9 42:11,11 58:15 <b>spending</b> 30:22 42:5 42:7 <b>spent</b> 30:18,20 39:14 39:16 56:20,22 58:14 <b>split</b> 15:23 <b>spoke</b> 49:12,13 <b>spoken</b> 66:19 <b>sponsorships</b> 53:18 <b>spot</b> 62:11 <b>Spotlight</b> 69:17,20 <b>spread</b> 4:3 60:4 <b>sprinkler</b> 10:4 45:3 45:21 46:10,20 47:23 <b>sprinklers</b> 43:23 44:8 44:10,13,15,24,24 45:1,1,4,16 47:19	<b>square</b> 45:17 <b>SREF</b> 72:9,15 <b>staff</b> 4:5 5:22 12:2 14:6,21 28:24 41:3 68:19 <b>staffing</b> 28:13 <b>staffing-wise</b> 28:3 <b>standalone</b> 6:19 <b>standard</b> 22:9 33:7 <b>standpoint</b> 23:9 <b>start</b> 2:17 57:13 69:2 69:13 71:18 <b>started</b> 4:11 8:5,13 9:8,17 11:1 34:15 38:4 <b>starting</b> 24:5,6 <b>state</b> 3:19 72:6 78:2,5 <b>stated</b> 50:4 <b>statement</b> 65:3 66:1 <b>stations</b> 62:2 <b>status</b> 48:16 <b>stay</b> 3:1 <b>STEM</b> 9:18 59:15 <b>stenographic</b> 78:9 <b>stenographically</b> 78:7 <b>step</b> 60:15 <b>steps</b> 11:6 50:14,20 57:21 64:12 <b>Steve</b> 1:20 62:23 65:20 <b>stick</b> 34:24 <b>stopped</b> 11:11 <b>storage</b> 9:18 <b>story</b> 59:1 66:10 <b>Stranahan</b> 9:11 73:1 74:12,23 75:11 <b>strategies</b> 10:8 <b>strategy</b> 19:5,5 22:17 52:19,20 53:17 <b>streamline</b> 64:15 <b>street</b> 29:6 <b>strenuously</b> 66:7 <b>strictly</b> 16:3 <b>strides</b> 55:17 <b>strongly</b> 25:6 <b>structural</b> 36:22 72:17 75:14,18,20 <b>struggling</b> 28:3 <b>student</b> 3:17 59:13 <b>students</b> 3:13,15,20	37:19 58:21 60:18 <b>stuff</b> 34:21 35:25 48:17 <b>subcontractor/cont...</b> 27:19 <b>submits</b> 29:15 <b>subs</b> 28:18 <b>substantial</b> 8:5 12:22 21:6 <b>success</b> 56:19 <b>sufficient</b> 34:10 64:20 <b>suggest</b> 25:6 <b>suggestion</b> 29:18 44:3 <b>Suite</b> 1:24 <b>summary</b> 8:14 <b>summer</b> 8:10,12 37:1 <b>SUPERINTENDA...</b> 2:16 <b>superintendent</b> 1:8 49:20,24 50:7,10 66:8 <b>Supervisor</b> 1:13 6:7 <b>supplement</b> 28:7 <b>supplier</b> 54:8,14 <b>suppliers</b> 52:11,15,22 53:4 56:20,22 <b>supply</b> 52:11 <b>support</b> 6:13 10:16 51:12 70:14 71:6 <b>supposed</b> 45:22 69:25 72:4 <b>sure</b> 3:4 6:17 7:5 13:15 15:5,19 22:1 23:4,16 26:6 28:21 33:20 34:1 36:18 42:16 49:6,9,13 62:19 66:13 <b>surrounding</b> 15:1 50:13 51:2 <b>Susie</b> 6:9 <b>swing</b> 32:14,17,20 <b>switch</b> 15:18 73:19 73:23 <b>system</b> 11:1 45:12 58:3 <b>systems</b> 45:7 46:6	44:13 57:20 66:3 67:18,23 <b>taken</b> 11:6 17:1 37:5 <b>takes</b> 50:16 64:12 <b>talk</b> 19:2 28:11 29:14 31:8 51:15 54:18 56:13 58:8 <b>talked</b> 10:7 <b>talking</b> 6:9 38:4 <b>target</b> 52:21 71:13 <b>targeted</b> 53:13 <b>Task</b> 68:14 70:22 <b>taxpayers</b> 3:2 51:12 <b>TaxWatch</b> 1:10 2:20 11:25 13:11 17:17 42:1 43:24 48:14 51:17,18 65:12 71:2 <b>TaxWatch's</b> 17:6 <b>teachers</b> 1:18 3:13 58:21 60:18 <b>team</b> 3:23 8:10 15:23 26:25 28:22 29:12 56:10 <b>Teams</b> 54:16 <b>Tech</b> 55:9 <b>technically</b> 20:13 <b>technology</b> 1:14 3:10 3:23 4:16 59:5 76:10 <b>tell</b> 22:15 76:12 <b>tells</b> 59:1 <b>temporary</b> 38:5 <b>term</b> 67:6 68:3 <b>terms</b> 58:20 75:7 <b>testing</b> 24:3,7 <b>thank</b> 2:18,20 4:6,9 4:13 7:7 13:16 14:23 20:16 23:10 30:2,3,6 33:16 36:11 37:25 39:2 43:17 49:11 51:5,19 52:25 61:20 62:14 65:18 66:15 70:15 70:16 76:3,21 77:9 <b>thanking</b> 2:17 <b>thanks</b> 72:21 75:16 <b>theater</b> 4:17 5:3,3 48:2,3 <b>theme</b> 59:15,17,24 72:14 <b>themes</b> 59:3,8,9,21	60:16 <b>thereof</b> 20:25 78:9 <b>thing</b> 13:22 18:25 68:1,19 <b>things</b> 10:11 11:9,13 11:24 14:5 18:1 20:21,22 21:20,24 22:4,10 34:13 35:16 36:3,8 41:20 56:4 72:25 74:24,25 75:13,22 76:17 <b>think</b> 5:8,21 11:24 13:10,20 16:10,13 16:15 18:25 22:1,12 24:12,16 25:9,21 26:17 27:3 28:4 31:24 36:16 38:25 43:3,21 53:16 55:23 63:11 65:12,14,20 66:5 67:11,25 68:2 74:15 75:6 76:13,16 <b>Third</b> 1:24 63:25 <b>thought</b> 10:19 22:11 24:24 42:1 53:20 62:15 63:4 65:4 69:2 73:22 <b>three</b> 4:17 12:13 13:1 16:22 20:10 27:4 35:2 66:24 <b>threshold</b> 49:14,18 65:13 <b>tied</b> 45:24 <b>tighter</b> 49:5 <b>tightly</b> 34:24 <b>time</b> 4:4 7:21 8:12,15 10:9 11:14 14:3,17 26:2 27:12 32:23 35:7 36:7,10 42:7 48:18 49:3 50:8,16 53:6 58:14,15 63:13 64:19 65:5 68:6 69:4 70:12 71:3,8 72:23,24 74:14 <b>timeframe</b> 49:7 53:10 69:13 <b>timeline</b> 35:5,7 <b>times</b> 14:18 16:22 37:6 44:20 <b>timing</b> 50:13,23 <b>Timothy</b> 1:23 78:4,14 <b>today</b> 6:10 8:6 12:3
<b>T</b>				
<b>table</b> 18:18 <b>take</b> 5:6 10:13 16:22 19:9 25:6,23 42:16				

56:7 58:7 <b>told</b> 22:25 56:4,10 74:9 <b>Tommy</b> 1:20 20:23 <b>tonight</b> 67:10 <b>tonight's</b> 3:25 <b>top</b> 8:17 58:24 <b>total</b> 20:14 32:8 39:5 39:13 40:19 52:3 <b>tough</b> 23:23 <b>town</b> 61:6 <b>trace</b> 21:22 <b>track</b> 9:19 12:6 20:15 53:7 72:8 <b>tracking</b> 8:5 20:22 61:21 <b>tracks</b> 3:20 72:8,12 73:2 <b>traction</b> 29:8 <b>trade</b> 9:6 <b>traditional</b> 61:7 <b>train</b> 46:5 <b>training</b> 3:18 23:6 29:1 55:2 <b>transcript</b> 78:8 <b>transition</b> 57:10 <b>transparency</b> 70:7 71:4,12 <b>transparent</b> 3:5 69:20 <b>tremendous</b> 10:24 <b>trend</b> 15:14 17:1 <b>rending</b> 15:7 <b>tried</b> 73:11 <b>triple</b> 17:17 20:10 <b>tripled</b> 12:2 <b>trouble</b> 13:25 <b>true</b> 78:8 <b>truly</b> 56:12 <b>trust</b> 71:6 <b>try</b> 17:3 22:18 53:1 55:18 70:17 76:1 <b>trying</b> 22:15 27:25 29:2 34:16 <b>Tuesdays</b> 55:9 <b>turn</b> 4:4,9 <b>turnaround</b> 29:25 <b>TV</b> 62:1 <b>Twitter</b> 55:24 56:19 <b>two</b> 12:15 15:6 16:22 27:19 41:14 45:11	51:20 68:18 74:4 76:7,16 <b>type</b> 47:12 <b>types</b> 22:10 <b>typically</b> 68:6 <hr/> <b>U</b> <hr/> <b>ultimate</b> 6:17 <b>unacceptable</b> 18:13 <b>unanimously</b> 72:2 <b>underfunded</b> 76:17 76:18 <b>understand</b> 11:10 22:22,23 23:8 33:22 34:16 44:12 45:19 73:15 74:8 <b>understanding</b> 34:6 <b>understated</b> 74:13 <b>understood</b> 5:21 20:12,16 28:9 34:9 <b>underway</b> 9:1,14 <b>undue</b> 53:20 <b>unforeseen</b> 13:4 23:22 24:8 <b>Unforeseen--</b> 23:25 <b>Unfortunately</b> 15:21 <b>unified</b> 63:7 <b>unit</b> 34:13,18,22 <b>unofficial</b> 49:22 <b>update</b> 6:5 7:13,14 8:16 44:8 <b>updated</b> 19:21 51:1 57:24 <b>updating</b> 57:22 <b>upgrades</b> 46:20 48:17 <b>upgrading</b> 59:12 <b>urge</b> 63:25 <b>use</b> 28:6,7 29:19 50:8 52:4 <b>uses</b> 21:17 <b>usual</b> 60:21 <b>usually</b> 25:15 49:5 <b>utilization</b> 52:10 <b>utilize</b> 32:17 <hr/> <b>V</b> <hr/> <b>validation</b> 73:21 <b>valuable</b> 61:15 <b>value</b> 25:20,22 31:11 <b>variance</b> 17:13 18:3,4 20:6	<b>variances</b> 12:6,7,9,14 12:18 17:6,8 19:25 <b>variants</b> 17:21 <b>varied</b> 16:9 <b>various</b> 13:13 <b>verbal</b> 50:9 <b>versus</b> 25:18 <b>vertical</b> 30:25 <b>Vice</b> 68:13 <b>Vickie</b> 1:8 <b>video</b> 5:7 7:8,10 60:6 60:13,14 61:12 62:16 <b>videos</b> 55:2 <b>viewed</b> 61:15 <b>viewership</b> 61:13 <b>viewing</b> 62:4 <b>viral</b> 56:11 <b>virtually</b> 61:6 67:4 <b>visual</b> 6:23 24:2 <b>vote</b> 10:1,14,19 66:3 <b>VP</b> 1:10 <hr/> <b>W</b> <hr/> <b>waiting</b> 19:18 <b>walk</b> 18:2 22:24 30:10 <b>walkthrough</b> 8:18 <b>walkway</b> 8:19 <b>want</b> 2:17,20 13:18 14:8 22:8 23:1 45:9 45:17 47:3 50:7 54:14 56:13 57:13 59:6 67:20,22 71:18 <b>wanted</b> 8:7,16 33:12 49:6 73:3 <b>wants</b> 20:24 66:9 <b>warn</b> 63:13 <b>wasn't</b> 32:25 35:17 35:22 43:23 70:6 <b>way</b> 11:22 15:13 18:16,17,19 26:5 27:18 42:17 44:18 59:21 61:13 <b>ways</b> 11:12 <b>we'll</b> 4:11 5:6 12:11 37:15 51:18 58:23 59:10 60:17 62:22 63:17 66:18 68:2 70:17 72:5 <b>we're</b> 6:11,13 8:17	9:6,24 11:17 15:14 19:16,17 21:24 25:23 30:22 31:24 33:18 34:25 35:1,12 35:23,24 36:23 41:4 42:16 44:15,16 45:4 52:3 54:5,7 55:12 58:9,24 59:20,21,25 60:2,7 63:17 65:14 65:15 72:15 75:6,20 <b>we've</b> 10:7,24 13:9,21 14:3 16:10,11 19:4 22:16 25:12 30:23 31:6 34:2 38:12 42:15 55:1,5 58:14 59:3,7 75:7 <b>web</b> 57:23,25 <b>webinar</b> 54:11 <b>website</b> 55:3,8 57:22 57:23 60:1 <b>week</b> 8:19 9:25 49:6 65:19 <b>weekly</b> 56:9 <b>weeks</b> 37:20 61:22 <b>weight</b> 9:19 <b>welcome</b> 13:17 <b>went</b> 14:7 29:5,9 32:8 32:10 42:6 71:19 <b>weren't</b> 75:1 <b>whatsoever</b> 5:20 <b>wide</b> 22:17 <b>willing</b> 55:18 62:12 <b>win</b> 53:5 <b>winning</b> 53:9,12,13 <b>winter</b> 37:23 <b>wish</b> 50:25 <b>women</b> 52:10,14,21 55:17 64:2 <b>women-owned</b> 52:7 <b>Wonderful</b> 2:12 33:17 68:9 <b>wondering</b> 21:21 46:19 <b>word</b> 60:4 <b>work</b> 6:8 9:2,12 10:24 12:16,24 17:3 17:24 19:8,9 21:1 22:15,18 25:22 26:3 27:8 28:25 32:3 33:8 54:15,20 55:25 56:1,18 60:3 74:19	74:21 <b>worked</b> 10:12 29:11 58:2,10 <b>workflow</b> 11:3 <b>working</b> 6:11,13 9:24 10:8,12 11:20,22 14:25 27:4 28:22 38:12 54:2,5,5,7 60:2,7 62:8 74:11 <b>workshop</b> 14:7 36:19 65:19 <b>workshops</b> 9:22 10:15 41:9 55:1 <b>world</b> 73:20 <b>worries</b> 49:11 <b>wouldn't</b> 15:18 60:12 <b>wrap</b> 76:1 <b>wrapped</b> 47:19 <b>WRIGHT</b> 1:3 <b>writing</b> 49:19 <b>written</b> 13:25 <b>wrong</b> 21:23 <hr/> <b>X</b> <hr/> <hr/> <b>Y</b> <hr/> <b>yeah</b> 5:25 7:5 18:8 19:1,20 25:9 26:8 26:11,14 27:22 28:6 31:17 47:25 48:8,14 61:11 62:6 <b>year</b> 31:6 40:17 41:2 41:10,25 56:6 59:10 69:19 73:12 <b>years</b> 13:22 18:15 34:3,12 35:7 40:19 41:21 42:2 58:14 69:10 <b>Yvonne</b> 1:15 57:6 <hr/> <b>Z</b> <hr/> <b>zero</b> 53:11,12 <b>zoning</b> 29:22 <hr/> <b>0</b> <hr/> <hr/> <b>1</b> <hr/> <b>1</b> 9:1 33:5 35:17 39:7 39:7,13 40:16 42:24 43:6,11 74:17,18 <b>1.2</b> 73:18,24 74:1 <b>10</b> 15:8 32:8 42:2
--	--	---	---	--

<b>100</b> 4:25 8:4 19:17 35:15 56:24	<b>29</b> 33:4,10 40:15 42:25 75:12	<b>650</b> 43:24,25 <b>650-page</b> 19:24		
<b>100-plus</b> 56:22		<b>660.6</b> 39:19		
<b>100-something</b> 25:4	<b>3</b>	<b>69</b> 49:25		
<b>11</b> 42:2 43:25	<b>3</b> 8:17 9:1 32:13	<b>69.9</b> 49:17		
<b>110b</b> 12:22	<b>3.2</b> 76:9,14			
<b>114</b> 19:21,25	<b>30</b> 51:25	<b>7</b>		
<b>12</b> 9:1 42:3	<b>300,000</b> 60:10	<b>7</b> 32:12 41:21 61:6		
<b>123</b> 38:4	<b>306.6</b> 40:1	<b>7:23</b> 1:5 77:11		
<b>130</b> 7:19	<b>30th</b> 39:5	<b>70</b> 32:8,9 33:23 36:5 75:11		
<b>131</b> 7:23 8:8	<b>315.9</b> 39:7			
<b>13th</b> 66:17	<b>330</b> 39:8,13	<b>8</b>		
<b>14.1</b> 39:6	<b>33301</b> 1:24	<b>8</b> 38:6 41:22		
<b>15</b> 12:21 31:5	<b>35</b> 52:3	<b>800</b> 72:18 74:10 75:1 75:3,4		
<b>150</b> 56:24	<b>363.1</b> 39:16	<b>81,000</b> 26:12		
<b>16</b> 31:7	<b>37</b> 42:12	<b>8th</b> 40:14		
<b>17</b> 9:17	<b>38</b> 73:5			
<b>17.8</b> 42:8,12	<b>3RD</b> 1:4	<b>9</b>		
<b>172</b> 73:9		<b>9</b> 42:2		
<b>173</b> 41:1	<b>4</b>	<b>90</b> 17:21 19:3,16		
<b>18</b> 8:23	<b>40</b> 76:18	<b>91</b> 31:18		
<b>19</b> 12:10	<b>403</b> 39:8	<b>92</b> 31:17,17		
<b>192</b> 14:10	<b>407</b> 39:11	<b>93</b> 9:20 25:3		
	<b>424</b> 39:12	<b>94</b> 9:9		
<b>2</b>	<b>425</b> 39:19	<b>95</b> 12:11 19:3,17 20:8 45:6		
<b>2</b> 19:5,9 21:1 22:18 37:18 43:8 74:18	<b>44</b> 7:22	<b>954-463-3326</b> 1:25		
<b>2:00</b> 55:3	<b>46</b> 7:24,25 8:10 40:17	<b>966.8</b> 39:13		
<b>20</b> 9:18 12:8 17:21 19:16 20:14 75:11	<b>47</b> 7:17 40:11	<b>990,000</b> 38:5		
<b>200</b> 1:24 56:25	<b>48</b> 7:22 8:10			
<b>2014</b> 34:9,13 76:9	<b>49</b> 7:17			
<b>2018</b> 15:3	<b>4th</b> 78:10			
<b>2020</b> 41:23 57:18				
<b>2021</b> 1:5 39:5 63:1 78:10	<b>5</b>			
<b>2025</b> 31:4 32:1 41:25	<b>5</b> 37:18 43:8			
<b>2026</b> 41:25 42:4	<b>5:43</b> 1:5			
<b>211</b> 40:10 73:8	<b>50</b> 17:7,11,16 18:12			
<b>22</b> 40:17 41:2	<b>50-plus</b> 19:22			
<b>225</b> 40:9	<b>508</b> 32:11			
<b>23</b> 12:4,8 17:20,20 18:12 20:2,14	<b>518</b> 32:12			
<b>24</b> 40:19	<b>53</b> 27:14			
<b>25</b> 7:20 40:19	<b>533</b> 56:12			
<b>25,000</b> 49:14,18 64:17 65:13	<b>550,000</b> 24:17			
<b>250</b> 75:6	<b>558</b> 40:21,25			
<b>27</b> 1:5 15:13	<b>59.5</b> 39:20			
<b>28</b> 51:17	<b>5th</b> 36:19			
<b>28th</b> 41:12				
	<b>6</b>			
	<b>60-second</b> 59:25			
	<b>600</b> 1:4			
	<b>63</b> 27:13,16			
	<b>633</b> 1:24			
	<b>65</b> 49:16			