

BROWARD COUNTY PUBLIC SCHOOLS
BOND OVERSIGHT COMMITTEE

KC WRIGHT ADMINISTRATION CENTER
BOARD ROOM
600 SE 3RD AVENUE
FORT LAUDERDALE, FLORIDA
MARCH 13, 2023
5:39 P.M. - 7:09 P.M.

ATTENDANCE:

Omar Shim, SBBC Capital Budget Director
Robert Nave, Florida TaxWatch, VP of Research
Kathleen Langan, Senior Program Director, AECOM
Ashley Carpenter, Atkins, Project Control Manager
Shelley N. Meloni, Director Pre-Construction
Erum Motiwala, Chief Financial Officer
Robert Ballou, Director, Economic Development &
Diversity Compliance
Yvonne Garth, Garth Solutions, President/CEO

Bond Oversight Committee Members:

Steve Hillberg, P.E., Civil Engineer
Tommy Demopoulos, Fire Inspectors Association of
Broward County
Jose R. Cortes, Director, Department of Design
Construction Management
Parth Patel, CGFO

Reported by:
Timothy R. Bass
Bass Reporting Service, Inc.
633 S.E. Third Avenue, Suite 200
Fort Lauderdale, FL 33301
954-463-3326

P R O C E E D I N G S

- - -

1
2
3 MR. HILLBERG: Okay. We're going to call
4 this meeting to order. We don't have a quorum,
5 but we're going to go ahead with our limited
6 ability. We can't really make many decisions.

7 The first item is to approve the new member,
8 Parth Patel, which we can't do since we don't
9 have a quorum. Sorry, Mr. Patel, to have you
10 come here for that. And, well, I guess we'll do
11 this again at the next meeting if we have a
12 quorum.

13 The next item is the Approval of Minutes,
14 which we can't do because we don't have a quorum.

15 We can do the presentations, so, Bob, you
16 drove all the way down from Jacksonville, we
17 don't want you to have to go back without saying
18 a piece.

19 But the normal thing is we have each
20 presentation and then Bob, representing TaxWatch,
21 comes in with the comments from TaxWatch.

22 So we'll jumping right into the quarterly
23 highlights with AECOM.

24 MS. LANGAN: Okay. Well, good afternoon.
25 Hopefully, this thing is working. My name is

1 Kathleen Langan with AECOM. I'm the SMART
2 Program Director. We thought we would start this
3 evening with quarterly highlights.

4 You can see that our delayed projects
5 decreased from 42 to 38. We have an additional
6 three projects in construction closeout. Three
7 Student Advisory Council (SAC) Meetings were
8 held, one groundbreaking ceremony, which was
9 Stranahan.

10 The SMART Program, our crews took advantage
11 of the break and got a lot of construction done
12 for the new calendar year.

13 Northeast High School, the addition is ahead
14 of schedule. I will say, however, that we are
15 having delays in supply of our switchgears and so
16 that may have an impact and we'll keep -- we will
17 keep you all informed about that.

18 We have 46 projects ahead of schedule right
19 now.

20 We are still on track to complete, be
21 substantially complete, by October of 2025. And
22 we will continue to track that closely with some
23 of the supplier and material delays that we're
24 experiencing right now.

25 We have so far been able to work around those

1 and will continue to try and do that.

2 95 percent of the projects that are left in
3 the design phase are now at 100 percent within
4 the design process and will go out to bid very
5 soon.

6 We probably have three design projects that
7 we are in legal discussions with the same
8 architect, and so those are behind schedule. And
9 then we have six projects that are still in
10 planning that I believe we will be making a
11 recommendation to the board to include those
12 projects into the long-term planning. So more to
13 follow on that.

14 We wanted to -- the next subject is the
15 Status & Timelines of Remaining Safety and
16 Security Projects. On page 4 of the TaxWatch
17 Quarterly Report it was pointed out that 23
18 primary renovation projects that include Safety &
19 Security Improvements are experiencing scheduling
20 delays. So what we wanted to do was to further
21 bring some transparency and clarity to those 23
22 projects and we have done so. We developed a, or
23 authored a memo that everybody has in their
24 packet just giving some further information on
25 exactly where those projects are and what is

1 complete within those projects.

2 Overall Project Status, you all have seen
3 this before. We have 4 projects in planning. I
4 stand corrected. We don't have any in hire
5 designer. We have 14 in project design and 6 in
6 hire contractor. And then we have 206 projects
7 under construction and 69 in closeout. You can
8 see where we increased the number of projects in
9 active construction.

10 So Design Delays, we wanted to touch on this
11 a little bit and not only talk about the design
12 delays, but in -- further in the presentation we
13 talk a little bit about the contractors' delays
14 and exactly what we do to ensure that the vendors
15 are being held accountable to any delays.

16 So in this regard, on page 11 of the TaxWatch
17 Quarterly Report it was pointed out that the
18 Building Department delays during the design
19 phase persist. To further clarify, to reduce the
20 number of delays, the Building Department works
21 in conjunction with AECOM, and we have reviewed
22 the process and streamlined that based on a
23 collaborative effort with the Building
24 Department.

25 So one of the things that we've instituted

1 is -- as you all remember, when AECOM first
2 arrived we were trending anywhere from 12 to 15
3 design reviews on projects. And the days varied,
4 you know, depending on a lot of days were in the
5 architects' court and a lot of days were in the
6 Building Department's court. What we've done now
7 is in working with the Building Department and
8 Fire Marshall we now require two reviews. And if
9 we don't get approval on that second review, then
10 we have what's called a standup review. And I
11 think we talked about this a little bit before.
12 So then we'll have a third review. And,
13 typically, there will be a few things that still
14 require clarification, and so that fourth
15 submission is where we get the permit. And
16 that's the same with the Fire Marshall. You may
17 recall that we had programed our reset schedule
18 for five reviews. So at least we're within, you
19 know, that.

20 So we wanted to touch base. On page 13 of
21 the TaxWatch Quarterly Report it was pointed out
22 that School Choice Enhancement Projects are
23 complete at 204 of the 230. To supplement this
24 information, all remaining projects are
25 forecasted to be complete by the summer of 2023.

1 So we are confident in those dates. Again,
2 having some delays with suppliers, but we'll keep
3 a staff person there to address anything that has
4 not come in yet and get that installed.

5 The Big 3 Status, we have talked about these
6 before.

7 Blanche Ely, the construction is complete.
8 The closeout and inspection paperwork is in
9 progress.

10 This has been going on for a while and I just
11 wanted to, again, clarify this, that what has
12 been happening on this and, actually, the
13 Stranahan project, as well, our contractors call
14 for reinspection, but they'll only call for two
15 reinspections because they don't want to get
16 charged for the third and fourth. And so they're
17 calling for new.

18 So what we've instituted now is we've added
19 another person to our closeout team to work with
20 the Building Department to ensure that permits
21 are being closed out timely and then working with
22 our project managers to ensure that they're ahead
23 of the game for closeout in trying to get the
24 closeout for these inspections, making sure that
25 all permit inspections are closed out.

1 I will say that on Stranahan we're at about
2 83. We were at 250. So it's definitely a
3 problem.

4 Northeast High School, with the GOB the
5 status is about 89 percent complete and you can
6 see the detail here. We have had a couple of
7 schedule delays regarding the structural adequacy
8 of the roofs, having to do further studies, but
9 we think we'll be able to make up that time. So
10 that's good news.

11 And then, as mentioned before, we're a little
12 bit ahead of schedule right now on the classroom
13 addition. It's about 45 percent complete. But
14 we do -- are having problems getting our
15 switchgear, and so we're working that out with
16 the contractor right now.

17 Stranahan, same thing here, our construction
18 is complete with the exception of change orders.
19 And without getting into too much of detail of
20 the legal issues surrounding the construction
21 manager, we are doing those change orders under
22 separate contract to be able to get those
23 completed. So rather than having the -- the CMR,
24 we are having -- we're going out and doing that
25 extra work under the CSMB contracting

1 methodology, and we're making sure that we are
2 within the pricing of what the change order would
3 have been, actually, a little bit less.

4 I don't know -- as you can see, we had some
5 structural issues at Building 6, at the kiln
6 room. That scope of work for Building 6 was just
7 to replace the roof, but because of the
8 structural issues and the termite damage of the
9 roof we had the A&E redesign, so where the kiln
10 room would go, now, it's going to go into a
11 storage room and that design has been complete
12 and we actually have -- have bid that out under a
13 CSMP and that work will be getting done.

14 And then, finally, the structural issues at
15 Building 17 and 18, I'll hit Building 18 first.
16 It was a storage for a Bobcat, a piece of
17 equipment, and so we have decommissioned that
18 portion of the building and will be removing that
19 for the safety of the occupants of the campus.
20 And then the structural issues at Building 17
21 which is also being used for storage, we are
22 having a Castaldi done on that to determine any
23 life left of that building. And if their -- if
24 the recommendation comes back to demolish that,
25 obviously, the state will have to approve that,

1 as would the board. And if that happens we will
2 be relocating one of the panels for the fire
3 alarm, which is in that space.

4 And this is the Change Orders Approved this
5 Quarter. I don't know if -- it's pretty
6 self-explanatory. We do want to touch on -- I'm
7 not sure, there you go. We wanted to talk a
8 little bit about Errors and Omissions and what's
9 happening on the program. So, typically, you'll
10 have anywhere -- on renovations, anywhere from
11 8 -- 5 to 8 percent of change orders due to
12 unforeseen conditions, errors and omissions,
13 those kinds of things.

14 What we wanted to talk about was, in the
15 TaxWatch report it was pointed out that taxpayers
16 have cost -- I'm sorry, that these items have
17 cost the taxpayers more than \$5.4 million. The
18 reality of that is that the district, obviously,
19 gets a value from those change orders. So it's
20 not just a matter of, it's a percentage that we
21 look at for what the A&E would be responsible for
22 if the district were to decide that they were
23 going to try and recover any costs. It's a small
24 percentage. It's only what was -- the dollars
25 that would have been charged on bid day and then,

1 of course, taking into consideration that the
2 district is getting value for the work that's
3 being installed as a change order.

4 So we also explain here that the two types of
5 error categories that fall under change orders is
6 a full cost recovery, meaning that the difference
7 the owner would have to pay on bid day versus
8 what the owner pays in a change order, which I
9 previously explained. And then the partial cost
10 recovery is the difference the owner would have
11 paid on bid day versus what the owner would pay
12 in a change order; if the work has not been
13 installed.

14 So if you are ahead and you're reviewing
15 these things, which our project managers strive
16 to do with the contractors, those elements are
17 not being installed to where we have to reinstall
18 to correct the issue.

19 So, again, this is just an update on Holding
20 Vendors Accountable. We have talked about this
21 before and we wanted to, while the district
22 report identifies 805 in damages and financial
23 penalties recovered from the design firms, I
24 don't have the total with us today, but any
25 project that is now delayed beyond what the -- if

1 our schedulers, for example, if the contractors
2 are delayed and they compose and develop a time
3 impact analysis, our claims department takes a
4 look at those and determines if -- whose fault
5 the delays were. So it's either the A&E, it's
6 the owner, or it's the contractor.

7 Any time that we recommend to the board and
8 get approved to extend the contract date,
9 obviously, they don't get charged for any
10 liquidated damages. Up until that point we hold
11 liquidated damages. We don't pull it out of
12 their contract, but we hold it on a monthly basis
13 tracking the time and the delays.

14 So we just wanted to clarify that, you know,
15 just another way to hold, not only vendors and
16 architects and engineers, but contractors, as
17 well.

18 So I'm going to turn it over to Ashley and
19 she can do an update on some of the budget.

20 MS. CARPENTER: Thank you. Ashley Carpenter
21 with Atkins. What I wanted to do here was just
22 give you a little bit of supplemental information
23 related to the projects that get flagged for
24 budget in the report.

25 I know in the TaxWatch report there was a

1 section, you know, talking about the budget
2 issues, but I just wanted to kind of highlight
3 what are the reasons why we would have something
4 where the budget changed. And I know we've
5 talked about before, the number one reason and
6 the reason that represents far and away the big
7 dollar value is when we award the construction.
8 So the original funding was set in 2014 and that
9 original funding was not adequate to deliver the
10 scope that was promised by the district,
11 particularly, when you look now nine years down
12 the road. So when we take the projects to the
13 board and ask them to approve the award of the
14 construction they're also in almost every case
15 approving additional funding that then gets added
16 to the project budget so that we can actually
17 issue the PO to the contractor.

18 So that's the biggest dollar value for any of
19 these budgets. And we kind of think about it
20 like, now, before construction starts, we're
21 really setting that final budget for what that
22 project, you know, is going to be delivered for.

23 And in the December 2022 report there were 14
24 projects that were flagged for budget, 7 of them
25 were for construction award and that represented

1 a total of \$30.7 million in additional funding
2 that was added to the SMART Program budget.

3 The second item here is -- the second type of
4 budget adjustment is related to construction
5 change orders. So we do have in the project
6 budgets a five percent change order contingency
7 that we can use to do change orders. Sometimes,
8 as Kathleen mentioned, on these renovation
9 projects, industry standard is really higher than
10 5 percent. You know, 7, 8 percent would be
11 typical.

12 So some projects they end up exceeding the
13 available dollars that we have for change orders
14 and we have to go to the board for additional
15 funding to pay for those change orders before
16 they can be approved. In this report there is
17 .48 -- \$0.48 million that represented, you know,
18 change order monies that were being added to the
19 project.

20 And then really the only other type of budget
21 adjustment that we do is when we do a financial
22 closeout, when all the POs are closed, and then
23 Capital will take a budget amendment to the board
24 for approval that basically returns any remaining
25 dollars in the project back to the Smart Reserve.

1 So those are what you'll see, typically, in a
2 report under the budget flags. So we just kind
3 of wanted to highlight that and show you that,
4 really, you know, the biggest thing is when we're
5 studying the budget for construction and then
6 there's other minor things that happened in the
7 jobs as well.

8 This next part is really around the risk
9 assessment. This quarterly risk assessment did
10 increase and there were a few different reasons
11 for that. It increased by about \$14 million on
12 the 70 percent risk result. And I'll just give
13 you a few bullet points on why that happened.

14 Number one, I increased the allowance that we
15 had in the risk for the swing space program.
16 Kathleen talked to the board and to this group
17 and other groups about the swing space program
18 before. That's helping us to deliver the
19 projects on schedule and with, you know, less
20 destruction to the schools by bringing the kids
21 out of the classrooms and putting them into
22 portables so that HVAC work or whatever can get
23 done in the building that's not occupied. And we
24 had some allowance in the risk for swing but we
25 increased that this time based on, you know, what

1 we know to be true now and what's being planned.

2 The other thing is just an increase in the
3 construction estimates. So while we've been
4 doing estimates, you know, every month there's
5 estimates that are completed on projects that
6 haven't gone to construction yet, those estimates
7 continue to go up and we've seen over this past
8 six months, you know, pretty much every bid come
9 in slightly above the estimate. If the estimate
10 was done three months ago, the bid's coming in a
11 little higher, you know. The market is changing
12 so quickly. So we wanted to really acknowledge
13 that in a risk assessment and do an analysis of
14 that.

15 The other thing is related to soft costs, so
16 the program management, the inspections that are
17 being done by the Building Department
18 consultants, the potential claims that we have in
19 the work, whether it be for architects or for
20 contractors, and, you know, we just wanted to
21 make sure we were carrying enough in the risk for
22 those things.

23 And then the last thing is the increase in
24 the likely change orders over the program. So if
25 I was sitting here a year ago or two years ago

1 and we were saying, well, the change orders
2 program wide are less than half a percent, you
3 know, of the construction value, but now we see
4 that it's creeping up, creeping up, so now we're
5 at about 1 percent, which is still pretty good,
6 but we wanted to acknowledge that in the risk
7 this is probably going to get higher. You know,
8 typically, with really big massive change orders
9 they just take a long time to negotiate and get
10 settled and sorted out and so a lot of times
11 those come near to the end of the project and we
12 wanted to include in the likely risk about two
13 and a half percent of change orders.

14 I hope that that's enough and that's what's
15 included in this risk assessment. So those were
16 really the main things.

17 The high end risk went up 11 million and the
18 70 percent risk result was 14 million.

19 MS. LANGAN: So just to bring a conclusion, I
20 guess we'll do questions later, after, but just
21 to let the board know that we did add a memo that
22 sort of has the additional detail of what we
23 presented today and it gives the additional
24 detail of the School Safety & Security Projects.

25 And, with that, I'll turn that over to

1 TaxWatch and Omar.

2 MR. NAVE: Couple questions.

3 Sorry. Couple questions. First of all, I
4 just want to say I think the last quarterly
5 report that the district put together shows a lot
6 of progress. If you look at the TaxWatch report
7 there were no recommendations in the report. And
8 I think that's the first time I have not made any
9 kind of recommendations. And the reason I did
10 that is because it is obvious that the district
11 is making a lot of progress on these and
12 continually to -- you know, to beat Mr. Ballou up
13 for Supplier Diversity when there's only a small
14 segment of the vendors who even work on
15 construction, I just decided I didn't want to do
16 that.

17 But I want to look at, going through the
18 packet that was put together, quick question on
19 the Safety & Security stuff, because I look
20 through the school spotlights on every project to
21 see which ones have anything in the scope that
22 would be Safety & Security related and then I
23 look at the status of that primary renovation
24 project to see if it's on time or not. Is there
25 something, Kathleen, on those forms that I'm

1 missing or is this, the data, the 100 percent,
2 the 23 projects, is that something that is not in
3 there but you're adding a response to our report?

4 I just want to make sure I didn't miss that.

5 MS. LANGAN: Sure. This is part of our
6 monthly report, the variance report. And so
7 those 23 projects, we'll start adding this to the
8 quarterly report. Right now it's been in the
9 monthly. And so we'll start adding it. But, no,
10 this was not -- it was not in the spotlight.

11 MR. NAVE: Okay. And on the design delays, I
12 know when we did the 2020 reset schedule a couple
13 years ago, the -- the logic was that, you know,
14 if we flatten and extend the schedule we can have
15 fewer back and forths on -- with the design firm.
16 And I think at the time, I think, Kathleen, you
17 all were seeing nine or 10 or more and with the
18 2020 reset it was predicated on about 5. And I
19 think if you look at figure 1 in our report, if
20 you look at before the 2020 reset schedule, there
21 were roughly 190 to 200 projects that were
22 delayed in any given quarter. Since that
23 schedule reset it's now under -- under 50. It's
24 -- I think it's 40 to 50 that are delayed. And
25 then for the first time ever we've got projects

1 ahead of schedule.

2 So I think on Facilities Construction side
3 there's a lot to feel good about. We've only
4 got, what, 10, 15 projects in the design phase?
5 So any kind of design comments and stuff are
6 probably going to start dropping out, if not in
7 the next report, then probably the one after
8 that.

9 I had a question on Stranahan where we say
10 the status, the construction status is 100
11 percent complete but we've got at least four
12 change orders to do a lot of work. And I don't
13 understand how we can say it's 100 percent
14 complete if we've still got all this work to do.
15 So maybe you can take a minute and educate me on
16 that.

17 MS. LANGAN: I'd be happy to.

18 So this was additional work that is -- was
19 outside of the contract. So maybe a better
20 statement is it's 100 percent complete with
21 contract work. This was -- this was work added,
22 and, frankly, we identified without the CMR
23 necessarily being involved, we were out and
24 looking at some of the conditions and these
25 change orders had been languishing with the

1 contractor. So rather than, you know, wait for
2 him to give us pricing or schedules or whatever
3 it was we just decided that we would not pursue
4 those change orders with that firm and perform
5 them outside.

6 So it's probably an incorrect statement to
7 say that all construction because as we were
8 going through construction, just like Building
9 17, Building 18, we identified some real concerns
10 out there that maybe weren't in the original
11 scope that we started with and then, as I said,
12 we're going to do some of those repairs under a
13 CSMP. Buildings 17 and 18 we won't do anything
14 with until we get the results of the Castaldi and
15 the state approves that and then it's up to the
16 board whether or not we, you know, demolish that
17 right away or not.

18 I hope that helps correct that.

19 MR. NAVE: No, that's very helpful. Thank
20 you.

21 The final comment, the risk, the financial
22 risk, I think this is the first time that all
23 three scenarios have been north of \$700 million.
24 And TaxWatch, you know, we identified a number of
25 issues going forward that we think are critical

1 and the financial risk is certainly at the top of
2 that list, so --

3 That's all I have. Other than that I -- I
4 think -- I hope everyone is seeing progress that
5 the district is making. Because when I look at
6 their report I see it.

7 MR. HILLBERG: Thank you. Mr. Shim?

8 MR. SHIM: Good evening. Omar Shim, Director
9 of Capital Budget.

10 This Quarterly Budget Activity Report is for
11 the quarter ending December 31st, 2022. The
12 total SMART Program budget increased by 29.8
13 million, as mentioned before for that last
14 quarter. That's from 1,527.5 million to 1,557.3
15 million, which is shown on page 399 of the
16 quarterly report.

17 A detailed list showing each project that
18 the -- that had budget increases is shown on
19 pages 403 to 426 in the actual report.

20 From the total 1,310.5 million is either
21 committed or spent. And the balance of funds
22 that are not encumbered or spent is 246.8
23 million.

24 Expenditures through second quarter are 956.2
25 million as shown on page 428. This is a \$42.7

1 million increase in expenditures from the
2 previous quarter.

3 And purchase orders in place are 354.3
4 million.

5 Now, in addition to the SMART Program funding
6 that's identified in the project budgets the
7 district did set aside reserves in the amount of
8 691 million for additional costs identified in
9 the Atkins Risk Assessment. And this is sort of
10 how we have managed the program-wide risks of the
11 program. And as was mentioned, they were
12 originally budgeted back in 2014. And so we
13 expect as we go along and manage that risk by
14 setting aside reserve funding so that when we
15 actually do award these projects there's funding
16 set aside to fully fund the projects based on
17 that risk.

18 However, the last risk assessment which
19 actually came out after we were finishing up this
20 report did show a variance that was a little bit
21 higher than what we have in reserve.

22 So I wanted to provide a comment that was the
23 observation in the TaxWatch report that the risk
24 assessment was higher and this will -- our
25 recommendation as to how much and when to true up

1 our reserve is being developed at this point and
2 we'll bring something to the board and have that
3 discussion about how to address that issue.

4 The district does, however, have 141.7
5 million in unallocated reserve outside of the
6 SMART Program. So funding could come from there
7 if the board acts and is willing to do that.

8 And that ends my presentation.

9 MR. HILLBERG: Thank you. Comments from the
10 Bond Oversight Committee?

11 CHIEF DEMOPOULOS: Tommy Demopoulos, I have
12 quite a few.

13 So starting with Bob's comment about the Big
14 3 and the report, I will agree that it's a little
15 misleading when I saw a green checkmark and it
16 says, status, complete, irregardless of the
17 construction percentage next to it. Just a
18 suggestion, maybe not a big green checkmark with
19 the word complete, because it is a little
20 deceiving, especially with the ones you say 100
21 percent. So I'll definitely mimic what you said
22 there, it threw me off a little bit.

23 Permission to keep going? I have a handful.

24 Thank you.

25 Safety & Security, I understand we continue

1 to say we're done and I get it, and I will
2 continue to say, we are not done. Single Point
3 of Entry, in my opinion and in the Broward County
4 Fire Chief's opinion, was not the intention or
5 the only intention of the bond. There were
6 schools that didn't have fire alarms that were
7 promised fire alarms; there were buildings that
8 didn't have fire sprinklers that were promised
9 fire sprinklers. And, obviously, single point of
10 entry and hardening the vestibules is far from
11 being done. So, again, I have been taking steps
12 to work with the new Safety & Security Chief and
13 the Fire Code Official in recognizing and trying
14 to prioritize, but I will continue to say, in my
15 opinion and the Fire Chief's opinion, the Safety
16 & Security is not done.

17 I'd like to touch really quickly on some of
18 the change orders. A lot of these on the report
19 say owner's request. And I guess my question --
20 I know Adam brought this up last meeting, but,
21 why? Why so many? And I guess this is more for
22 the district. It seems like we're -- I want to
23 say shooting ourselves in the foot. There's
24 \$6,000 in replacing dead trees, 50,000 in
25 installing Somat system, relocating a clock for

1 3,000, redesigning a culinary STEM lab for
2 67,000, all that are identified as owner's
3 requests. So I guess my question is, why has the
4 owner, who is the school board, changing all of
5 these things? Are they last minute? Should
6 these be part of the bond oversight project?

7 And I guess staying on that same track, 26.5
8 of the projects were delayed or are delayed due
9 to owner delays, which is on page 58. So I guess
10 my question, if we can have some interaction, why
11 is there so much owner delays?

12 I don't know who wants to answer that.

13 MS. LANGAN: I'll take a shot and maybe
14 Shelley will jump in there as well.

15 So, regarding the culinary or STEM lab, when
16 the designers complete those documents those --
17 because we didn't have educational specifications
18 for all of those types of spaces, it was
19 really -- the designer afterwards worked with the
20 principal and the curriculum specialists who
21 really put the rest of that design together
22 during construction. So that's been pretty
23 standard that we have seen through the bond
24 program in these specialty spaces. You know,
25 especially, I'll give another example of the

1 media center, you know, if we have associated
2 \$150,000 worth of improvements in the media
3 center, that includes the walls, the painting,
4 the construction portion. So it may not include
5 all of the furniture, fixtures and equipment. So
6 there's things like that that are considered
7 owner requests.

8 As far as delays, we are working with the
9 Building Department and the Fire Marshall. What
10 happens is during final inspections or startup
11 inspections the inspectors will come out and ask
12 for additional work to be done. And so if we
13 can't close out at the same time that we had
14 planned, obviously, if the contract work is
15 complete, that's great, but then if we're -- if
16 we can't get finals until these changes are
17 completed, then, clearly, it delays the project,
18 at least the completion of project.

19 I'm concerned about your thoughts on Safety &
20 Security and would like to meet with you at some
21 point to get into the details more of what
22 exactly we're talking about. I know at the last
23 meeting we talked a lot about what was considered
24 Safety & Security in the ADEFP. And so that is
25 not defined, necessarily, or pulled out in this

1 analysis. This was really more associated with
2 the fire alarms.

3 If there are fire alarms that are programmed
4 elsewhere outside of the bond, you know, we
5 should talk about those, and I know the district
6 is working towards -- you know, we're working
7 with them on a long-term plan. These are things
8 that need to be identified as deficiencies and I
9 know Omar is working to start the DEFP process,
10 and he could probably speak better about it than
11 I could, but these are things that would be
12 recommendations to have the board consider for,
13 you know, future funding items.

14 What else was there?

15 CHIEF DEMOPOULOS: I think that was it.

16 But to go back to that, so when I first
17 started I was unaware and I still, honestly, am
18 unaware of the original scope of the bond
19 oversight; right; or the bond.

20 So prior to me being aware of this or being
21 appointed here, some of the discussions as a fire
22 code official with the school board was, oh,
23 there's X amount of buildings that have no fire
24 sprinklers and this bond will move towards fire
25 sprinkler protection. One of the schools was in

1 Tamarac, Tamarac Elementary, two of the buildings
2 had no sprinklers and I'm, honestly, not sure if
3 all that project is done.

4 But when I talk about Safety & Security that
5 is one of the things, not so much emergency like
6 exit signs, I get all that and that's part of the
7 renovation, but the initial items to enhance
8 school safety and security in the buildings not
9 so much, you know, removing a strobe light or
10 moving a fire sprinkler, we get that, that's part
11 of the renovation. So I guess the original
12 scope.

13 The second thing is with the Building
14 Department and the Fire Marshall or Fire
15 Department going back and forth, the outsider
16 looking in, but they should -- they shall be
17 providing you with code sections, and there's a
18 bill in the legislature right now that's going to
19 mandate if we make any changes to building plans
20 that we shall provide a code section to you. So
21 I would challenge you to challenge them, if
22 they're not telling you why the walls should be
23 blue and we're just paying for it, we really
24 should be -- if it's not on the approved plans
25 and it's not something that was overlooked, they

1 shouldn't just be coming to say, hey, we want
2 this now.

3 MS. LANGAN: Understood. And I think that,
4 you know, obviously, we are here to meet code.
5 And sometimes I think it's the lens with which
6 the inspectors are looking through at work. So
7 if they go in and we didn't have any work on the
8 ceiling, but yet they're looking, and they're
9 saying, well, wait a minute, this isn't correct
10 or this doesn't meet code, then they want to make
11 sure that even areas that weren't necessarily in
12 the scope, they want to look at that.

13 Now, we have worked very hard with the
14 Building Department and the Fire Marshall to curb
15 that. And I think we've been pretty successful.

16 We meet every Friday now with Mrs. Judy
17 Marte, the Deputy Superintendent, and if there
18 are -- we go through a lot of these issues.
19 Okay, this scope is being asked for, what do we
20 want to do with it? And she will make the final
21 decision.

22 I just want to be clear that we're always
23 there to meet code on anything that was in the
24 original design documents.

25 Some of the changes are requested from the

1 design standards. And we know working with
2 pre-construction that those are all important.
3 But we also know that those design standards are
4 based on new buildings. So it requires a lot of
5 judgment calls throughout the construction.

6 But I -- I would like to, you know, work with
7 you on some of these and just make sure we
8 understand, and I'm sure Shelley would, too, to
9 repair for the next year's budget.

10 CHIEF DEMOPOULOS: Thank you.

11 I'm going to keep going.

12 So we talked about Building Department back
13 and forths and that it's gotten better. Do we
14 have data on the actual numbers of reviews on
15 average? I know it used to be what you said nine
16 or 10 or 12. What is it now and the average
17 days? It used to be 192 days for these change
18 orders. Do we have any data? We asked for that
19 at the last meeting. I don't know if enough time
20 has lapsed or if we need to wait.

21 MS. LANGAN: It hasn't, but we are collecting
22 that and I will just say that we make -- we give
23 it a priority. If an architect is asking for
24 additional construction administration services
25 or additional moneys for those types of things,

1 we go back and study the original design
2 schedule. And if they were behind schedule, if
3 they didn't submit their submissions timely, we
4 take all of that into consideration and reduce
5 the amount of, like the FLCC budgets, you know,
6 they have a right to ask for the difference in
7 their fees to construction costs. We don't just
8 arbitrarily pay that. We spend a lot of time to
9 make sure that we're considering their
10 performance during the design phase.

11 MR. DEMOPOULOS: So as we move on a little
12 more we'll have some better data on that?

13 MS. LANGAN: Yes, yes, we'll make sure that
14 we are collecting this data and bringing
15 something forward. I don't know that it will be
16 at the next meeting, maybe the meeting after
17 that.

18 CHIEF DEMOPOULOS: Understood. Thank you.

19 Has there been any improvement to, and I
20 don't know if Policy 8000 was actually approved,
21 I thought it was, to change the superintendent's
22 approval from 25,000 to 50,000; did that go
23 through and are we exercising that? Have we seen
24 any improvement?

25 MS. LANGAN: We are exercising that. I think

1 we have seen an improvement. I know that the
2 superintendent also, without going to court or
3 the board, based on recommendations from staff,
4 she can approve -- she or he can approve \$5,000
5 or less without going anywhere else. That's
6 improved things quite significantly. And then,
7 obviously, increasing the value of the change
8 orders.

9 CHIEF DEMOPOULOS: Why, this last quarter,
10 was zero dollars recovered from the vendors on
11 page 57? I guess last quarter we got 800,000,
12 900,000 -- 805,000 -- \$805,000. This quarter was
13 zero. Any specific reason?

14 MS. LANGAN: Sure. Well, do you want to --

15 MS. CARPENTER: Okay. So as we're moving out
16 of the design phase, that holding vendors
17 accountable section, we were reporting on dollars
18 that were recovered because architects were
19 delayed during design and we were recovering
20 those dollars. As they were coming back to us to
21 say we need more money for X, Y and Z, we were
22 saying, that's interesting, and we'd like to
23 speak about that, but we would also like to talk
24 about the fact that, you know, you were very late
25 in design.

1 Kathleen has even kind of cracked down more
2 on that to say, not only are we saying, now, you
3 were very late in design, we're saying, hey, if
4 the school board had been able to advertise this
5 job in 2020 instead of in 2021 or 2022 we would
6 have been able to save X amount of dollars, which
7 is a huge impact to the school board, and we
8 don't want to bare the burden of that entire, you
9 know, cost adjustment or whatever.

10 So we're -- we are cracking down on that with
11 them. However, you know, we're just moving out
12 of design now, so we're kind of getting to the
13 point where there aren't that many more of those
14 to deal with. But I would say, even more than
15 that and what's hard to kind of put on a slide
16 and say how many dollars have been recovered, is
17 AECOM's commitment to really challenging those
18 architects to say, no, you're not owed money for
19 extended CA because you were delayed and they're
20 having their schedulers really then build that
21 timeline and put together the analysis to say,
22 absolutely not, you know, you were delayed here,
23 here and here, even during construction. And so
24 it's -- we can't really say, oh, we saved this
25 money or whatever, but we're not taking those

1 amendments to the board and having the board give
2 those architects extra dollars on those.

3 So there is a lot being done to hold vendors
4 accountable. I don't know, maybe there's a
5 better way to present that in a report.

6 CHIEF DEMOPOULOS: Yeah, it just threw me off
7 with 805 and then a zero, so I wasn't sure if
8 there was something behind that.

9 MS. LANGAN: I think we can start reporting,
10 as Ashley mentioned, we're so much into
11 construction now, that we can start reporting on
12 dollars being withheld on liquidated damages. So
13 we can definitely, you know, as the program
14 moves, that's the phase that we're really focused
15 on now.

16 CHIEF DEMOPOULOS: And I think my last thing,
17 I did bring this up before, I think I got
18 tomatoes thrown at me, is there consideration on
19 pushing back projects or not moving forward? I
20 know our city, when we look at our capital
21 improvement, we're like, oh, my gosh, this is not
22 great, let's put this off for a few years until
23 things stabilize or we put away money. It seems
24 like things are getting worse, not progress-wise,
25 progress-wise I hear really good things, but with

1 industry, and things on back order, and
2 construction costs, and things like that, I just
3 -- I don't think I would personally do
4 construction on my house, so I don't know why we
5 continue to do construction in the schools,
6 unless it's absolutely necessary.

7 Thank you.

8 MR. HILLBERG: Kathleen, did you have a
9 response to Tommy's last statement?

10 MS. LANGAN: Sure. Sure. Actually, it came
11 up at the last board meeting, that consideration,
12 specifically, from board member Dr. Zeman. So
13 what I can tell you is that there are four to
14 six, maybe seven projects that we will be
15 bringing to the board to defer and include in the
16 long-term plan for reconsideration.

17 I think the philosophy as I understood it
18 from board members, I'm going to kind of look
19 around here, but I think it's, promises made,
20 promises kept. And I might just say that, you
21 know, as a person who's run a lot of bond
22 programs, if you -- if the district anticipates
23 going out for another bond, and, hopefully, they
24 do, or some other way to fund the needs of -- a
25 lot of needs in the schools, you know, it's going

1 to be important to be able to say that, while the
2 challenges were there for the SMART Program,
3 we -- we met what we -- we did what we said we
4 were going to do. And so I think that that's a
5 really important part. Maybe not at the, you
6 know, at the detriment of cost, but I think as
7 long as the district can fund those we should
8 finish it up and then take those projects that
9 we've noted as, this should be on hold or go into
10 the long-term plan, we do so.

11 MS. CARPENTER: And can I just add that for
12 the few projects that Kathleen is talking about
13 potentially being rolled into the long-term plan,
14 the reason is because the scope is not
15 well-defined, really, what was called out in the
16 original SMART is not appropriate for the campus.
17 I don't know if it was appropriate back then, but
18 it's not appropriate today. So it really needs
19 to be re-looked at as part of the bigger picture
20 of what's happened in the district. So, you
21 know, it's not just, kind of, oh, well, these
22 projects are at the end so we're not going to do
23 them. It's not like that at all. It's just that
24 the scope needs some real work before we just go
25 out there and slap on a roof or an HVAC.

1 CHIEF DEMOPOULOS: I didn't have a question
2 but I have a follow-up.

3 MR. HILLBERG: Sure.

4 CHIEF DEMOPOULOS: Is there -- and you keep
5 talking about the scope and I get it, but is
6 there a delineation between the scope for the
7 bond and the scope for all this other stuff?
8 Like can we just finish the bond things and then
9 we end everything and you continue on your
10 capital improvements as we all do?

11 I don't know how that's possible; if that's
12 possible.

13 MS. LANGAN: It is. We have really focused
14 down and, as I mentioned, with the Deputy
15 Superintendent's help and working together with
16 pre-construction, the Building Department and the
17 Fire Marshall, we are really, I mean, I can just
18 tell you, everybody's always mad at me for not --
19 not signing that, not signing that, not signing
20 that.

21 So we're -- we're very focused on it and
22 being very cautious that we only do the scope
23 that was called for.

24 MR. HILLBERG: Mr. Nave, you had a question?

25 MR. NAVE: Yeah, I wanted to ask a question.

1 Is anyone here tonight an employee of the
2 district's facilities construction office?

3 MS. MELONI: Yes, I am.

4 MS. LANGAN: Shelley is.

5 MR. NAVE: You are? Okay. Thank you. I
6 wasn't sure if there was one here.

7 MR. HILLBERG: Mr. Demopoulos, are you --

8 CHIEF DEMOPOULOS: I think I'm done. Thank
9 you.

10 MR. HILLBERG: Thank you. Very thorough
11 questions.

12 I did have some quick things. One, it's been
13 hard to see good news in the time that I've been
14 on this committee, but the fact that tonight is
15 the first night I've ever heard, and thanks for
16 confirming it, it's the first time that we've
17 ever had projects ahead of schedule. That's a
18 major, major thing and I think that deserves
19 recognition.

20 We're coming to the end on the Big 3. That
21 is another major accomplishment. And also to
22 follow that up it looks like the School Choice
23 programs are winding down or will be finished
24 probably in the next two meetings, which we've
25 been looking for for a while and there wasn't

1 progress very quickly made on that, but it seems
2 like the last quarter it really jumped. So those
3 are very good things.

4 And now I think we should move along to Mr.
5 Ballou with the Economic Development & Diversity
6 Compliance section.

7 MR. BALLOU: Robert Ballou, Office of
8 Economic Development & Diversity Compliance.

9 The first slide is kind of what Bob alluded
10 to, we have 502 local businesses that are
11 certified as local business. But as we move into
12 the true just construction projects, as Kathleen
13 also talked about, we have 54 pre-qualified local
14 suppliers that have pre-qualified and are bonded
15 to do work on the construction-related projects.
16 And so there are 134 in total, 54 are local
17 businesses. So instead of the 502 number, for
18 the next couple of meetings we'll be talking
19 about those 54.

20 The 28 percent, our internal target was 30
21 percent, and if you recall last year Q4 that
22 number was 27 percent. Specifically, it was
23 27.11. It is now 27.98. So it's an 84 basis
24 point increase. How did we get there? Year to
25 date Q1 and Q2 we're at 39 percent utilization.

1 So we're doing more than 30 percent, trying
2 to catch up. We may not catch up to the 30 but
3 at least for this meeting I will walk out
4 unscathed that we did more than 30 for year to
5 date so far.

6 The other number that we're happy to report
7 that we couldn't report with confidence before is
8 our subcontractor number. We now have fully
9 implemented our B2G system that allows us to
10 report all subcontracting activities on our -- on
11 our contracts. So we're at 42 percent spend
12 utilization on all contracts.

13 So we looked at 28 percent utilization at the
14 direct level, but then separately the second line
15 is, yes, we awarded those contracts, but 42
16 percent of all of that spending is going on with
17 local suppliers and our internal target on that
18 was 29 percent.

19 And then marketing activities, 208.

20 So that's the, if you will, the bulk of the
21 report. And now a little bit of details.

22 Secondly, we agree the district needs to do
23 more with African American women and any of the
24 ethnic groups that we highlighted. So while we
25 agree with that, we don't necessarily agree with

1 the target goals anymore because the target goals
2 were based on demographics of, truly
3 demographics, but not availability of suppliers,
4 but we won't get into that today. But what we
5 will say is that in this quarter we awarded an
6 \$8.7 million contract to an African American
7 supplier, so that is doing more.

8 Next slide?

9 This is the details that I talked about, the
10 54 pre-qualified suppliers as opposed to the 500
11 suppliers. So we will write -- our agreement
12 with TaxWatch is we will rewrite our presentation
13 of our certified suppliers for next presentation
14 so that they will have the data. They did not
15 have this data, so they couldn't report on it.
16 So I won't let Bob tell me that he can't report
17 on what I didn't give him, so I will give it to
18 them for the next time.

19 Next slide?

20 And here's where we're talking about where we
21 went from the 27.1 to the 27.9. We went from 381
22 million at the end of Q4 2023 and we're now at
23 the 424, which gives us a solid 28 percent end
24 movement.

25 Where we are talking about, Robert, why do

1 you keep saying there's so few suppliers and
2 there's a cap? So the cap in construction spend
3 is, you as a contractor can only do what you're
4 bonded for. And if you're bonded for \$20
5 million, you're bonded for \$20 million with all
6 of your customers, not just with the school
7 district. And anybody would say you might want
8 to diversify your customer base. So if you have
9 a \$20 million bonding you might not, could,
10 should, would, do more than 10 million with a
11 customer; right?

12 So if I add up all the African American
13 pre-qualified suppliers bonding, in total it's
14 \$105 million.

15 Bringing that down to what would be
16 reasonable from a business perspective, there's
17 probably only 40 to \$50 million of available
18 spend. And we've already done 23 million.

19 So we have another \$20-some-odd million out
20 of available spend, oh, and we just awarded 8.7
21 million this quarter. So that 20 million now is
22 12 million of available bonding that that number
23 can go to. So the African American number on the
24 best day will be 50 million, which is far less
25 than 19 percent.

1 Does that makes sense?

2 So that's kind of -- and then the other
3 argument is, well, why is the Hispanic number 200
4 million? Well, the availability of bonding is
5 over 400 million. That's why.

6 Next slide?

7 So we're doing all the other stuff. We're
8 still doing the pre-bid meetings, we're doing --
9 and we call these ongoing activities. So we
10 started doing them as we identified we had a
11 problem and we're doing more of them.

12 We have three projects that we're working
13 with Procurement on writing that we will be
14 advertising within the next short period of time.
15 And in those three projects there will be pre-bid
16 meetings and we will have pre-bid meetings, we'll
17 invite subcontractors and we'll invite all the --
18 of those 54 certified pre-qualified contractors
19 that have the bonding available for those three
20 projects, we'll make sure they're in the room so
21 they have a chance to bid on the project.

22 Next slide?

23 This is just showing that we're at 42 percent
24 of our subcontracting when we write our API, our
25 Affirmative Procurement Initiative, the mandatory

1 line is 29 percent. Even with the mandatory line
2 of 29 percent the majority of our suppliers have
3 exceeded it and we're at average of 42.

4 Next slide?

5 Well, how do we get this word out; how to we
6 communicate? Well, it's a seven-step process.
7 It's outreach, outreach, outreach, outreach,
8 outreach, outreach, outreach. I think I said it
9 seven times. But that's the process. We
10 literally start with a query of available -- of
11 suppliers in the network. When we're working on
12 writing the RFP we contact the suppliers that are
13 in the scope to see whether they want to work on
14 that.

15 So that's notice that something's going to
16 happen. We can't tell them exactly what's
17 happening, but there's notice that something's
18 going to happen. So that's the first survey.

19 We do follow-up phone calls and then when the
20 district does the solicitation we broadcast that
21 on DemandStar and then we follow that up with
22 social media posts, which Garth helps us, and we
23 get the word out to everybody; right?

24 We follow that email blast up with an
25 additional email blast to the business community.

1 We call more people. We do more social media
2 posts. We beg, borrow and steal to try to get
3 them to come to a pre-bid meeting as a prime,
4 because if you don't come to the pre-bid meeting
5 you can't bid. And we use the pre-bid meeting
6 for a Meet the Prime event for our
7 subcontractors. So then if a contractor says I
8 can't find a -- an electrician, well, there's
9 three of them that came to the pre-bid meeting,
10 so you didn't look far, but, guess what, we give
11 those three subcontractors the primes that were
12 at the pre-bid meeting so they can market
13 directly. So our Meet the Prime event is why you
14 will never see -- I won't say "never", why you
15 don't see a lot of Meet the Prime events at
16 Broward County Public Schools is because the Meet
17 the Prime event is the pre-bid meeting.

18 Next slide?

19 We're still working with the South Florida
20 Anchor Alliance to create more opportunity for
21 our suppliers throughout South Florida. We have
22 streamlined the certification process. So if
23 someone is a certified supplier in Miami-Dade
24 County Public Schools or Palm Beach County Public
25 Schools, it takes exactly 14 seconds to get

1 certified. Not 15, 14 seconds. I'm speaking
2 because I'm the certifier. We use B2Gnow, full
3 disclosure.

4 Both Palm Beach County and Miami-Dade Schools
5 use the same B2Gnow system, so I can look at the
6 system and see that they're certified, so I don't
7 need the supplier to send me third party
8 confirmation because I can see it in the system.
9 And we've evaluated their -- their process for
10 certification and we value them as business
11 partners as well, so I can literally see in B2G.
12 We added the module in B2G so I can just push the
13 button. The supplier goes on, clicks two
14 buttons, yes, I'm certified with one of those
15 districts, and, yes, I have an SAP vendor ID. If
16 the answer is yes to both, it immediately goes to
17 my queue, I click to verify that I can see it.
18 It takes 14 seconds because I have to go in and
19 verify and see it with my own eyes and then I
20 click and they're now certified.

21 So it took a process that could take anywhere
22 from 30 to 45 days, again, down to one day. My
23 staff won't let me say 14 seconds, but I said it
24 here.

25 And then we do our technical assistance in

1 B2Gnow as well as we added it on our website. So
2 if you go to browardschools.com/eddc, Edward,
3 David, David, Charlie, right-hand side there is a
4 button to click to sign up. We use Calendly, so
5 you can click and register and make an
6 appointment and then our certification staff will
7 move their schedule around to meet you at your
8 allotted appointment time so you don't have to
9 worry about trying to find somebody. As well as,
10 if you ever have a question, you call (754)
11 321-1517 and it will be immediately answered and
12 directed to the appropriate staff.

13 Next question -- next slide.

14 And then that's just a summary of all of our
15 activities we're doing; if you will. I won't say
16 a lot. We're doing what we need to do to drive a
17 better experience, again, making the district a
18 more compelling place to work.

19 We'll report at the next quarter meeting a
20 meeting that happened last week, because that
21 technically didn't happen in this quarter, so I
22 will leave you with that cliffhanger of we have
23 good news to tell you about what happened in Q3
24 here at Broward County Public Schools.

25 MR. HILLBERG: Thank you, Mr. Ballou, for

1 another very good presentation, as always.

2 Let's move on to Communications and Yvonne
3 Garth.

4 MS. GARTH: Yvonne Garth with Garth
5 Solutions. We're the communications liaison for
6 the SMART Program. And I just want to say that
7 Mr. Ballou is always a hard act to follow. I'd
8 like to request that I go ahead of him.

9 Okay. Communications Update. You heard
10 throughout the presentation today that there's
11 been a lot of progress made with over 200
12 projects in construction. From a communications
13 standpoint it gives us a lot of great news to
14 share with the community and we've been focused
15 on celebrating those successes in a number of
16 different ways.

17 Next slide?

18 We have been going out to the schools almost
19 on a daily basis to capture the progress that's
20 being made with images, with pictures, video, and
21 so forth.

22 The website, as you may know, we have a web
23 page for every single school, 232 schools, so as
24 we capture that footage and those updates we
25 update the websites and we let the school

1 community know so that they can share it with
2 parents and students and so forth.

3 This quarter we're excited, we are always
4 looking for new and innovative ways of sharing
5 information and we started to use 3D video to --
6 to feature some of the centers. We actually had
7 three media centers that we took 3D video of and
8 we shared that through Parentlink with the help
9 of the Office of Communications to the school
10 community.

11 Next slide?

12 Events. So in this last quarter we had eight
13 events. We actually focused in the last quarter
14 on celebrating projects that were getting started
15 and were kicking off. We had a great
16 groundbreaking celebration for Margate Elementary
17 School. We had the media there. Parents,
18 members of the community were there. It was
19 really a fantastic event. As well as I'm going
20 to -- we had four meetings at four different
21 municipalities to give them an update and we
22 attended three SAC meetings to provide updates on
23 work beginning at South Plantation High School,
24 Sawgrass Springs Middle School and Indian Trace
25 Elementary School.

1 Next slide?

2 We continue to get great coverage in the
3 community papers. We have four feature stories
4 in OurCityMedia and Margate Talk. We've also
5 expanded two additional papers. It's not on the
6 screen, but thanks to the Chief we were able to
7 facilitate a story through Tamagram. It didn't
8 quite make it in the last quarter, but that story
9 did run, as well as Coconut Creek.

10 Media Centers. This Monday is actually
11 National Reading Month. I wanted to make sure I
12 got that right. So we took advantage of National
13 Reading Month to celebrate all of the work that's
14 being performed at the media centers celebrating
15 the hundred media centers that are in the
16 program. The campaign includes videos, social
17 media posts, some fun activities.

18 We have -- actually, this is a look-ahead,
19 we'll have three ribbon cuttings this quarter as
20 long as some stories that are going to run.

21 So that concludes our update for
22 Communications and we'll continue to celebrate as
23 we get more projects that cross the finish line.

24 MR. HILLBERG: You followed Mr. Ballou very
25 well.

1 Are there any comments on either of the
2 presentations?

3 CHIEF DEMOPOULOS: I'll say a positive.
4 Thank you very much to you and your staff. You
5 worked with our PIO Department and the Tamagram
6 for the March/April edition will have a full page
7 of all of the three public schools that we have
8 and the construction progress, so, thank you.

9 MS. GARTH: It was actually -- I would be
10 remiss in not mentioning that it has really been
11 a team effort with the Office of Communications
12 as well.

13 CHIEF DEMOPOULOS: Thank you.

14 MR. RABINOWITZ: Okay. That brings us to the
15 School Board Workshop. I attended the one on
16 January 24th. Unfortunately, the school board
17 was more concerned about replacing the
18 superintendent, so I never did present. I did
19 leave the points behind for distribution and was
20 contacted later that I didn't need to reschedule.
21 So I guess that was sort of successful.

22 The next School Board Workshop is March 28th
23 and I need a victim/volunteer?

24 Okay. Well --

25 CHIEF DEMOPOULOS: I have a class that day

1 which I might be able to rearrange, but I'd
2 prefer not to. If there's no other coverage --

3 MR. CORTES: Let me look at my calendar.

4 MR. HILLBERG: By default it's penciled in,
5 Mr. Cortes is tentative.

6 Okay. I will propose future meeting dates.
7 Any issue with June 12th?

8 CHIEF DEMOPOULOS: I think this is the most
9 I've talked in this meeting, in any meeting. I
10 do, I will not be in town June 12th.

11 MR. HILLBERG: Okay. I don't know what in
12 the past we've done with that, if somebody can't
13 make -- if one person can't make one meeting, do
14 we have a big enough board that we can take that?

15 Thank you, Omar.

16 MR. SHIM: Yeah. What we could do is we can
17 send around, try to get a consensus about when
18 everybody would be available to do the meeting.
19 And, of course, include Bob. We had a little
20 snafu, but we'll be sure to include him and try
21 to find the best date that everybody can at least
22 at this point confirm their availability.

23 MR. NAVE: May I ask a question?

24 MR. HILLBERG: Certainly.

25 MR. NAVE: We have always met on Monday

1 evenings. And I remember when we did it, but I
2 don't remember why we did. But is there anything
3 that prohibits the group from meeting on a day
4 other than Monday?

5 MR. HILLBERG: I don't know. I would have to
6 look to staff to -- apparently not.

7 Mondays are brutal, so I'd be up for any day
8 other than Monday, actually. But that's just me.

9 Go ahead.

10 CHIEF DEMOPOULOS: Well, I'll pull the father
11 card. My son has baseball Tuesday and Thursday,
12 which does not obviously affect all of you, so
13 Monday, personally, is better for me, but I'll
14 try my best.

15 MR. HILLBERG: I'm not sure how to resolve
16 that at this moment, but that will be something
17 that we'll consider and make any adjustment as
18 needed.

19 So at this time we recess the business
20 meeting. Even with no quorum do we do that?

21 Okay. And we convene the public hearing.

22 Is there anyone here from the public?

23 There is no one here from the public to speak
24 tonight. So we can adjourn the public hearing
25 and we can reconvene the business meeting.

1 And there is -- this is the discussion
2 portion. And I only had one item. It's that the
3 list of items that we get promised to be
4 furnished with is growing and there's not been a
5 whole lot of progress on supplying those items.
6 Now, if it's something that is sensitive or too
7 difficult to transmit to all of us by email I
8 understand that, you know, let's not do that.
9 And maybe in mine maybe it's too sensitive, like
10 the report on the roof failure at Rickards
11 school?

12 MS. LANGAN: You didn't get a copy of that?

13 MR. HILLBERG: No, I didn't get one. Any
14 members of the board? No? I mean, the
15 committee?

16 So none of that's on the list. And the
17 weigh-backs for the previous public statements,
18 I've never seen a response for, there's probably
19 been six now, and that's one of the bullets in
20 our mission statement is that we are to
21 facilitate communication with the public.

22 At the last meeting there was discussion that
23 the school board would be implementing a
24 procedure to track and follow up and resolve
25 these issues and I was looking forward to hearing

1 something about that. But the person that was
2 saying that last time is not here today at this
3 time, so I'll save that until next time.

4 The -- I'm going to have to guess that the
5 Stranahan cafeteria that was an issue, it's a
6 change order that was outside of the original
7 scope, because that was supposed to be just
8 approved prior to the last meeting. And I know
9 it's a very contentious issue with the community.
10 So I think they would be happy to know that
11 that's going to move forward. But that's outside
12 the original scope, so it will proceed
13 separately.

14 MS. LANGAN: Correct. That is not a SMART
15 project, but we did get approval of the
16 Construction Management at Risk contract. We
17 actually had groundbreaking that was super
18 successful, a lot of fun, and we have already
19 started construction.

20 MR. HILLBERG: Very good.

21 I should have approached this first, these
22 items that are listed that are -- that have been
23 stated that we would be furnished with, how is
24 the best way to handle that? Should I send the
25 list after the meeting? And usually I read the

1 meeting minutes and kind of pick those items and
2 then I would -- I would think that if I sent it
3 two weeks prior to this meeting then that would
4 serve as a reminder and people could chase those
5 items down and we could cross these things off.

6 MR. SHIM: Well, the two items that I have is
7 the Rickards report and the public statements,
8 the response to the public statements.

9 With regard to the response to the public
10 statements, we'll go back and -- because we
11 haven't had that much public input except for a
12 couple of meetings, and we'll go back and capture
13 those and make sure that either, A, they have
14 been responded to through any other forum, like
15 other board meetings that have been brought up
16 and the same questions have been asked and there
17 has been a response and bring them back to the
18 committee as far as what, how those were
19 resolved.

20 MR. HILLBERG: Okay. Thank you.

21 MR. NAVE: Because I know that we raised a
22 couple of those issues in our reports to the
23 committee.

24 And can I ask one other questions? Are you
25 all getting copies of the court reporter

1 transcripts?

2 MR. HILLBERG: Yes.

3 MR. NAVE: Okay.

4 CHIEF DEMOPOULOS: I don't think I did. I
5 searched by Vicki and I didn't have any, but
6 unless someone else is sending them, I'm a little
7 behind on emails.

8 MR. HILLBERG: This one had two versions, two
9 text versions.

10 Okay. Is there any other point of
11 discussion?

12 MR. CORTES: I have something.

13 MR. HILLBERG: Yes, Mr. Cortes.

14 MR. CORTES: Good afternoon. Good night
15 everybody. Just a couple of comments I didn't
16 get to go through. There are a couple of things.
17 I would agree, I think the last meeting I was
18 kind of noticing there's a lot that we can talk
19 about but there's a lot of progress going on with
20 the projects, so, obviously, you can say
21 congratulations for that. On the -- on the -- if
22 you look at the charts and the numbers,
23 obviously, it's like a wave going in the air on
24 the construction and one thing that I would be
25 personally interested in knowing, and I know we

1 kind of touched it, but I don't think it's
2 something that you're going to have immediately
3 available is which ones of those jobs have
4 financial closure yet, because, you know, you get
5 it completed, but by the time you get financial
6 closures you see if there are any moneys left in
7 there, if any.

8 Then you guys talked a lot about the design
9 delays, that's good. I just wanted to mention
10 the change orders discussion, I know that every
11 meeting we kind of talk about it. The last
12 meeting I went to the board and kind of explained
13 it, and I think it's good, I think the idea that
14 you are adding moneys to the change orders, you
15 are right in the middle of construction, when you
16 look at the numbers right now, the majority of
17 jobs you have 200 and you're done with design and
18 stuff and you don't have a lot of those, you
19 might see some of those issues. When you have
20 200 jobs that are in construction you are going
21 to have change orders. And if you are at 1
22 percent, some of that is going to be over, it's
23 more for all of us on the committee to know that
24 there are change orders that are beneficial for
25 the owner. Not all change orders are negative.

1 The real reason would be, why are we having a
2 change order and are there any change orders that
3 we should be concerned about that should be
4 things that we should pay attention to, because
5 it's an issue with the contractor or the
6 architect. But the idea of thinking that having
7 change orders is a bad measurement of management
8 of the projects is not true. This is why you do
9 projects and you have percentages allocated for
10 changes because they happen. And so I just
11 wanted -- I just want to mention that because
12 sometimes you look at metrics and they might be
13 an indicator of bad performance. It's the
14 opposite right now in terms of the change orders.
15 I don't know what the number would be, if you
16 take seven percent or eight percent and apply it,
17 we're really saving the other amount of money
18 that typically is paid by the industry.

19 So we have to keep those numbers low, we have
20 to be strong, continue to manage them and do the
21 stuff, but a change order is not a bad thing when
22 they happen. They happen because they are a part
23 of the business; yeah? So that's one comment.

24 And then I have a similar comment when it
25 comes to the metrics on holding people

1 accountable. I think it's important to get money
2 when people are making gross mistakes and when
3 they are worthy of getting money, but you have to
4 be careful that the metric doesn't become the
5 norm and the way to do business. Because
6 companies will build that into their risk
7 approach when they are doing business with you.
8 So their numbers are going to be higher because
9 they're scared that you're going to go after them
10 for money every time.

11 So it's a philosophy of business, right, not
12 only about the bond but how does the school -- if
13 you go after everybody for every little thing
14 just because you're trying to measure that you're
15 getting out, to get money because the bond needs
16 money, people are going to build it in their
17 numbers and you're still going to pay for it. So
18 it's just something to think about. I think
19 it's -- I would say it's the same situation with
20 change orders. Are there cases where -- and this
21 is a management decision by the board and the
22 people around the school board to make a decision
23 on what the philosophy should be on chasing
24 architects or companies to get money back.
25 Getting money back from people is good, but it

1 has an implication on the overall business of how
2 the community looks at the school board, and I
3 just want to bring that up because it's
4 important; yeah? If you go after everybody for
5 every little thing you might run out of people
6 that want to do business with you or it's going
7 to be more expensive because it's more risky to
8 do work with you. So keep that in mind.

9 Again, if money -- if a contractor or an
10 architect or someone is doing nebulous stuff,
11 yeah, we have to go after them, that's why you
12 have contracts.

13 The absence of having cases where you are not
14 recovering money, I would be more concerned if
15 we're recovering that much money from companies,
16 that means we're not doing our job in managing
17 the companies in the way that they're delivering
18 the scope. That concerns me more than how much
19 we would get back. Because if it got to that
20 point, something is going on, not only with the
21 contractor but with the way we're managing the
22 contractor or the architect. Why did we allow
23 them to get to that level that now we're going to
24 go try to get money from them, yeah, which is a
25 very difficult task to do anyway. When you've

1 got 800-and-something, congratulations, because
2 that is hard to do, especially knowing the
3 history on how the bond program has worked.
4 There's a lot of parts that have to contribute to
5 get someone not to do their job correctly.

6 The one other question I had is on the -- or
7 comment, on the forecast for your risk approach,
8 the risk management numbers, is that based on a
9 low -- a low, high, medium? Are you tallying the
10 medium probability and how is that, how are you
11 doing that? Because I know you're adding, what,
12 29 million the last quarter, and a lot of that
13 apparently is out of the estimating and costs and
14 all of that.

15 As you're moving through construction, I
16 guess you, obviously -- I think you mentioned to
17 me before that that number is going to continue
18 to come down. Do you have a projection of that
19 cash flow and is this the highest number that you
20 think you'll have in the projections for the
21 risk?

22 MR. SHIM: Again, Omar Shim, Director of
23 Capital Budget.

24 What we have been doing is looking at the 70
25 percent risk and keeping our reserves at that

1 level.

2 Now, coming towards the end of the program
3 we're looking -- and that's -- that's the risk in
4 the expenditures, what the program is projected
5 to spend based upon all those different things
6 you were mentioning, cash flows and things like
7 that, projected cash flows and things like that.

8 But as we're coming towards the end of the
9 program we also are looking at projections now
10 when we close out projects and funds that would
11 be returned back to the district and factoring in
12 how we put adequate reserves to budget the
13 projects as we come to the close of the program
14 towards the end of the program.

15 MR. CORTES: Okay. That's all I got. Thank
16 you so much.

17 MR. HILLBERG: Okay. I have a question about
18 the committee makeup. Would it be helpful to
19 have someone representing the building officials
20 on this committee since we're going into
21 construction issues and the inspections and
22 permitting has been kind of a -- an Achilles
23 heel, maybe, for a lot of projects, maybe the
24 insight from a building official is appropriate.
25 I don't need you to explain the whole thing, but

1 if there are no objections I will continue to try
2 to find someone from the building officials group
3 that would come and help us.

4 Okay. Seeing no objections.

5 CHIEF DEMOPOULOS: Is that not by resolution;
6 you'd have to provide the makeup or who
7 represents who by resolution? Maybe resolution
8 is the wrong word.

9 MR. HILLBERG: Go ahead, Omar.

10 MR. SHIM: If it is the will of the committee
11 I can -- and if you guys decide that that is what
12 you want to do after you look at really the
13 resolution, we can make a change if the committee
14 votes to do so, and say we would like to -- we
15 recommend that the committee does this, then we
16 can use that to make a change to the resolution.

17 MR. HILLBERG: Okay. Thank you, Chief
18 Demopoulos, for that.

19 For the School Board Workshop, I think the
20 points should be that, of course, there's a lot
21 of good progress going on with the schools ahead
22 of schedule. The Big 3 making progress. It
23 looks like we're pushing schools out of design
24 and into construction, so pretty soon the first
25 three categories of the process will be zeros,

1 except for the four beginners, I guess. That
2 includes the School Choice program. That's all I
3 have to -- is it within the Sunshine rules that I
4 email anything that I have to Victoria and then
5 she can disseminate it? Because once it's in a
6 public email system it's a public record.

7 Can you put your attorney hat on for just a
8 second?

9 MR. SHIM: I don't have an attorney hat, so I
10 would -- I would definitely have to check to see
11 if that would be okay.

12 MR. HILLBERG: Any other comments?

13 CHIEF DEMOPOULOS: Yes, two more.

14 So you mentioned a building official and I
15 would almost challenge whomever is responsible,
16 there's nine people that are supposed to be on
17 this, if my resolution is correct, 15-106, nine
18 people, and it's always the same ones of us. So
19 I don't know what vacant positions, and I know it
20 was on the agenda last meeting or a few meetings
21 ago to look at these positions and either remove
22 some or add some, like you're talking about for
23 the building official, so I would love to see
24 tasked to whomever at least one member of
25 whatever association, let's either work harder to

1 fill them or remove them from here and add
2 others, such as a building official. To be
3 honest with you, I think I speak pretty decent
4 from the permit side, more for fire, but still
5 it's a plan review on the permit side, but I
6 would challenge that.

7 The second thing I'd love to see back on the
8 agenda, and I don't think we finished talking
9 about it, but just correct me if I'm wrong, the
10 Chief Auditor's Office, there was some audits
11 that we were supposedly going to be looking at or
12 some reporting and I think the report was sent
13 out but we never had a conversation. If that's
14 true, I'd love to see have that on the agenda for
15 a future meeting.

16 MR. CORTES: Just one comment. On this thing
17 with the four reviews or eight reviews or stuff,
18 on your schedule how much are you allocating
19 for -- because you can do four reviews, that
20 takes you six months or -- because nobody answers
21 or whatever or eight reviews in two months. For
22 the schedule, because I think when you look at
23 the delays here, well, the price of delays or
24 whatever, well, there is assumption on the
25 duration that the reviews are going to take. If

1 not, that means that your schedules need help in
2 terms of the assumptions; yeah?

3 MS. LANGAN: Yeah, so, contractually, the
4 first submission to the Building Department is 21
5 days and then thereafter, and then the architects
6 have the response, the required response in 21
7 and then after that it's 14 days per review and
8 per response. So that's the assumption that we
9 make because it's a contract requirement.

10 I would say that when we arrived there was
11 probably more challenges, that's why we put -- we
12 organized the group to have a design group and so
13 that group has been laser focused on making sure
14 they're communicating A&Es as well as the
15 Building Department to make sure people are
16 adhering to their time. Obviously, sometimes,
17 you know, things happen and there's a delay
18 there, but, obviously, it's gotten a lot better
19 and it seems to be -- it seems to be working very
20 well and there's just a few projects left. And
21 so we've actually changed staff so as they come
22 out of the design group we put them into the
23 construction group because we have so many in
24 construction, obviously.

25 MR. CORTES: So I guess the cycles have the

1 implication of increasing the schedule but the
2 real metric is how long is it taking us to do it;
3 yeah? Whether you do it in three, two, one, six.
4 So is that something that could be measured so
5 that in the reports we could see how long is it
6 really taking and to kind of push a little bit?
7 That would make sense.

8 MS. LANGAN: Sure, we can look at that.

9 MR. CORTES: But I think we're trying to look
10 at the cycles and the schedules. Thank you.

11 MR. HILLBERG: Any other comments?

12 (No response.)

13 MR. HILLBERG: Hearing none, let's go ahead
14 and adjourn.

15 Thank you everyone. Good night.

16 (Meeting was concluded at 7:09 p.m.)

REPORTER'S CERTIFICATE

STATE OF FLORIDA

COUNTY OF BROWARD

I, Timothy R. Bass, Court Reporter and Notary Public in and for the State of Florida at Large, hereby certify that I was authorized to and did stenographically report the foregoing proceedings, and that the transcript is a true and complete record of my stenographic notes thereof.

I FURTHER CERTIFY that I am neither an attorney, nor counsel for the parties to this cause, nor a relative or employee of any attorney or party connected with this litigation, nor am I financially interested in the outcome of this action.

Dated this 24th day of March, 2023, Fort Lauderdale, Broward County, Florida.


TIMOTHY R. BASS
Court Reporter



A					
A&E 9:9 10:21 12:5	advertise 34:4	appointed 28:21	availability 42:3 44:4 53:22	bid 4:4 9:12 10:25 11:7,11 16:8 44:21 46:5	
A&Es 68:14	advertising 44:14	appointment 48:6,8	available 14:13 43:17 43:20,22 44:19	bid's 16:10	
ability 2:6	Advisory 3:7	approach 61:7 63:7	45:10 53:18 59:3	big 7:5 13:6 17:8 24:13,18 39:20 53:14 65:22	
able 3:25 8:9,22 34:4 34:6 37:1 51:6 53:1	AECOM 1:10 2:23 3:1 5:21 6:1	approached 56:21	Avenue 1:4,24	bigger 37:19	
absence 62:13	AECOM's 34:17	appropriate 37:16,17 37:18 48:12 64:24	average 31:15,16 45:3	biggest 13:18 15:4	
absolutely 34:22 36:6	affect 54:12	approval 2:13 6:9 14:24 32:22 56:15	award 13:7,13,25 23:15	bill 29:18	
accomplishment 39:21	Affirmative 44:25	approve 2:7 9:25 13:13 33:4,4	awarded 41:15 42:5 43:20	bit 5:11,13 6:11 8:12 9:3 10:8 12:22 23:20 24:22 41:21 69:6	
accountable 5:15 11:20 33:17 35:4 61:1	African 41:23 42:6 43:12,23	approved 10:4 12:8 14:16 29:24 32:20 56:8	aware 28:20		
Achilles 64:22	afternoon 2:24 58:14	approves 21:15	B	Blanche 7:7	
acknowledge 16:12 17:6	agenda 66:20 67:8,14	approving 13:15	B2G 41:9 47:11,12	blast 45:24,25	
act 49:7	ago 16:10,25,25 19:13 66:21	arbitrarily 32:8	B2Gnow 47:2,5 48:1	blue 29:23	
action 70:14	agree 24:14 41:22,25 41:25 58:17	architect 4:8 31:23 60:6 62:10,22	back 2:17 9:24 14:25 19:15 23:12 28:16 29:15 31:12 32:1 33:20 35:19 36:1 37:17 57:10,12,17 61:24,25 62:19 64:11 67:7	board 1:4 4:11 10:1 12:7 13:13 14:14 14:23 15:16 17:21 21:16 24:2,7 26:4 28:12,22 33:3 34:4 34:7 35:1,1 36:11 36:12,15,18 52:15 52:16,22 53:14 55:14,23 57:15 59:12 61:21,22 62:2 65:19	
active 5:9	agreement 42:11	architects 12:16 16:19 33:18 34:18 35:2 61:24 68:5	bad 60:7,13,21	Bob 2:15,20 40:9 42:16 53:19	
activities 41:10,19 44:9 48:15 51:17	ahead 2:5 3:13,18 7:22 8:12 11:14 20:1 39:17 49:8 54:9 65:9,21 69:13	architects' 6:5	balance 22:21	Bob's 24:13	
Activity 22:10	air 58:23	areas 30:11	Ballou 1:12 18:12 40:5,7,7 48:25 49:7 51:24	Bobcat 9:16	
acts 24:7	alarm 10:3	argument 44:3	bare 34:8	bond 1:1,14 24:10 25:5 26:6,23 28:4 28:18,19,24 36:21 36:23 38:7,8 61:12 61:15 63:3	
actual 22:19 31:14	alarms 25:6,7 28:2,3	arrived 6:2 68:10	base 6:20 43:8	bonded 40:14 43:4,4 43:5	
Adam 25:20	Alliance 46:20	Ashley 1:10 12:18,20 35:10	baseball 54:11	bonding 43:9,13,22 44:4,19	
add 17:21 37:11 43:12 66:22 67:1	allocated 60:9	aside 23:7,14,16	based 5:22 15:25 23:16 31:4 33:3 42:2 63:8 64:5	borrow 46:2	
added 7:18 13:15 14:2,18 20:21 47:12 48:1	allocating 67:18	asked 30:19 31:18 57:16	basically 14:24	break 3:11	
adding 19:3,7,9 59:14 63:11	allotted 48:8	asking 31:23	basis 12:12 40:23 49:19	bring 4:21 17:19 24:2 35:17 57:17 62:3	
addition 3:13 8:13 23:5	allow 62:22	assessment 15:9,9 16:13 17:15 23:9 23:18,24	Bass 1:23,23 70:4,19	bringing 15:20 32:14 36:15 43:15	
additional 3:5 13:15 14:1,14 17:22,23 20:18 23:8 27:12 31:24,25 45:25 51:5	allows 15:14,24	assistance 47:25	Beach 46:24 47:4	brings 52:14	
address 7:3 24:3	alluded 40:9	associated 27:1 28:1 66:25	beat 18:12	broadcast 45:20	
ADEFP 27:24	amendment 14:23	assumption 67:24 68:8	beginners 66:1	brought 25:20 57:15	
adequacy 8:7	amendments 35:1	assumptions 68:2	beginning 50:23	Broward 1:1,16 25:3	
adequate 13:9 64:12	American 41:23 42:6 43:12,23	Atkins 1:10 12:21 23:9	believe 4:10		
adhering 68:16	amount 23:7 28:23 32:5 34:6 60:17	ATTENDANCE 1:8	beneficial 59:24		
adjoining 54:24 69:14	analysis 12:3 16:13 28:1 34:21	attended 50:22 52:15	best 43:24 53:21 54:14 56:24		
adjustment 14:4,21 34:9 54:17	Anchor 46:20	attention 60:4	better 20:19 28:10 31:13 32:12 35:5 48:17 54:13 68:18		
administration 1:3 31:24	answer 26:12 47:16	attorney 66:7,9 70:11 70:12	beyond 11:25		
advantage 3:10 51:12	answered 48:11	Auditor's 67:10			
	answers 67:20	audits 67:10			
	anticipates 36:22	authored 4:23			
	anybody 43:7	authorized 70:6			
	anymore 42:1				
	anyway 62:25				
	API 44:24				
	apparently 54:6 63:13				
	apply 60:16				

46:16 48:24 70:3 70:16 browardschools.co... 48:2 brutal 54:7 budget 1:9 12:19,24 13:1,4,16,21,24 14:2,4,20,23 15:2,5 22:9,10,12,18 31:9 63:23 64:12 budgeted 23:12 budgets 13:19 14:6 23:6 32:5 build 34:20 61:6,16 building 5:18,20,23 6:6,7 7:20 9:5,6,15 9:15,18,20,23 15:23 16:17 21:8,9 27:9 29:13,19 30:14 31:12 38:16 64:19,24 65:2 66:14,23 67:2 68:4 68:15 buildings 21:13 25:7 28:23 29:1,8 31:4 bulk 41:20 bullet 15:13 bullets 55:19 burden 34:8 business 40:11 43:16 45:25 47:10 54:19 54:25 60:23 61:5,7 61:11 62:1,6 businesses 40:10,17 button 47:13 48:4 buttons 47:14	capital 1:9 14:23 22:9 35:20 38:10 63:23 capture 49:19,24 57:12 card 54:11 careful 61:4 Carpenter 1:10 12:20,20 33:15 37:11 carrying 16:21 case 13:14 cases 61:20 62:13 cash 63:19 64:6,7 Castaldi 9:22 21:14 catch 41:2,2 categories 11:5 65:25 cause 70:11 cautious 38:22 ceiling 30:8 celebrate 51:13,22 celebrating 49:15 50:14 51:14 celebration 50:16 center 1:3 27:1,3 centers 50:6,7 51:10 51:14,15 ceremony 3:8 certainly 22:1 53:24 CERTIFICATE 70:1 certification 46:22 47:10 48:6 certified 40:11 42:13 44:18 46:23 47:1,6 47:14,20 certifier 47:2 certify 70:6,10 CGFO 1:18 challenge 29:21,21 66:15 67:6 challenges 37:2 68:11 challenging 34:17 chance 44:21 change 8:18,21 9:2 10:4,11,19 11:3,5,8 11:12 14:5,6,7,13 14:15,18 16:24 17:1,8,13 20:12,25 21:4 25:18 31:17 32:21 33:7 56:6	59:10,14,21,24,25 60:2,2,7,14,21 61:20 65:13,16 changed 13:4 68:21 changes 27:16 29:19 30:25 60:10 changing 16:11 26:4 charged 7:16 10:25 12:9 Charlie 48:3 charts 58:22 chase 57:4 chasing 61:23 check 66:10 checkmark 24:15,18 Chief 1:11 24:11 25:12 28:15 31:10 32:18 33:9 35:6,16 38:1,4 39:8 51:6 52:3,13,25 53:8 54:10 58:4 65:5,17 66:13 67:10 Chief's 25:4,15 Choice 6:22 39:22 66:2 city 35:20 Civil 1:15 claims 12:3 16:18 clarification 6:14 clarify 5:19 7:11 12:14 clarity 4:21 class 52:25 classroom 8:12 classrooms 15:21 clear 30:22 clearly 27:17 click 47:17,20 48:4,5 clicks 47:13 cliffhanger 48:22 clock 25:25 close 27:13 64:10,13 closed 7:21,25 14:22 closely 3:22 closeout 3:6 5:7 7:8 7:19,23,24 14:22 closure 59:4 closures 59:6 CMR 8:23 20:22 Coconut 51:9 code 25:13 28:22 29:17,20 30:4,10	30:23 collaborative 5:23 collecting 31:21 32:14 come 2:10 7:4 16:8 17:11 24:6 27:11 46:3,4 63:18 64:13 65:3 68:21 comes 2:21 9:24 60:25 coming 16:10 30:1 33:20 39:20 64:2,8 comment 21:21 23:22 24:13 60:23 60:24 63:7 67:16 comments 2:21 20:5 24:9 52:1 58:15 66:12 69:11 commitment 34:17 committed 22:21 committee 1:1,14 24:10 39:14 55:15 57:18,23 59:23 64:18,20 65:10,13 65:15 communicate 45:6 communicating 68:14 communication 55:21 communications 49:2,5,9,12 50:9 51:22 52:11 community 45:25 49:14 50:1,10,18 51:3 56:9 62:2 companies 61:6,24 62:15,17 compelling 48:18 complete 3:20,21 5:1 6:23,25 7:7 8:5,13 8:18 9:11 20:11,14 20:20 24:16,19 26:16 27:15 70:8 completed 8:23 16:5 27:17 59:5 completion 27:18 Compliance 1:12 40:6,8 compose 12:2 concerned 27:19 52:17 60:3 62:14	concerns 21:9 62:18 concluded 69:16 concludes 51:21 conclusion 17:19 conditions 10:12 20:24 confidence 41:7 confident 7:1 confirm 53:22 confirmation 47:8 confirming 39:16 congratulations 58:21 63:1 conjunction 5:21 connected 70:13 consensus 53:17 consider 28:12 54:17 consideration 11:1 32:4 35:18 36:11 considered 27:6,23 considering 32:9 construction 1:17 3:6 3:11 5:7,9 7:7 8:17 8:20 13:7,14,20,25 14:4 15:5 16:3,6 17:3 18:15 20:2,10 21:7,8 24:17 26:22 27:4 31:5,24 32:7 34:23 35:11 36:2,4 36:5 39:2 40:12 43:2 49:12 52:8 56:16,19 58:24 59:15,20 63:15 64:21 65:24 68:23 68:24 construction-related 40:15 consultants 16:18 contact 45:12 contacted 52:20 contentious 56:9 contingency 14:6 continually 18:12 continue 3:22 4:1 16:7 24:25 25:2,14 36:5 38:9 51:2,22 60:20 63:17 65:1 contract 8:22 12:8,12 20:19,21 27:14 42:6 56:16 68:9 contracting 8:25 contractor 5:6 8:16
C				
C 2:1 CA 34:19 cafeteria 56:5 calendar 3:12 53:3 Calendly 48:4 call 2:3 7:13,14 44:9 46:1 48:10 called 6:10 37:15 38:23 calling 7:17 calls 31:5 45:19 campaign 51:16 campus 9:19 37:16 cap 43:2,2				

12:6 13:17 21:1 43:3 46:7 60:5 62:9 62:21,22 contractors 7:13 11:16 12:1,16 16:20 44:18 contractors' 5:13 contracts 41:11,12 41:15 62:12 contractually 68:3 contribute 63:4 Control 1:10 convene 54:21 conversation 67:13 copies 57:25 copy 55:12 correct 11:18 21:18 30:9 56:14 66:17 67:9 corrected 5:4 correctly 63:5 Cortes 1:17 53:3,5 58:12,13,14 64:15 67:16 68:25 69:9 cost 10:16,17 11:6,9 34:9 37:6 costs 10:23 16:15 23:8 32:7 36:2 63:13 Council 3:7 counsel 70:11 County 1:1,16 25:3 46:16,24,24 47:4 48:24 70:3,16 couple 8:6 18:2,3 19:12 40:18 57:12 57:22 58:15,16 course 11:1 53:19 65:20 court 6:5,6 33:2 57:25 70:4,19 coverage 51:2 53:2 cracked 34:1 cracking 34:10 create 46:20 Creek 51:9 creeping 17:4,4 crews 3:10 critical 21:25 cross 51:23 57:5 CSMB 8:25 CSMP 9:13 21:13	culinary 26:1,15 curb 30:14 curriculum 26:20 customer 43:8,11 customers 43:6 cuttings 51:19 cycles 68:25 69:10	delays 3:15,23 4:20 5:10,12,13,15,18 5:20 7:2 8:7 12:5 12:13 19:11 26:9 26:11 27:8,17 59:9 67:23,23 delineation 38:6 deliver 13:9 15:18 delivered 13:22 delivering 62:17 DemandStar 45:21 demographics 42:2,3 demolish 9:24 21:16 Demopoulos 1:16 24:11,11 28:15 31:10 32:11,18 33:9 35:6,16 38:1,4 39:7,8 52:3,13,25 53:8 54:10 58:4 65:5,18 66:13 department 1:17 5:18,20,24 6:7 7:20 12:3 16:17 27:9 29:14,15 30:14 31:12 38:16 52:5 68:4,15 Department's 6:6 depending 6:4 Deputy 30:17 38:14 deserves 39:18 design 1:17 4:3,4,6 5:5,10,11,18 6:3 9:11 11:23 19:11 19:15 20:4,5 26:21 30:24 31:1,3 32:1 32:10 33:16,19,25 34:3,12 59:8,17 65:23 68:12,22 designer 5:5 26:19 designers 26:16 destruction 15:20 detail 8:6,19 17:22 17:24 detailed 22:17 details 27:21 41:21 42:9 determine 9:22 determines 12:4 detriment 37:6 develop 12:2 developed 4:22 24:1 Development 1:12	40:5,8 difference 11:6,10 32:6 different 15:10 49:16 50:20 64:5 difficult 55:7 62:25 direct 41:14 directed 48:12 directly 46:13 Director 1:9,10,11,12 1:17 3:2 22:8 63:22 disclosure 47:3 discussion 24:3 55:1 55:22 58:11 59:10 discussions 4:7 28:21 disseminate 66:5 distribution 52:19 district 10:18,22 11:2 11:21 13:10 18:5 18:10 22:5 23:7 24:4 25:22 28:5 36:22 37:7,20 41:22 43:7 45:20 48:17 64:11 district's 39:2 districts 47:15 diversify 43:8 Diversity 1:12 18:13 40:5,8 documents 26:16 30:24 doing 8:21,24 16:4 41:1 42:7 44:7,8,8 44:10,11 48:15,16 61:7 62:10,16 63:11,24 dollar 13:7,18 dollars 10:24 14:13 14:25 33:10,17,20 34:6,16 35:2,12 Dr 36:12 drive 48:16 dropping 20:6 drove 2:16 due 10:11 26:8 duration 67:25	educate 20:15 educational 26:17 Edward 48:2 effort 5:23 52:11 eight 50:12 60:16 67:17,21 either 12:5 22:20 52:1 57:13 66:21 66:25 electrician 46:8 Elementary 29:1 50:16,25 elements 11:16 Ely 7:7 email 45:24,25 55:7 66:4,6 emails 58:7 emergency 29:5 employee 39:1 70:12 encumbered 22:22 ends 24:8 Engineer 1:15 engineers 12:16 enhance 29:7 Enhancement 6:22 ensure 5:14 7:20,22 entire 34:8 entry 25:3,10 equipment 9:17 27:5 error 11:5 errors 10:8,12 Erum 1:11 especially 24:20 26:25 63:2 estimate 16:9,9 estimates 16:3,4,5,6 estimating 63:13 ethnic 41:24 evaluated 47:9 evening 3:3 22:8 evenings 54:1 event 46:6,13,17 50:19 events 46:15 50:12 50:13 everybody 4:23 45:23 53:18,21 58:15 61:13 62:4 everybody's 38:18 exactly 4:25 5:14 27:22 45:16 46:25 example 12:1 26:25
	D			
	D 2:1 daily 49:19 damage 9:8 damages 11:22 12:10 12:11 35:12 data 19:1 31:14,18 32:12,14 42:14,15 date 12:8 40:25 41:5 53:21 Dated 70:15 dates 7:1 53:6 David 48:3,3 day 10:25 11:7,11 43:24 47:22 52:25 54:3,7 70:15 days 6:3,4,5 31:17,17 47:22 68:5,7 dead 25:24 deal 34:14 deceiving 24:20 December 13:23 22:11 decent 67:3 decide 10:22 65:11 decided 18:15 21:3 decision 30:21 61:21 61:22 decisions 2:6 decommissioned 9:17 decreased 3:5 default 53:4 defer 36:15 deficiencies 28:8 defined 27:25 definitely 8:2 24:21 35:13 66:10 DEFP 28:9 delay 68:17 delayed 3:4 11:25 12:2 19:22,24 26:8 26:8 33:19 34:19 34:22			
			E	
			E 2:1,1 Economic 1:12 40:5 40:8 edition 52:6	

exceeded 45:3	finished 39:23 67:8	full 11:6 47:2 52:6	37:22 41:16 45:15	hat 66:7,9
exceeding 14:12	finishing 23:19	fully 23:16 41:8	45:18 49:18 50:19	hear 35:25
exception 8:18	fire 1:16 6:8,16 10:2	fun 51:17 56:18	51:20 56:4,11	heard 39:15 49:9
excited 50:3	25:4,6,7,8,9,13,15	fund 23:16 36:24	58:19,23 59:2,20	hearing 54:21,24
exercising 32:23,25	27:9 28:2,3,21,23	37:7	59:22 61:8,9,16,17	55:25 69:13
exit 29:6	28:24 29:10,14,14	funding 13:8,9,15	62:6,20,23 63:17	heel 64:23
expanded 51:5	30:14 38:17 67:4	14:1,15 23:5,14,15	64:20 65:21 67:11	held 3:8 5:15
expect 23:13	firm 19:15 21:4	24:6 28:13	67:25	help 38:15 50:8 65:3
expenditures 22:24	firms 11:23	funds 22:21 64:10	good 2:24 8:10 17:5	68:1
23:1 64:4	first 2:7 6:1 9:15 18:3	furnished 55:4 56:23	20:3 22:8 35:25	helpful 21:19 64:18
expensive 62:7	18:8 19:25 21:22	furniture 27:5	39:13 40:3 48:23	helping 15:18
experience 48:17	28:16 39:15,16	further 4:20,24 5:12	49:1 56:20 58:14	helps 21:18 45:22
experiencing 3:24	40:9 45:18 56:21	5:19 8:8 70:10	58:14 59:9,13	hey 30:1 34:3
4:19	65:24 68:4	future 28:13 53:6	61:25 65:21 69:15	high 3:13 8:4 17:17
explain 11:4 64:25	five 6:18 14:6	67:15	gosh 35:21	50:23 63:9
explained 11:9 59:12	fixtures 27:5		gotten 31:13 68:18	higher 14:9 16:11
extend 12:8 19:14	FL 1:24	G	great 27:15 35:22	17:7 23:21,24 61:8
extended 34:19	flagged 12:23 13:24	G 2:1	49:13 50:15 51:2	highest 63:19
extra 8:25 35:2	flags 15:2	game 7:23	green 24:15,18	highlight 13:2 15:3
eyes 47:19	flatten 19:14	Garth 1:13,13 45:22	gross 61:2	highlighted 41:24
	FLCC 32:5	49:3,4,4,4 52:9	groundbreaking 3:8	highlights 2:23 3:3
F	Florida 1:5,9 46:19	getting 8:14,19 9:13	50:16 56:17	Hillberg 1:15 2:3
facilitate 51:7 55:21	46:21 70:2,5,16	11:2 34:12 35:24	group 15:16 54:3	22:7 24:9 36:8 38:3
facilities 20:2 39:2	flow 63:19	50:14 57:25 61:3	65:2 68:12,12,13	38:24 39:7,10
fact 33:24 39:14	flows 64:6,7	61:15,25	68:22,23	48:25 51:24 53:4
factoring 64:11	focused 35:14 38:13	give 12:22 15:12 21:2	groups 15:17 41:24	53:11,24 54:5,15
failure 55:10	38:21 49:14 50:13	26:25 31:22 35:1	growing 55:4	55:13 56:20 57:20
fall 11:5	68:13	42:17,17 46:10	guess 2:10 17:20	58:2,8,13 64:17
fantastic 50:19	follow 4:13 39:22	50:21	25:19,21 26:3,7,9	65:9,17 66:12
far 3:25 13:6 25:10	45:21,24 49:7	given 19:22	29:11 33:11 46:10	69:11,13
27:8 41:5 43:24	55:24	gives 17:23 42:23	52:21 56:4 63:16	hire 5:4,6
46:10 57:18	follow-up 38:2 45:19	49:13	66:1 68:25	Hispanic 44:3
father 54:10	followed 51:24	giving 4:24	guys 59:8 65:11	history 63:3
fault 12:4	foot 25:23	go 2:5,17 4:4 9:10,10		hit 9:15
feature 50:6 51:3	footage 49:24	10:7 14:14 16:7	H	hold 12:10,12,15
feel 20:3	forecast 63:7	23:13 28:16 30:7	half 17:2,13	35:3 37:9
fees 32:7	forecasted 6:25	30:18 32:1,22 37:9	handful 24:23	holding 11:19 33:16
fewer 19:15	foregoing 70:7	37:24 43:23 47:18	handle 56:24	60:25
figure 19:19	forms 18:25	48:2 49:8 54:9	happen 45:16,18	honest 67:3
fill 67:1	Fort 1:5,24 70:15	57:10,12 58:16	48:21 60:10,22,22	honestly 28:17 29:2
final 13:21 21:21	forth 29:15 49:21	61:9,13 62:4,11,24	68:17	hope 17:14 21:18
27:10 30:20	50:2	65:9 69:13	happened 15:6,13	22:4
finally 9:14	forths 19:15 31:13	goals 42:1,1	37:20 48:20,23	hopefully 2:25 36:23
finals 27:16	forum 57:14	GOB 8:4	happening 7:12 10:9	house 36:4
financial 1:11 11:22	forward 21:25 32:15	goes 47:13,16	45:17	huge 34:7
14:21 21:21 22:1	35:19 55:25 56:11	going 2:3,5 7:10 8:24	happens 10:1 27:10	hundred 51:15
59:4,5	four 20:11 36:13	9:10 10:23 12:18	happy 20:17 41:6	HVAC 15:22 37:25
financially 70:13	50:20,20 51:3 66:1	13:22 17:7 18:17	56:10	
find 46:8 48:9 53:21	67:17,19	20:6 21:8,12,25	hard 30:13 34:15	I
65:2	fourth 6:14 7:16	24:23 29:15,18	39:13 49:7 63:2	ID 47:15
finish 37:8 38:8	frankly 20:22	31:11,11 33:2,5	hardening 25:10	idea 59:13 60:6
51:23	Friday 30:16	36:18,23,25 37:4	harder 66:25	identified 20:22 21:9

21:24 23:6,8 26:2 28:8 44:10 identifies 11:22 images 49:20 immediately 47:16 48:11 59:2 impact 3:16 12:3 34:7 implemented 41:9 implementing 55:23 implication 62:1 69:1 important 31:2 37:1 37:5 61:1 62:4 improved 33:6 improvement 32:19 32:24 33:1 35:21 improvements 4:19 27:2 38:10 include 4:11,18 17:12 27:4 36:15 53:19 53:20 included 17:15 includes 27:3 51:16 66:2 incorrect 21:6 increase 15:10 16:2 16:23 23:1 40:24 increased 5:8 15:11 15:14,25 22:12 increases 22:18 increasing 33:7 69:1 Indian 50:24 indicator 60:13 industry 14:9 36:1 60:18 information 4:24 6:24 12:22 50:5 informed 3:17 initial 29:7 Initiative 44:25 innovative 50:4 input 57:11 insight 64:24 inspection 7:8 inspections 7:24,25 16:16 27:10,11 64:21 inspectors 1:16 27:11 30:6 installed 7:4 11:3,13 11:17 installing 25:25	instituted 5:25 7:18 intention 25:4,5 interaction 26:10 interested 58:25 70:14 interesting 33:22 internal 40:20 41:17 invite 44:17,17 involved 20:23 irregardless 24:16 issue 11:18 13:17 24:3 53:7 56:5,9 60:5 issues 8:20 9:5,8,14 9:20 13:2 21:25 30:18 55:25 57:22 59:19 64:21 item 2:7,13 14:3 55:2 items 10:16 28:13 29:7 55:3,5 56:22 57:1,5,6	40:9 44:2 57:1 58:18 59:1,11,12 64:22 69:6 kinds 10:13 know 6:4,19 9:4 10:5 12:14,25 13:1,4,22 14:10,17 15:4,19 15:25 16:1,4,8,11 16:20 17:3,7,21 18:12 19:12,13 21:1,16,24 25:20 26:12,24 27:1,22 28:4,5,6,9,13 29:9 30:4 31:1,3,6,15,19 32:5,15,20 33:1,24 34:9,11,22 35:4,13 35:20 36:4,21,25 37:6,17,21 38:11 49:22 50:1 53:11 54:5 55:8 56:8,10 57:21 58:25 59:4 59:10,23 60:15 63:11 66:19,19 68:17 knowing 58:25 63:2	liaison 49:5 life 9:23 light 29:9 limited 2:5 line 41:14 45:1,1 51:23 liquidated 12:10,11 35:12 list 22:2,17 55:3,16 56:25 listed 56:22 literally 45:10 47:11 litigation 70:13 little 5:11,13 6:11 8:11 9:3 10:8 12:22 16:11 23:20 24:14 24:19,22 32:11 41:21 53:19 58:6 61:13 62:5 69:6 local 40:10,11,13,16 41:17 logic 19:13 long 17:9 37:7 51:20 69:2,5 long-term 4:12 28:7 36:16 37:10,13 look 10:21 12:4 13:11 18:6,17,19 18:23 19:19,20 22:5 30:12 35:20 36:18 46:10 47:5 53:3 54:6 58:22 59:16 60:12 65:12 66:21 67:22 69:8,9 look-ahead 51:18 looked 41:13 looking 20:24 29:16 30:6,8 39:25 50:4 55:25 63:24 64:3,9 67:11 looks 39:22 62:2 65:23 lot 3:11 6:4,5 17:10 18:5,11 20:3,12 25:18 27:23 30:18 31:4 32:8 35:3 36:21,25 46:15 48:16 49:11,13 55:5 56:18 58:18 58:19 59:8,18 63:4 63:12 64:23 65:20 68:18	love 66:23 67:7,14 low 60:19 63:9,9	
	J		M		
	Jacksonville 2:16 January 52:16 job 34:5 62:16 63:5 jobs 15:7 59:3,17,20 Jose 1:17 judgment 31:5 Judy 30:16 jump 26:14 jumped 40:2 jumping 2:22 June 53:7,10		mad 38:18 main 17:16 major 39:18,18,21 majority 45:2 59:16 makeup 64:18 65:6 making 4:10 7:24 9:1 18:11 22:5 48:17 61:2 65:22 68:13 manage 23:13 60:20 managed 23:10 management 1:17 16:16 56:16 60:7 61:21 63:8 manager 1:10 8:21 managers 7:22 11:15 managing 62:16,21 mandate 29:19 mandatory 44:25 45:1 March 1:5 52:22 70:15 March/April 52:6 Margate 50:16 51:4 market 16:11 46:12 marketing 41:19 Marshall 6:8,16 27:9 29:14 30:14 38:17 Marte 30:17 massive 17:8 material 3:23 matter 10:20 mean 38:17 55:14 meaning 11:6 means 62:16 68:1 measure 61:14 measured 69:4 measurement 60:7 media 27:1,2 45:22 46:1 50:7,17 51:10 51:14,15,17 medium 63:9,10 meet 27:20 30:4,10 30:16,23 46:6,13 46:15,16 48:7 meeting 2:4,11 25:20 27:23 31:19 32:16 32:16 36:11 41:3 46:3,4,5,9,12,17		
	K	L			
	Kathleen 1:10 3:1 14:8 15:16 18:25 19:16 34:1 36:8 37:12 40:12 KC 1:3 keep 3:16,17 7:2 24:23 31:11 38:4 43:1 60:19 62:8 keeping 63:25 kept 36:20 kicking 50:15 kids 15:20 kiln 9:5,9 kind 13:2,19 15:2 18:9 20:5 34:1,12 34:15 36:18 37:21	lab 26:1,15 Langan 1:10 2:24 3:1 17:19 19:5 20:17 26:13 30:3 31:21 32:13,25 33:14 35:9 36:10 38:13 39:4 55:12 56:14 68:3 69:8 languishing 20:25 lapsed 31:20 Large 70:5 laser 68:13 late 33:24 34:3 Lauderdale 1:5,24 70:16 leave 48:22 52:19 left 4:2 9:23 59:6 68:20 legal 4:7 8:20 legislature 29:18 lens 30:5 let's 35:22 49:2 55:8 66:25 69:13 level 41:14 62:23 64:1			

48:19,20 53:6,9,9 53:13,18 54:3,20 54:25 55:22 56:8 56:25 57:1,3 58:17 59:11,12 66:20 67:15 69:16 meetings 3:7 39:24 40:18 44:8,16,16 50:20,22 57:12,15 66:20 Meloni 1:11 39:3 member 2:7 36:12 66:24 members 1:14 36:18 50:18 55:14 memo 4:23 17:21 mention 59:9 60:11 mentioned 8:11 14:8 22:13 23:11 35:10 38:14 63:16 66:14 mentioning 52:10 64:6 met 37:3 53:25 methodology 9:1 metric 61:4 69:2 metrics 60:12,25 Miami-Dade 46:23 47:4 middle 50:24 59:15 million 10:17 14:1,17 15:11 17:17,18 21:23 22:13,14,15 22:20,23,25 23:1,4 23:8 24:5 42:6,22 43:5,5,9,10,14,17 43:18,19,21,21,22 43:24 44:4,5 63:12 mimic 24:21 mind 62:8 mine 55:9 minor 15:6 minute 20:15 26:5 30:9 minutes 2:13 57:1 misleading 24:15 missing 19:1 mission 55:20 mistakes 61:2 module 47:12 moment 54:16 Monday 51:10 53:25 54:4,8,13	Mondays 54:7 money 33:21 34:18 34:25 35:23 60:17 61:1,3,10,15,16,24 61:25 62:9,14,15 62:24 moneys 31:25 59:6 59:14 monies 14:18 month 16:4 51:11,13 monthly 12:12 19:6,9 months 16:8,10 67:20,21 Motiwala 1:11 move 28:24 32:11 40:4,11 48:7 49:2 56:11 movement 42:24 moves 35:14 moving 29:10 33:15 34:11 35:19 63:15 municipalities 50:21	48:23 49:13 night 39:15 58:14 69:15 nine 13:11 19:17 31:15 66:16,17 norm 61:5 normal 2:19 north 21:23 Northeast 3:13 8:4 Notary 70:4 noted 37:9 notes 70:9 notice 45:15,17 noticing 58:18 number 5:8,20 13:5 15:14 21:24 40:17 40:22 41:6,8 43:22 43:23 44:3 49:15 60:15 63:17,19 numbers 31:14 58:22 59:16 60:19 61:8 61:17 63:8	28:9 53:15 63:22 65:9 omissions 10:8,12 once 66:5 ones 18:21 24:20 59:3 66:18 ongoing 44:9 opinion 25:3,4,15,15 opportunity 46:20 opposed 42:10 opposite 60:14 order 2:4 9:2 11:3,8 11:12 14:6,18 36:1 56:6 60:2,21 orders 8:18,21 10:4 10:11,19 11:5 14:5 14:7,13,15 16:24 17:1,8,13 20:12,25 21:4 23:3 25:18 31:18 33:8 59:10 59:14,21,24,25 60:2,7,14 61:20 organized 68:12 original 13:8,9 21:10 28:18 29:11 30:24 32:1 37:16 56:6,12 originally 23:12 OurCityMedia 51:4 outcome 70:14 outreach 45:7,7,7,7,8 45:8,8 outside 20:19 21:5 24:5 28:4 56:6,11 outsider 29:15 overall 5:2 62:1 overlooked 29:25 oversight 1:1,14 24:10 26:6 28:19 owed 34:18 owner 11:7,8,10,11 12:6 26:4,9,11 27:7 59:25 owner's 25:19 26:2	pages 22:19 paid 11:11 60:18 painting 27:3 Palm 46:24 47:4 panels 10:2 papers 51:3,5 paperwork 7:8 Parentlink 50:8 parents 50:2,17 part 15:8 19:5 26:6 29:6,10 37:5,19 60:22 Parth 1:18 2:8 partial 11:9 particularly 13:11 parties 70:11 partners 47:11 parts 63:4 party 47:7 70:12 Patel 1:18 2:8,9 pay 11:7,11 14:15 32:8 60:4 61:17 paying 29:23 pays 11:8 penalties 11:23 penciled 53:4 people 46:1 57:4 60:25 61:2,16,22 61:25 62:5 66:16 66:18 68:15 percent 4:2,3 8:5,13 10:11 14:6,10,10 15:12 17:2,5,13,18 19:1 20:11,13,20 24:21 40:20,21,22 40:25 41:1,11,13 41:16,18 42:23 43:25 44:23 45:1,2 59:22 60:16,16 63:25 percentage 10:20,24 24:17 percentages 60:9 perform 21:4 performance 32:10 60:13 performed 51:14 period 44:14 Permission 24:23 permit 6:15 7:25 67:4,5 permits 7:20	
	N		O		
	N 1:11 2:1 name 2:25 National 51:11,12 Nave 1:9 18:2 19:11 21:19 38:24,25 39:5 53:23,25 57:21 58:3 near 17:11 nebulous 62:10 necessarily 20:23 27:25 30:11 41:25 necessary 36:6 need 28:8 31:20 33:21 47:7 48:16 52:20,23 64:25 68:1 needed 54:18 needs 36:24,25 37:18 37:24 41:22 61:15 negative 59:25 negotiate 17:9 neither 70:10 network 45:11 never 46:14,14 52:18 55:18 67:13 new 2:7 3:12 7:17 25:12 31:4 50:4 news 8:10 39:13	O 2:1 objections 65:1,4 observation 23:23 obvious 18:10 obviously 9:25 10:18 12:9 25:9 27:14 30:4 33:7 54:12 58:20,23 63:16 68:16,18,24 occupants 9:19 occupied 15:23 October 3:21 office 39:2 40:7 50:9 52:11 67:10 Officer 1:11 official 25:13 28:22 64:24 66:14,23 67:2 officials 64:19 65:2 oh 28:22 34:24 35:21 37:21 43:20 okay 2:3,24 19:11 30:19 33:15 39:5 49:9 52:14,24 53:6 53:11 54:21 57:20 58:3,10 64:15,17 65:4,17 66:11 Omar 1:9 18:1 22:8		P	

permitting 64:22	predicated 19:18	progress 7:9 18:6,11 22:4 40:1 49:11,19 52:8 55:5 58:19 65:21,22	34:15,21 35:22,23 64:12 66:7 68:11 68:22	37:18 38:13,17 40:2 50:19 52:10 60:17 65:12 69:6
persist 5:19	prefer 53:2	progress-wise 35:24 35:25	putting 15:21	rearrange 53:1
person 7:3,19 36:21 53:13 56:1	present 35:5 52:18		<hr/> Q <hr/>	reason 13:5,6 18:9 33:13 37:14 60:1
personally 36:3 54:13 58:25	presentation 2:20 5:12 24:8 42:12,13 49:1,10	prohibits 54:3	Q1 40:25	reasonable 43:16
perspective 43:16	presentations 2:15 52:2	project 1:10 5:2,5 7:13,22 11:15,25 13:16,22 14:5,19 14:25 17:11 18:20 18:24 22:17 23:6 26:6 27:17,18 29:3 44:21 56:15	Q2 40:25	reasons 13:3 15:10
phase 4:3 5:19 20:4 32:10 33:16 35:14	presented 17:23	projected 64:4,7	Q3 48:23	recall 6:17 40:21
philosophy 36:17 61:11,23	President/CEO 1:13	projection 63:18	Q4 40:21 42:22	recess 54:19
phone 45:19	pretty 10:5 16:8 17:5 26:22 30:15 65:24 67:3	projections 63:20 64:9	quarter 10:5 19:22 22:11,14,24 23:2 33:9,11,12 40:2 42:5 43:21 48:19 48:21 50:3,12,13 51:8,19 63:12	recognition 39:19
pick 57:1	previous 23:2 55:17	projects 3:4,6,18 4:2 4:6,9,12,16,18,22 4:25 5:1,3,6,8 6:3 6:22,24 12:23 13:12,24 14:9,12 15:19 16:5 17:24 19:2,7,21,25 20:4 23:15,16 26:8 35:19 36:14 37:8 37:12,22 39:17 40:12,15 44:12,15 44:20 49:12 50:14 51:23 58:20 60:8,9 64:10,13,23 68:20	quarterly 2:22 3:3 4:17 5:17 6:21 15:9 18:4 19:8 22:10,16	recognizing 25:13
picture 37:19	previously 11:9	promised 13:10 25:7 25:8 55:3	query 45:10	recommend 12:7 65:15
pictures 49:20	price 67:23	promises 36:19,20	question 18:18 20:9 25:19 26:3,10 38:1 38:24,25 48:10,13 53:23 63:6 64:17	recommendation 4:11 9:24 23:25
piece 2:18 9:16	pricing 9:2 21:2	propose 53:6	questions 17:20 18:2 18:3 39:11 57:16 57:24	recommendations 18:7,9 28:12 33:3
PIO 52:5	primary 4:18 18:23	protection 28:25	queue 47:17	reconsideration 36:16
place 23:3 48:18	prime 46:3,6,13,15 46:17	provide 23:22 29:20 50:22 65:6	quick 18:18 39:12	reconvene 54:25
plan 28:7 36:16 37:10,13 67:5	primes 46:11	providing 29:17	quickly 16:12 25:17 40:1	record 66:6 70:8
planned 16:1 27:14	principal 26:20	public 1:1 46:16,24 46:24 48:24 52:7 54:21,22,23,24 55:17,21 57:7,8,9 57:11 66:6,6 70:5	quite 24:12 33:6 51:8	recover 10:23
planning 4:10,12 5:3	prior 28:20 56:8 57:3	pull 12:11 54:10	quorum 2:4,9,12,14 54:20	recovered 11:23 33:10,18 34:16
plans 29:19,24	prioritize 25:14	pulled 27:25		recovering 33:19 62:14,15
Plantation 50:23	priority 31:23	purchase 23:3	<hr/> R <hr/>	recovery 11:6,10
PO 13:17	probability 63:10	pursue 21:3	R 1:17,23 2:1 70:4,19	redesign 9:9
point 12:10 24:1 25:2 25:9 27:21 34:13 40:24 53:22 58:10 62:20	probably 4:6 17:7 20:6,7 21:6 28:10 39:24 43:17 55:18 68:11	push 47:12 69:6	RABINOWITZ 52:14	redesigning 26:1
pointed 4:17 5:17 6:21 10:15	problem 8:3 44:11	pushing 35:19 65:23	raised 57:21	reduce 5:19 32:4
points 15:13 52:19 65:20	problems 8:14	put 18:5,18 26:21	re-looked 37:19	regard 5:16 57:9
Policy 32:20	procedure 55:24		read 56:25	regarding 8:7 26:15
portables 15:22	proceed 56:12		Reading 51:11,13	register 48:5
portion 9:18 27:4 55:2	proceedings 70:7		real 21:9 37:24 60:1 69:2	reinspection 7:14
POs 14:22	process 4:4 5:22 28:9 45:6,9 46:22 47:9 47:21 65:25		reality 10:18	reinspections 7:15
positions 66:19,21	Procurement 44:13 44:25		really 2:6 13:21 14:9 14:20 15:4,8 16:12 17:8,16 25:17 26:19,21 28:1 29:23 34:17,20,24 35:14,25 37:5,15	reinstall 11:17
positive 52:3	program 1:10 3:2,10 10:9 14:2 15:15,17 16:16,24 17:2 22:12 23:5,11 24:6 26:24 35:13 37:2 49:6 51:16 63:3 64:2,4,9,13,14 66:2			related 12:23 14:4 16:15 18:22
possible 38:11,12	program-wide 23:10			relative 70:12
posts 45:22 46:2 51:17	programed 6:17			relocating 10:2 25:25
potential 16:18	programmed 28:3			remaining 4:15 6:24 14:24
potentially 37:13	programs 36:22 39:23			remember 6:1 54:1,2
pre-bid 44:8,15,16 46:3,4,5,9,12,17				reminder 57:4
pre-construction 1:11 31:2 38:16				remiss 52:10
pre-qualified 40:13 40:14 42:10 43:13 44:18				remove 66:21 67:1

repairs 21:12	rest 26:21	24:25 25:12,15	seconds 46:25 47:1	show 15:3 23:20
replace 9:7	result 15:12 17:18	27:19,24 29:4,8	47:18,23	showing 22:17 44:23
replacing 25:24	results 21:14	SAP 47:15	section 13:1 29:20	shown 22:15,18,25
52:17	returned 64:11	save 34:6 56:3	33:17 40:6	shows 18:5
report 4:17 5:17 6:21	returns 14:24	saved 34:24	sections 29:17	side 20:2 48:3 67:4,5
10:15 11:22 12:24	review 6:9,10,12 67:5	saving 60:17	security 4:16,19	sign 48:4
12:25 13:23 14:16	68:7	saw 24:15	17:24 18:19,22	significantly 33:6
15:2 18:5,6,7 19:3	reviewed 5:21	Sawgrass 50:24	24:25 25:12,16	signing 38:19,19,19
19:6,6,8,19 20:7	reviewing 11:14	saying 2:17 17:1 30:9	27:20,24 29:4,8	signs 29:6
22:6,10,16,19	reviews 6:3,8,18	33:22 34:2,3 43:1	see 3:4 5:8 8:6 9:4	similar 60:24
23:20,23 24:14	31:14 67:17,17,19	56:2	15:1 17:3 18:21,24	single 25:2,9 49:23
25:18 35:5 41:6,7	67:21,25	says 24:16 46:7	22:6 39:13 45:13	sitting 16:25
41:10,21 42:15,16	rewrite 42:12	SBBC 1:9	46:14,15 47:6,8,11	situation 61:19
48:19 55:10 57:7	RFP 45:12	scared 61:9	47:17,19 59:6,19	six 4:9 16:8 36:14
67:12 70:7	ribbon 51:19	scenarios 21:23	66:10,23 67:7,14	55:19 67:20 69:3
Reported 1:22	Rickards 55:10 57:7	schedule 3:14,18 4:8	69:5	slap 37:25
reporter 57:25 70:4	right 2:22 3:18,24	6:17 8:7,12 15:19	seeing 19:17 22:4	slide 34:15 40:9 42:8
70:19	8:12,16 19:8 21:17	19:12,14,20,23	65:4	42:19 44:6,22 45:4
REPORTER'S 70:1	28:19 29:18 32:6	20:1 32:2,2 39:17	seen 5:2 16:7 26:23	46:18 48:13 49:17
reporting 1:23 33:17	43:11 45:23 51:12	48:7 65:22 67:18	32:23 33:1 55:18	50:11 51:1
35:9,11 67:12	59:15,16 60:14	67:22 69:1	segment 18:14	slightly 16:9
reports 57:22 69:5	61:11	schedulers 12:1	self-explanatory 10:6	small 10:23 18:13
represented 13:25	right-hand 48:3	34:20	send 47:7 53:17	Smart 3:1,10 14:2,25
14:17	risk 15:8,9,12,15,24	schedules 21:2 68:1	56:24	22:12 23:5 24:6
representing 2:20	16:13,21 17:6,12	69:10	sending 58:6	37:2,16 49:6 56:14
64:19	17:15,17,18 21:21	scheduling 4:19	Senior 1:10	snafu 53:20
represents 13:6 65:7	21:22 22:1 23:9,13	school 3:13 6:22 8:4	sense 44:1 69:7	social 45:22 46:1
request 25:19 49:8	23:17,18,23 56:16	17:24 18:20 26:4	sensitive 55:6,9	51:16
requested 30:25	61:6 63:7,8,21,25	28:22 29:8 34:4,7	sent 57:2 67:12	soft 16:15
requests 26:3 27:7	64:3	39:22 43:6 49:23	separate 8:22	solicitation 45:20
require 6:8,14	risks 23:10	49:25 50:9,17,23	separately 41:14	solid 42:23
required 68:6	risky 62:7	50:24,25 52:15,16	56:13	Solutions 1:13 49:5
requirement 68:9	road 13:12	52:22 55:11,23	serve 57:4	Somat 25:25
requires 31:4	Robert 1:9,12 40:7	61:12,22 62:2	Service 1:23	somebody 48:9 53:12
reschedule 52:20	42:25	65:19 66:2	services 31:24	something's 45:15,17
Research 1:9	rolled 37:13	schools 1:1 15:20	set 13:8 23:7,16	son 54:11
reserve 14:25 23:14	roof 9:7,9 37:25	25:6 28:25 36:5,25	setting 13:21 23:14	soon 4:5 65:24
23:21 24:1,5	55:10	46:16,24,25 47:4	settled 17:10	sorry 2:9 10:16 18:3
reserves 23:7 63:25	roofs 8:8	48:24 49:18,23	seven 36:14 45:9	sort 17:22 23:9 52:21
64:12	room 1:4 9:6,10,11	52:7 65:21,23	60:16	sorted 17:10
reset 6:17 19:12,18	44:20	scope 9:6 13:10 18:21	seven-step 45:6	South 46:19,21 50:23
19:20,23	roughly 19:21	21:11 28:18 29:12	share 49:14 50:1	space 10:3 15:15,17
resolution 65:5,7,7	rules 66:3	30:12,19 37:14,24	shared 50:8	spaces 26:18,24
65:13,16 66:17	run 36:21 51:9,20	38:5,6,7,22 45:13	sharing 50:4	speak 28:10 33:23
resolve 54:15 55:24	62:5	56:7,12 62:18	Shelley 1:11 26:14	54:23 67:3
resolved 57:19	S	screen 51:6	31:8 39:4	speaking 47:1
responded 57:14	S 2:1	SE 1:4	Shim 1:9 22:7,8,8	specialists 26:20
response 19:3 36:9	S.E 1:24	searched 58:5	53:16 57:6 63:22	specialty 26:24
55:18 57:8,9,17	SAC 3:7 50:22	second 6:9 14:3,3	63:22 65:10 66:9	specific 33:13
68:6,6,8 69:12	safety 4:15,18 9:19	22:24 29:13 41:14	shooting 25:23	specifically 36:12
responsible 10:21	17:24 18:19,22	66:8 67:7	short 44:14	40:22
66:15		Secondly 41:22	shot 26:13	specifications 26:17

spend 32:8 41:11 43:2,18,20 64:5	46:22	32:13 33:14 35:7	text 58:9	15:25 17:9 18:8,24
spending 41:16	strive 11:15	36:10,10 38:3 39:6	thank 12:20 21:19	19:16,25 21:22
spent 22:21,22	stroke 29:9	44:20 51:11 53:20	22:7 24:9,24 31:10	27:13 31:19 32:8
spotlight 19:10	strong 60:20	54:15 57:13 68:13	32:18 36:7 39:5,8	39:13,16 42:18
spotlights 18:20	structural 8:7 9:5,8	68:15 69:8	39:10 48:25 52:4,8	44:14 48:8 54:19
Springs 50:24	9:14,20	surrounding 8:20	52:13 53:15 57:20	56:2,3,3 59:5 61:10
sprinkler 28:25	Student 3:7	survey 45:18	64:15 65:17 69:10	68:16
29:10	students 50:2	swing 15:15,17,24	69:15	timeline 34:21
sprinklers 25:8,9	studies 8:8	switchgear 8:15	thanks 39:15 51:6	Timelines 4:15
28:24 29:2	study 32:1	switchgears 3:15	thereof 70:9	timely 7:21 32:3
stabilize 35:23	studying 15:5	system 25:25 41:9	thing 2:19,25 8:17	times 17:10 45:9
staff 7:3 33:3 47:23	stuff 18:19 20:5 38:7	47:5,6,8 66:6	15:4 16:2,15,23	Timothy 1:23 70:4
48:6,12 52:4 54:6	44:7 59:18 60:21	T	29:13 35:16 39:18	70:19
68:21	62:10 67:17	take 13:12 14:23 17:9	58:24 60:21 61:13	today 11:24 17:23
stand 5:4	subcontracting 41:10	20:15 26:13 32:4	62:5 64:25 67:7,16	37:18 42:4 49:10
standard 14:9 26:23	44:24	37:8 47:21 53:14	things 5:25 6:13	56:2
standards 31:1,3	subcontractor 41:8	60:16 67:25	10:13 11:15 15:6	tomatoes 35:18
standpoint 49:13	subcontractors 44:17	takes 12:3 46:25	16:22 17:16 26:5	Tommy 1:16 24:11
standup 6:10	46:7,11	47:18 67:20	27:6 28:7,11 29:5	Tommy's 36:9
start 3:2 19:7,9 20:6	subject 4:14	talk 5:11,13 10:7,14	31:25 33:6 35:23	tonight 39:1,14 54:24
28:9 35:9,11 45:10	submission 6:15 68:4	28:5 29:4 33:23	35:24,25 36:1,2	top 22:1
started 21:11 28:17	submissions 32:3	51:4 58:18 59:11	38:8 39:12 40:3	total 11:24 14:1
44:10 50:5,14	submit 32:3	talked 6:11 7:5 11:20	57:5 58:16 60:4	22:12,20 40:16
56:19	substantially 3:21	13:5 15:16 27:23	64:5,6,7 68:17	43:13
starting 24:13	successes 49:15	31:12 40:13 42:9	think 6:11 8:9 13:19	touch 5:10 6:20 10:6
starts 13:20	successful 30:15	53:9 59:8	18:4,8 19:16,16,19	25:17
startup 27:10	52:21 56:18	talking 13:1 27:22	19:24 20:2 21:22	touched 59:1
state 9:25 21:15 70:2	suggestion 24:18	37:12 38:5 40:18	21:25 22:4 28:15	town 53:10
70:5	Suite 1:24	42:20,25 66:22	30:3,5,15 32:25	Trace 50:24
stated 56:23	summary 48:14	67:8	35:9,16,17 36:3,17	track 3:20,22 26:7
statement 20:20 21:6	summer 6:25	tallying 63:9	36:19 37:4,6 39:8	55:24
36:9 55:20	Sunshine 66:3	Tamagram 51:7 52:5	39:18 40:4 45:8	tracking 12:13
statements 55:17	super 56:17	Tamarac 29:1,1	53:8 56:10 57:2	transcript 70:8
57:7,8,10	superintendent	target 40:20 41:17	58:4,17 59:1,13,13	transcripts 58:1
status 4:15 5:2 7:5	30:17 33:2 52:18	42:1,1	61:1,18,18 63:16	transmit 55:7
8:5 18:23 20:10,10	superintendent's	task 62:25	63:20 65:19 67:3,8	transparency 4:21
24:16	32:21 38:15	tasked 66:24	67:12,22 69:9	trees 25:24
staying 26:7	supplement 6:23	taxpayers 10:15,17	thinking 60:6	trending 6:2
steal 46:2	supplemental 12:22	TaxWatch 1:9 2:20	third 1:24 6:12 7:16	true 16:1 23:25 40:12
STEM 26:1,15	supplier 3:23 18:13	2:21 4:16 5:16 6:21	47:7	60:8 67:14 70:8
stenographic 70:9	42:7 46:23 47:7,13	10:15 12:25 18:1,6	thorough 39:10	truly 42:2
stenographically	suppliers 7:2 40:14	21:24 23:23 42:12	thought 3:2 32:21	try 4:1 10:23 46:2
70:7	41:17 42:3,10,11	team 7:19 52:11	thoughts 27:19	53:17,20 54:14
steps 25:11	42:13 43:1,13 45:2	technical 47:25	three 3:6,6 4:6 16:10	62:24 65:1
Steve 1:15	45:11,12 46:21	technically 48:21	21:23 44:12,15,19	trying 7:23 25:13
storage 9:11,16,21	supply 3:15	tell 36:13 38:18 42:16	46:9,11 50:7,22	41:1 48:9 61:14
stories 51:3,20	supplying 55:5	45:16 48:23	51:19 52:7 65:25	69:9
story 51:7,8	supposed 56:7 66:16	telling 29:22	69:3	Tuesday 54:11
Stranahan 3:9 7:13	supposedly 67:11	tentative 53:5	threw 24:22 35:6	turn 12:18 17:25
8:1,17 20:9 56:5	sure 7:24 9:1 10:7	termite 9:8	thrown 35:18	two 6:8 7:14 11:4
streamlined 5:22	16:21 19:4,5 29:2	terms 60:14 68:2	Thursday 54:11	16:25 17:12 29:1
	30:11 31:7,8 32:9		time 8:9 12:2,7,13	39:24 47:13 51:5

57:3,6 58:8,8 66:13 67:21 69:3 type 14:3,20 types 11:4 26:18 31:25 typical 14:11 typically 6:13 10:9 15:1 17:8 60:18	<hr/> W <hr/> wait 21:1 30:9 31:20 walk 41:3 walls 27:3 29:22 want 2:17 7:15 10:6 18:4,15,17 19:4 25:22 30:1,10,12 30:20,22 33:14 34:8 43:7 45:13 49:6 60:11 62:3,6 65:12 wanted 4:14,20 5:10 6:20 7:11 10:7,14 11:21 12:14,21 13:2 15:3 16:12,20 17:6,12 23:22 38:25 51:11 59:9 60:11 wants 26:12 wasn't 35:7 39:6,25 wave 58:23 way 2:16 12:15 35:5 36:24 56:24 61:5 62:17,21 ways 49:16 50:4 we'll 2:10,22 3:16 6:12 7:2 8:9 17:20 19:7,9 24:2 32:12 32:13 40:18 44:16 44:17,20 48:19 51:19,22 53:20 54:17 57:10,12 we're 2:3,5 3:23 6:18 8:1,11,15,24 9:1 13:20 15:4 17:4 21:12 25:1,22 27:15,22 28:6 29:23 30:22 32:9 33:15 34:3,10,11 34:12,25 35:10,14 35:21 37:22 38:21 38:21 39:20 40:25 41:1,6,11 42:20,22 44:7,7,8,11,12,23 45:3,11 46:19 48:15,16 49:5 50:3 60:17 62:15,16,21 62:23 64:3,8,20 65:23 69:9 we've 5:25 6:6 7:18 7:18 13:4 16:3,7	19:25 20:3,11,14 30:15 37:9 39:16 39:24 43:18 47:9 49:14 51:4 53:12 68:21 web 49:22 website 48:1 49:22 websites 49:25 week 48:20 weeks 57:3 weigh-backs 55:17 well-defined 37:15 went 17:17 42:21,21 59:12 weren't 21:10 30:11 wide 17:2 willing 24:7 winding 39:23 withheld 35:12 women 41:23 word 24:19 45:5,23 65:8 work 3:25 7:19 8:25 9:6,13 11:2,12 15:22 16:19 18:14 20:12,14,18,21,21 25:12 27:12,14 30:6,7 31:6 37:24 40:15 45:13 48:18 50:23 51:13 62:8 66:25 worked 26:19 30:13 52:5 63:3 working 2:25 6:7 7:21 8:15 27:8 28:6 28:6,9 31:1 38:15 44:12 45:11 46:19 68:19 works 5:20 Workshop 52:15,22 65:19 worry 48:9 worse 35:24 worth 27:2 worthy 61:3 WRIGHT 1:3 write 42:11 44:24 writing 44:13 45:12 wrong 65:8 67:9	<hr/> Y <hr/> Y 33:21 yeah 35:6 38:25 53:16 60:23 62:4 62:11,24 68:2,3 69:3 year 3:12 16:25 40:21,24 41:4 year's 31:9 years 13:11 16:25 19:13 35:22 Yvonne 1:13 49:2,4	<hr/> Z <hr/> Z 33:21 Zeman 36:12 zero 33:10,13 35:7 zeros 65:25	<hr/> 0 <hr/> 0.48 14:17	<hr/> 1 <hr/> 1 17:5 19:19 59:21 1,310.5 22:20 1,527.5 22:14 1,557.3 22:14 10 19:17 20:4 31:16 43:10 100 4:3 19:1 20:10,13 20:20 24:20 105 43:14 11 5:16 17:17 12 6:2 31:16 43:22 12th 53:7,10 13 1:5 6:20 134 40:16 14 5:5 13:23 15:11 17:18 46:25 47:1 47:18,23 68:7 141.7 24:4 15 6:2 20:4 47:1 15-106 66:17 150,000 27:2 17 9:15,20 21:9,13 18 9:15,15 21:9,13 19 43:25 190 19:21 192 31:17	20-some-odd 43:19 200 1:24 19:21 44:3 49:11 59:17,20 2014 13:8 23:12 2020 19:12,18,20 34:5 2021 34:5 2022 13:23 22:11 34:5 2023 1:5 6:25 42:22 70:15 2025 3:21 204 6:23 206 5:6 208 41:19 21 68:4,6 23 4:17,21 19:2,7 43:18 230 6:23 232 49:23 246.8 22:22 24th 52:16 70:15 25,000 32:22 250 8:2 26.5 26:7 27 40:22 27.1 42:21 27.11 40:23 27.9 42:21 27.98 40:23 28 40:20 41:13 42:23 28th 52:22 29 41:18 45:1,2 63:12 29.8 22:12	<hr/> 3 <hr/> 3 7:5 24:14 39:20 65:22 3,000 26:1 30 40:20 41:1,2,4 47:22 30.7 14:1 31st 22:11 321-1517 48:11 33301 1:24 354.3 23:3 38 3:5 381 42:21 39 40:25 399 22:15 3D 50:5,7 3RD 1:4
<hr/> U <hr/> unallocated 24:5 unaware 28:17,18 understand 20:13 24:25 31:8 55:8 understood 30:3 32:18 36:17 unforeseen 10:12 Unfortunately 52:16 unscathed 41:4 update 11:19 12:19 49:9,25 50:21 51:21 updates 49:24 50:22 use 14:7 46:5 47:2,5 48:4 50:5 65:16 usually 56:25 utilization 40:25 41:12,13	<hr/> V <hr/> vacant 66:19 value 10:19 11:2 13:7 13:18 17:3 33:7 47:10 variance 19:6 23:20 varied 6:3 vendor 47:15 vendors 5:14 11:20 12:15 18:14 33:10 33:16 35:3 verify 47:17,19 versions 58:8,9 versus 11:7,11 vestibules 25:10 Vicki 58:5 victim/volunteer 52:23 Victoria 66:4 video 49:20 50:5,7 videos 51:16 votes 65:14 VP 1:9	<hr/> X <hr/> X 28:23 33:21 34:6	<hr/> 2 <hr/> 20 43:4,5,9,21					

4	805 11:22 35:7			
4 4:16 5:3	805,000 33:12,12			
40 19:24 43:17	83 8:2			
400 44:5	84 40:23			
403 22:19	89 8:5			
42 3:5 41:11,15 44:23	9			
45:3	900,000 33:12			
42.7 22:25	95 4:2			
424 42:23	954-463-3326 1:25			
426 22:19	956.2 22:24			
428 22:25				
45 8:13 47:22				
46 3:18				
48 14:17				
5				
5 10:11 14:10 19:18				
5,000 33:4				
5.4 10:17				
5:39 1:6				
50 19:23,24 43:17,24				
50,000 25:24 32:22				
500 42:10				
502 40:10,17				
54 40:13,16,19 42:10				
44:18				
57 33:11				
58 26:9				
6				
6 5:5 9:5,6				
6,000 25:24				
600 1:4				
633 1:24				
67,000 26:2				
69 5:7				
691 23:8				
7				
7 13:24 14:10				
7:09 1:6 69:16				
70 15:12 17:18 63:24				
700 21:23				
754 48:10				
8				
8 10:11,11 14:10				
8.7 42:6 43:20				
800-and-something				
63:1				
800,000 33:11				
8000 32:20				