

BROWARD COUNTY PUBLIC SCHOOLS
BOND OVERSIGHT COMMITTEE

KCW ADMINISTRATION BUILDING - BOARD ROOM
600 SE 3rd AVENUE
FORT LAUDERDALE, FLORIDA 33301
DECEMBER 19, 2024
5:30 P.M. - 7:07 P.M.

ATTENDANCE:

Michael F. McIntyre, AECOM
Ashley Carpenter, Atkins
Denise Mincie-Mills, EDDC
Rafiki Brown, Task-Assigned Capital Budget Director
Omar Shim, Director, Capital Budget
Deniece Williams, Garth Solutions
Dave Rhodes, Chief Auditor

BOND OVERSIGHT COMMITTEE MEMBERS:

Steve Hillberg, P.E., Civil Engineer
Chief Tommy Demopoulos, Fire Chiefs Association of
Broward County
Parth Patel, CGFO
Latha Krishnaiyer, Broward County Parent Teachers
Association
William A. Tracy, Building Official, City of Parkland

Reported by:
Timothy R. Bass
Bass Reporting Service, Inc.
633 South Andrews Avenue, Suite 500
Fort Lauderdale, FL 33301
954-463-3326

1 MR. HILLBERG: Okay. It's 5:30, let's go
2 ahead and get started. Before -- before we call
3 to order I'd like to recognize our school board
4 leader, Debbie Hixon, and have her say any words
5 that you might want to say to us.

6 MS. HIXON: Sure. Thank you for what you do,
7 and, you know, happy -- happy to be here tonight.
8 I guess I wasn't supposed to be, but it says on
9 my calendar I was, so here I am. But I know that
10 you do a lot of great work and we're very
11 thankful for what you do, and, hopefully, we move
12 through this and wrap up the SMART Bond and the
13 kids will have what they need.

14 MR. HILLBERG: Thank you. Questions?
15 Comments?

16 (No response.)

17 MR. HILLBERG: So before we call to order,
18 also, there, housekeeping is that we do not have
19 BECON here, nobody has any microphones, so for
20 the benefit of our court reporter, please, speak
21 at high volume.

22 And without further announcements I'll go
23 ahead and call the meeting to order. First item
24 is the Approval of Minutes from the last meeting.
25 It was held in September. Do I have a motion?

1 MR. TRACY: Motion.

2 CHIEF DEMOPOULOS: Second.

3 MR. HILLBERG: Okay. All in favor?

4 COMMITTEE MEMBERS: Aye.

5 MR. HILLBERG: All opposed?

6 (No response.)

7 MR. HILLBERG: And it's approved unanimously.

8 Okay. We'll move to the Revisions to
9 Resolution Number 23-109. It looks like this was
10 recently approved.

11 MR. SHIM: Yes. You know, at your last Bond
12 Oversight Committee meeting you had a motion to
13 take a look at the resolution to try to lower the
14 amount and to be able to meet the quorum. And we
15 brought an item -- after some discussion, we had
16 the workshop, and we brought an item and reduced
17 the committee members and reduced the quorum.
18 Instead of five, it's four now.

19 MR. HILLBERG: Okay.

20 MR. SHIM: I know that there was some typos
21 in it, so we'll take a look at that.

22 MR. HILLBERG: I have a reminder for that,
23 but I found some. So that will be real easy to
24 fix.

25 MS. KRISHNAIYER: Omar, you dropped two

1 memberships, the ESE and one more; right?

2 MR. TRACY: The Florida Bar.

3 MS. KRISHNAIYER: The Florida Bar?

4 MR. HILLBERG: The Florida Bar.

5 MS. KRISHNAIYER: Okay.

6 MR. SHIM: And the rationale behind that was,
7 basically, that, you know, we're very much fully
8 in swing in the completion of the construction
9 phases and that those positions really dealt a
10 lot more with the contractual, getting into
11 contracts and getting into the design portion as
12 far as looking at, you know, what's required
13 during the project phases, so --

14 MR. TRACY: And now we're in administration
15 and closeout?

16 MR. SHIM: Right.

17 MR. HILLBERG: Okay. Moving on to
18 membership. Call for Experienced Representatives
19 to Fill Open Positions. The first item is
20 Construction Contracting, second is Minority
21 Builder. Anybody have any input on new --
22 possible new members to this committee?

23 MR. SHIM: We didn't get any additional
24 resumes. I made a few phone calls, but I still
25 haven't had any. I know that some of the board

1 members have mentioned that they would also reach
2 out. And so I'm still waiting to get any resumes
3 back from recommendations. And if anybody has
4 any recommendations, of course, for any of those
5 positions, let me know. And I think that, you
6 know, a lot of positions from a city, a college
7 or a retiree would probably be the best areas.
8 We have a minority builder and the construction
9 contracting piece. So if anybody has any --
10 anybody that can potentially fill that role, that
11 would be great.

12 MR. HILLBERG: Okay. Offhand, I can't think
13 of anyone, but I would certainly refer someone.
14 If I could. I'm sure I speak for the committee.

15 Okay. Presentations by District Staff.
16 Let's go ahead and start those, the Quarterly
17 Highlights, please.

18 MR. SHIM: Before I do that I just also
19 wanted to introduce Mr. Dave Rhodes. He's our
20 chief auditor.

21 MR. HILLBERG: Okay.

22 MR. SHIM: And, as you know, TaxWatch is not
23 going to be doing the oversight because
24 financially they just didn't have the funding to
25 be able to do it. So Mr. Dave Rhodes is going to

1 present, at least quarterly, I don't know Dave if
2 you want to --

3 MR. RHODES: Yeah. What I'm -- my intention
4 is to try to gather information from our external
5 auditing firm who is providing some oversight
6 over both AECOM and the work that Atkins is doing
7 so that I can provide you guys with reports that
8 come from them. What I'm trying to do right now
9 is, from a housekeeping standpoint on my side,
10 our contract got approved later than we had
11 intended for it to be approved, and so we're
12 trying to get these -- these firms engaged to get
13 out and do this work. And in this case in
14 particular the firm that does the oversight and
15 quarterly reporting for the bond. We're running
16 a little bit behind on that, so I'm trying to get
17 them synched up so that we can get a report from
18 them before the next meeting. So I'm going to
19 have some quarterly report updates to provide
20 you. When we get to the Big 3 I do have some
21 information if you're interested that we got from
22 the end of last year when they finished up, some
23 observations that they had for the Big 3 at that
24 time. But this is kind of going to be on a
25 go-forward basis. I'll also be kind of keeping

1 my ear to the ground and keeping in touch with
2 some folks with the Facilities group and within
3 the Building Department to find out if there's
4 any additional information that I can gather up
5 to provide and share with you guys at the
6 meetings, as well.

7 MR. HILLBERG: Okay. Thank you very much. I
8 know that we all miss TaxWatch's contribution and
9 it's good to have a fill gap measure. I didn't
10 know that -- well, I don't know how to fill in
11 the gap with TaxWatch. So it's good to have you
12 here. Thank you.

13 Any other comments?

14 CHIEF DEMOPOULOS: Thank you.

15 MR. HILLBERG: Okay. Back to Quarterly
16 Highlights?

17 MR. MCINTYRE: This quarter the number of
18 projects in construction closeout went up by 5 to
19 152, it reflects year-to-year difference of 63
20 projects moved into construction closeout in the
21 last year.

22 Associated closeouts, the last three months
23 we picked up pace, we're now averaging 10
24 projects per month moving into 110b, meaning
25 obtaining a 110b and stepping into the final

1 closeout period, which is 110b 209. So that's a
2 dramatic pickup on a month to month and we see
3 that maintaining as we move forward, if not
4 picking up.

5 Summer construction took place this last
6 quarter. It was a successful summer. All
7 projects finished on time. We had no occupancy
8 issues, which is always the dread, it's the fear
9 with that dedicated summer work is that
10 everything is completed and approved for fall
11 occupancy. So we had a successful summer there.

12 There were some back-to-school initiatives, a
13 blog post, a summer construction video. A social
14 media campaign was issued during the summer.

15 On the Quarterly Highlights, we have 4
16 projects in planning. That may change this -- in
17 this quarter. Now that the school board has
18 finished their work some projects will move out
19 of planning into different levels of activity
20 moving forward. We have 1 that is still in the
21 design procurement, hire design. We have 3 in
22 design. We have 1 in hire contractor, meaning
23 the procurement stage for construction. We have
24 172 projects in construction. We have 152 in
25 closeout or some phase of closeout.

1 MR. HILLBERG: I want to jump in there.

2 MR. MCINTYRE: Sure.

3 MR. HILLBERG: In just looking ahead if we
4 maintain the progress next meeting will be the
5 first time that the sum of projects in closeout
6 are higher than all the rest combined. That is a
7 major milestone. And so I'm really eager to see
8 that happen.

9 MR. MCINTYRE: No more than we are. No more
10 than the board. Everybody wants to see us get to
11 the 110 stage because now we move into the
12 financial closeout, that 110 to 209.

13 MR. HILLBERG: Yes.

14 MR. MCINTYRE: But that's the target, that's
15 the goal. We are going to maintain that and we
16 see that as a realistic goal, the 10 plus moving
17 forward. So that puts us in good shape, I think,
18 going forward.

19 Status & Timeframes of Remaining Safety
20 Projects. Fire Alarm, we have 1 that's still in
21 planning, none in design, 1 hire contractor, 70
22 in construction, 25 in complete or close -- some
23 level of closeout phase, a total of 97.

24 Fire Sprinkler, 1 in planning, none in
25 design, 1 in hire contractor, 61 in construction.

1 That number should be better but we are finding a
2 lot of extended work efforts on the fire alarms.
3 A lot of late adds during final inspections which
4 extends the project out and gives us additional
5 work. And we've got 27 that are closed. We
6 should be further along than that, but, again,
7 the additional work that's coming up at final is
8 becoming a problem. Just the duration to the
9 project is becoming a problem.

10 MR. HILLBERG: Yeah, that's -- that issue is
11 coming up again. And we really have to do
12 something to stop it.

13 MR. MCINTYRE: There are a number of reasons
14 but staffing issues is a problem for the
15 department. As they pile up it gets harder to do
16 the inspections.

17 MR. HILLBERG: We also need a rule, there are
18 no new discoveries on final inspections. I mean,
19 that may not be realistic, but it seems like
20 that's a way to control them.

21 MR. MCINTYRE: We're pushing through them.

22 CHIEF DEMOPOULOS: Is there a common item
23 that is found during final? Like, hey, they keep
24 asking for additional notification devices or
25 they want bidirectional amplifier for radios?

1 MR. MCINTYRE: Additional -- additional
2 scopes. It's some change-outs from smoke to
3 heat. And the issue is not so much the work. I
4 mean, it's a change order. You know and they're
5 \$1,200 apiece, right, installed. But it's the
6 duration that becomes problematic, because now we
7 have to have a design, then we have to do a
8 change order, we have to negotiate and fight,
9 then we have to get it permitted with shops, and
10 then we can finally order the material and push
11 the contractor to go. So it's the administrative
12 minutia that gets dragged into the mix that
13 creates a bigger problem. The change orders,
14 they're always, they're a pain, they're ugly, we
15 shouldn't be having to spend the money, you know,
16 on the late side of it, but it's that. It's that
17 time element that is frustrating.

18 CHIEF DEMOPOULOS: I know I've said it every
19 meeting, it seems like, but whether it's a
20 training aspect, whether it's a plan review
21 aspect, it seems like we either are missing
22 things in the plan review side and then a
23 different inspector is finding it in the field,
24 maybe the plan reviewer needs to be the one in
25 the field, but it just -- it seems like the

1 district is hurting themselves with their own
2 inspectors missing things in the beginning and
3 then wanting things in the end which causes the
4 financial and the time delay. So, you know,
5 definitely some recommendations for additional
6 training, staff oversight.

7 MR. MCINTYRE: The next two slides are an
8 example of that. We call them Fire Alarm Flags,
9 which are various projects that have issues that
10 have come up. And, again, the frustrating part
11 is, when they come up, they come up when you're
12 92 percent, 99 percent complete. You're on the
13 verge, you know, you're on that edge of making
14 everybody happy because you're getting the 110
15 and you're moving past it and it's like the
16 brakes lock. So you can see in the next two
17 slides we've got a number of projects that we're
18 just showing as samples where, you know, we're on
19 the edge of the 110, we need the fire alarm. The
20 fire alarm -- unfortunately, the fire alarm
21 inspection stops the electrical inspection
22 because that can't happen until the fire alarm
23 inspection, so you start to get that --

24 MR. TRACY: Cascade.

25 MR. MCINTYRE: It's the water stuck under the

1 dam and we don't have that release valve.

2 So you asked last time so we put the data in.

3 CHIEF DEMOPOULOS: Thank you.

4 MR. TRACY: Yeah, in my experience I found
5 plan examiners need to go out in the field and
6 inspect what they reviewed, because it makes them
7 a better plan examiner. I've also found if you
8 take the time and put your head in the plans and
9 do a virtual walk-through, you'll see, oh, that
10 header's too low, I need another smoke on the
11 other side of that header because of the
12 distance. And these things that -- if you don't
13 catch them in the plan review you don't see it
14 until the very end of the project.

15 MR. MCINTYRE: The district is working with
16 the inspectors to try to create scenarios where
17 we can get some work accomplished. We are
18 building some workarounds. It can't stop. It
19 has to move. So we are putting together the
20 workarounds.

21 CHIEF DEMOPOULOS: If they'd like to come to
22 Tamarac and do some training or ride-alongs or
23 something, we're more than happy to help.

24 MR. MCINTYRE: We're moving to Schedule
25 Milestones. Right now as of this point we have

1 25 projects not completed by October of '25. As
2 I said last time, that is -- will be in flux
3 until we hit that date. There will always be
4 pressure back and forth. Projects will slide
5 out, they'll slide back in as things happen. The
6 fear is getting ahead of the FA issue so we don't
7 have slides just because of that. Or just slide
8 because we can't get the finals done. But that
9 has maintained so far. But there's a caveat.
10 Everything is in flux until it's not,
11 unfortunately. 304 projects will be completed by
12 October '25. There are four projects, as I said
13 earlier, that were in that planning stage that
14 will now start moving out of that planning stage
15 now that there's new directions. We have to get
16 some information on what that new direction will
17 be for those four projects.

18 MS. KRISHNAIYER: What would the 25 projects
19 be? Any idea what --

20 MR. HILLBERG: There is a list.

21 MR. MCINTYRE: They're all listed in --

22 MS. KRISHNAIYER: They're listed?

23 MR. MCINTYRE: Yeah.

24 MR. PATEL: I do have a question. How does
25 this compare to like the last quarter?

1 MR. MCINTYRE: It's the same number.

2 MR. PATEL: Same number. Okay.

3 MR. MCINTYRE: Same number.

4 MR. PATEL: Got it.

5 MR. MCINTYRE: As we move through this --
6 this construction season we'll start to see how
7 that shakes out a little bit more.

8 MR. PATEL: Thank you.

9 MR. HILLBERG: Well, actually, here there's a
10 slight improvement over last time.

11 MR. MCINTYRE: I think two projects picked
12 up, but I don't consider two a great catch. If
13 it was 12 I'd say, yes, I'd make sure I threw
14 that out there, but two could be two the other
15 way next month.

16 MR. HILLBERG: Okay.

17 MS. KRISHNAIYER: What -- can you explain
18 what change in the delivery method means?

19 MR. MCINTYRE: Change in the delivery method?
20 That would be on construction. If there was a
21 discussion that the project was going to go to
22 design fit build or maybe it was going to go to
23 design fit build and it was changed to go to CM
24 at Risk. We have one project that is just that
25 way, that is going into design procurement now

1 that got turned around, got redesigned,
2 reprogramed, re-envisioned as a project, and
3 because of that the -- the delivery method was
4 revisited to what is the best delivery method to
5 move the project along in a more timely manner?
6 So that's one that was changed over to CMAR,
7 because -- because design and construction, in
8 theory, goes in parallel rather than linear.

9 MS. KRISHNAIYER: Thanks.

10 MR. MCINTYRE: Yeah. So I don't think I have
11 to walk you through this list. You've got them
12 all that we're projecting right now are moving
13 out. And, again, that is updated monthly, not
14 just the quarterly reports but the monthlies.

15 Big 3. Start with Blanche Ely. Status of
16 work. All scope is complete for all buildings.
17 Final inspections are underway. But here's where
18 it gets complicated if you look at the number of
19 buildings. We've got 1, 2, 3, 4, 5, 6 -- 11,
20 we've got 11, 12, 13 buildings for Blanche Ely.
21 So we're pulling finals for each and every
22 building. An example of the duration, the FA for
23 that many buildings could take a month, right,
24 the final inspections. Because you're going
25 building, by building, by building to pull it all

1 for a campus-wide final, and then the other
2 finals. But the finals have been called. So
3 finals are a big milestone in that world. So
4 you've got to the point where the contractor,
5 that we are comfortable, the architects are
6 comfortable that we need to call the finals. We
7 are ready for an inspection. We are ready for
8 approval. It's a big milestone. For Blanche Ely
9 that's a big step forward.

10 Open change orders, we do have one for a new
11 ADA access and aluminum covered walkways for 14
12 and 17, but that's -- that work will be picked up
13 and should not be an issue as far as the project
14 moving forward.

15 MR. HILLBERG: Thank you.

16 MR. MCINTYRE: Northeast High School, in
17 Active, Building 1, if you go through the scope
18 we've got fire alarm and fire sprinkler
19 completion pending shop drawing approvals.
20 Building 2 is complete. Building 3 is complete.
21 Building 4, smoke vents replacement pending,
22 executed change order for that. Building 5
23 revised schematic designs for new AHU is at the
24 Building Department now for review and approval.
25 From the last meeting we're seeing a dramatic

1 improvement in reviews at the Building
2 Department. We're getting good turnaround, which
3 is -- which is helpful. It gets us -- it gets us
4 onto the ground much faster. So that's -- that's
5 a huge plus. Building 6 is complete, 7 -- well,
6 the rest of the buildings are complete, the scope
7 of the work is complete. No outstanding change
8 orders for those other buildings. So we just
9 need to wrap up those four or five active
10 buildings and then we can move into finals.

11 Northeast High School (Continued), we have
12 covered walkways and fire sprinkler piping,
13 Building 4 we still have smokes. So you can
14 still see scope work there and some change order
15 work, but it's mostly original scope.

16 Then the third page is still scope work
17 that's ongoing. Yeah, the new classroom
18 additions. We do have open change orders there.
19 We're trying to clean those up.

20 Stranahan High School, still a lot of work
21 going on. It's in active construction. Building
22 1 is complete. Building 2 contract work is
23 complete but we have change order work in
24 progress. Roofer is onsite completing their
25 final work. 3 is complete. 4, contract work is

1 complete, change order work is in progress.
2 General contractor's onsite and implementing the
3 roofing and exterior filtration work. Building 5
4 is complete. Building 6 -- it's almost like
5 every other building. Building 6 is we have
6 contract work complete, again, additional change
7 order work ongoing. Building 7, complete.
8 Building 8, change order work is in progress,
9 roofer is onsite completing. Roof is at 80
10 percent. Change order on 9 is in progress.
11 Roofer is onsite, also. 10 through 12 is
12 complete. 13, general contractor's onsite to
13 finish downspout work. 14, contractor onsite
14 finishing downspout, also. 15 is complete.
15 Castaldi report completed on 17. Demolition is
16 recommended. So Building 17 we have a
17 recommendation to demolish the building. And
18 we're not quite sure whether that will be wrapped
19 into the project or it will occur later. That's
20 still a determination to be made there. Building
21 18, engineering report in progress, structural
22 issues. We're coming across a number of
23 structural issues across the program, let's say,
24 holes in the FCA, where the Facilities Condition
25 Assessment did not see or find structural

1 deficiencies, some associated with roofing work,
2 whether it's joist, metal decking, some walls,
3 surprisingly, but we're -- we're trying to get
4 our arms around the structural issues and get
5 them wrapped up quickly in a cost effective
6 manner. But the FCA issues are problematic.

7 20 is complete and 21 through 23 is complete.

8 MR. HILLBERG: Hold --

9 MR. RHODES: Yeah, the -- I have a summary of
10 the observations from the audit that was
11 presented to the audit committee back on May
12 16th, which was performed by our external firm
13 that has been routinely providing oversight of
14 the bond program, specifically, with regard to
15 the work that's being performed by AECOM and
16 Atkins. And I'd like to, if it suits the
17 committee, I can -- it's a large report but it
18 would probably be best if I just read for the
19 record the summary of these six findings that
20 they had. Would that be okay?

21 MR. HILLBERG: Yes, please.

22 MR. RHODES: Okay. So the first observation,
23 and it's titled 2014 Facility Needs Assessment,
24 and this is what they had to say. Through our
25 comparative analysis and inquiry with

1 stakeholders we noted deficiencies related to the
2 execution and documentation of the 2014 Facility
3 Needs Assessment and the prioritization of
4 project scopes. Further, while assessment data
5 was provided for individual schools, stakeholders
6 noted that a comprehensive final report was not
7 provided at the conclusion of 2014 Facility Needs
8 Assessment.

9 Although, I understand that some of this is
10 probably not going to come as a surprise to the
11 group that's been following this all along, I'll
12 pass it along all the same.

13 The summary of observation number 2 is
14 Castaldi analysis between 2005 and 2009 Castaldi
15 analyses were performed by third-party
16 consultants for each of the Big 3 schools to
17 compare cost of renovation versus new
18 construction for individual buildings. Through
19 our analysis we noted that in 27 buildings
20 renovations were performed as part of the SMART
21 program despite previous conclusions from
22 third-party consultants and the Florida
23 Department of Education that new construction
24 would be more economical than renovation of these
25 buildings.

1 Finding number 3, unaddressed deficiencies
2 from the 2014 Facility Needs Assessment, through
3 our comparative analysis of 2014 Facility Needs
4 Assessment and the executed scopes of work for
5 the Big 3 schools we noted that deficiency items
6 included the initial scope of the GOB program did
7 not appear to be included in the final scope for
8 construction. They identified certain items that
9 came out of that 2014 report and compared that to
10 the scope. And so I'm not providing you with
11 like a side-by-side detailed list of what wasn't
12 included, but they identified items that were not
13 included.

14 Item number 4, S/M/WBE compliance and
15 monitoring, through our review of the
16 Small/Minority/Women Business Enterprise
17 compliance data from the District's supplier
18 diversity management software, B2Gnow, we noted
19 that 10 of 11 projects reviewed did not meet
20 their contractual S/M/WBE participation
21 commitments. Further, through discussion with
22 the Economic Development & Diversity Compliance
23 Department we noted that S/M/WBE compliance data
24 is not available in B2Gnow for Stranahan project
25 001683 or Blanche Ely High School, project

1 001646. Additionally, we noted discrepancies
2 between the data captured in B2Gnow and the
3 source documentation such as contract documents
4 and contractor pay applications.

5 Finding 5 summarized, contractual
6 construction schedules, RSM previously reported a
7 finding related to the construction manager
8 compliance with contractual construction
9 schedules in September 2022, Program Management
10 Internal Audit Report, observation number 4,
11 which remains open as of the date of this report.
12 Through our review of the contract documents for
13 the SMART program renovation projects for the Big
14 3 schools we noted that all three projects have
15 surpassed their contractual substantial
16 completion date. While change orders to extend
17 the construction duration were issued for
18 Northeast High School, project 001684 and Blanche
19 Ely High School, project 001646, each project has
20 surpassed the modified substantial completion
21 date.

22 Then onto the sixth and final observation
23 summary, nondestructive/destructive testing
24 reports for each of the Big 3 projects we noted
25 that third party's nondestructive/destructive

1 testing reports were not readily available or
2 retained in the District's construction
3 management software and system of record
4 eBuilder. Further, while testing reports were
5 provided upon further request by the PMOR for
6 Stranahan High School, project 001683 and Blanche
7 Ely High School, project 001646, reports were not
8 provided for Northeast High School as of the date
9 of this report.

10 That concludes the summary of the findings
11 from that report.

12 MR. HILLBERG: That's pretty grim.

13 MS. KRISHNAIYER: Mm-hmm.

14 MR. HILLBERG: So, as far as, though, number
15 1, no final report, is there a remedy for that or
16 is that just in the past and there's nothing you
17 can do to make it right; there's no -- is there a
18 step to make it right?

19 MR. RHODES: The understanding that I had,
20 and it was anecdotal, because there didn't seem
21 to be anybody in the district that worked here
22 then that was able to identify whether it was a
23 contract deliverable that simply wasn't delivered
24 or if it was delivered and somehow it was
25 misplaced, removed, there really is no answer to

1 how that happened. There was no evidence of
2 whether or not there was anything nefarious or if
3 it was incompetence, but they were not able to
4 put their hands on that to look at what that
5 final report would have said.

6 MR. HILLBERG: My question was more along the
7 lines, is that something that needs to be done
8 now; can that final report be done now; or would
9 it be helpful? Are we too late; too far passed
10 that?

11 MR. RHODES: My understanding is that we're
12 too late because the report, itself, was not
13 comprehensive enough for anyone to understand for
14 it to have then been reduced into this final
15 report. And so what they were doing was like
16 they were saying, what can we buy for \$800
17 million at that particular time and the -- it
18 wasn't without wailing and gnashing of the teeth
19 that this final report wasn't provided, but it
20 was problematic that it wasn't there for a clear
21 comparison to what was planned versus what was
22 delivered.

23 MR. HILLBERG: Okay. Thank you. Omar, yes?

24 MR. SHIM: Yeah, just a quick question. On
25 that audit was there staff response to those

1 questions? Typically, there are.

2 MR. RHODES: Yes. But usually the staff
3 responses would come from AECOM or a combination
4 of AECOM and folks from the Facilities
5 department.

6 MR. SHIM: And you can provide the committee
7 with that?

8 MR. RHODES: Sure. And, in fact, I can -- if
9 you'd like, I can provide that report in full so
10 you could see the entire context as well as the
11 responses to it. I'll just get with Omar to find
12 out where to send that to.

13 MR. SHIM: Yeah, we'll forward it to the
14 committee so the committee has that report along
15 with the responses at least at the time that you
16 can see. I'm sure some of that stuff has been
17 addressed going forward, and the responses would
18 be included.

19 MR. HILLBERG: Yeah, I would like to think
20 that these issues haven't been languishing.

21 CHIEF DEMOPOULOS: So I know we got rid of --
22 but the district got rid of TaxWatch and the new
23 chief auditor, Mr. Rhodes, are you an employee of
24 the district; are you a third party? Like --

25 MR. RHODES: I am one of the three direct

1 reports to the school board. There's the
2 superintendent, the general counsel, and then
3 myself. So the short answer to your question is
4 I am indeed an employee of the district, but I
5 report directly to the board, not at
6 administration.

7 CHIEF DEMOPOULOS: Thank you.

8 MR. HILLBERG: Thank you. Continuing?

9 MR. MCINTYRE: Sure. So next we're onto
10 slide 22, which is Change Order Revised Policies.
11 Since our last meeting there has been some policy
12 changes which have been helpful in improving the
13 process for change orders. It's speeding the
14 process up, getting us moving from internal
15 approval and recommendation to final approval and
16 allowing for the contractor to move forward.
17 Rule number 1, the Superintendent is authorized
18 to approve all change orders up to \$5,000, based
19 on the recommendation of the District's Program
20 Management Organization and provided the
21 cumulative total for all change orders for a
22 specific project has not reached the cumulative
23 limits identified in Rule 3 below. So there are
24 a number of rule changes.

25 Rule 2, the Superintendent is authorized to

1 approve change orders above 5,000 and up to
2 100,000, provided the cumulative total of all
3 change orders for a specific project has not
4 reached the cumulative limits identified in Rule
5 3 below. All changes above 5,000 would be
6 reviewed by the Districts's Change Order Review
7 Panel, CORP, which meets weekly and a
8 recommendation will be provided to the Chief
9 Facilities Officer prior to any authorization by
10 the Superintendent. And that happens on a
11 regular basis now.

12 Rule 3, Cumulative Limits. The cumulative
13 limit of authority shall be 3 percent of the
14 board approved construction contract amount up to
15 a maximum of \$500,000. When the cumulative total
16 of all change orders on a project has exceeded
17 the ceiling established above, all subsequent
18 change orders will require prior Board approval,
19 which is what happens, except in emergency cases
20 as declared by the Superintendent, or where the
21 change order in question would be in the form of
22 a credit, thereby reducing the Adjusted Contract
23 amount.

24 Rule 4. Subsequent to approval of change
25 orders by The superintendent in accordance with

1 Rules 1 and 2, notice shall be provided to the
2 Board in a weekly report, which is done,
3 outlining such approvals. Although all change
4 orders will be confirmed by the Board at project
5 closeout, this does not preclude change orders
6 outlined in Rule 3 above from requiring prior
7 Board approval.

8 So these rule changes have improved and
9 tightened the process, but sped the process up at
10 the same time. So we're getting quicker action,
11 we're getting deeper reviews. So these have all
12 been very strong changes to the program.

13 Errors and Omission, everybody's --
14 everybody's had a nightmare in the program.
15 There's discussion of a policy change or
16 establishing a formal policy on E&Os. And there
17 is -- there is discussion of looking at the Palm
18 Beach County Public Schools' E&O policy, which
19 is -- which is fairly standard, follows I would
20 say industry standards on approaching E&O
21 recovery and how to approach it. So that would
22 be beneficial. These assume a reasonable level
23 of imperfection in architect and engineer, which
24 is the standard, and will allow that construction
25 can and will reveal items in the design that must

1 be modified, added or deleted. In the event that
2 the combined associated costs of errors and
3 omissions for a project exceeds 2 percent of the
4 construction cost, including materials, staff
5 will review the project with participation from
6 the design professionals. That happens
7 constantly. The recommendation for cost recovery
8 shall be the difference between the estimated
9 cost of errors and omission less 2 percent of
10 construction cost and less the value of
11 documented additional uncompensated services
12 provided by the design professional. Again,
13 these meet the standards that you see across the
14 industry in how you approach E&Os, that what is
15 recoverable is -- is that amount which you would
16 be in excess if the work was not an error or an
17 omission and was picked up during the bid
18 process. So it's what I would call the extra
19 markups; right? The change order value process
20 is the recoverable unless it's a particular kind
21 of error that's not caught until after the work
22 is done. Because, as we all know, work is never
23 done an even number of times, it's an odd number.
24 If it's wrong when it goes in it has to be taken
25 out and then done again; right? So in those

1 cases it's got full recovery. And we have
2 projects right now where we are actively seeking
3 full recovery on E&Os. So it's not something
4 that's left to linger.

5 MS. KRISHNAIYER: That's good.

6 MR. HILLBERG: That is good.

7 MR. MCINTYRE: Cumulative Change Orders.
8 We're staying in what I would call the happy
9 sweet spot. We are under 2 percent still, which
10 is amazing when we look at the state's average.
11 When you look at school district's average on
12 bond programs, which ranges anywhere from 7 to 9,
13 we're under 2 percent and we balance out between
14 1.4 and 1.6. But we're in very good shape there.

15 MR. HILLBERG: I thought when I read through
16 the report this afternoon that -- that that
17 should be listed as an asterisk when they say
18 that the final number or the current number of
19 change orders is 1.7, something close to that,
20 asterisk, then at the bottom normal range across
21 the industry is 5 to 8 or --

22 MR. MCINTYRE: Yeah, we have shown that in
23 the past. We can probably add that. It's a nice
24 add because it really helps to show that the
25 numbers are reasonable. No change order is good.

1 MR. HILLBERG: No.

2 MR. MCINTYRE: Right? But if you can beat
3 these standards, if you can beat the industry
4 standards, if you can beat the local standards,
5 then you're in good shape.

6 MR. HILLBERG: Yeah, I think that's a good
7 benchmark to compare the success of the change
8 order policy of the program and that needs to
9 be in there. The public should see that. It
10 should say this is well under standards and this
11 is an example of, you know, an efficient program.

12 MR. MCINTYRE: Change orders are the bane of
13 my existence but they're the bane of Ashley's
14 existence because it's one of the things they
15 track very, very closely. So we're happy that
16 we're in the position we're in. It could be a
17 lot worse when we look at our peers.

18 AECOM S/M/WBE Reporting, we're hitting our
19 goals still. We're at 44.98 percent of our
20 contract of S/M/WBE. So we're happy that we're
21 hitting our numbers. Our partners are happy
22 we're hitting our numbers.

23 MR. HILLBERG: Is there -- I missed it. Was
24 there a target? Because, again, that might be a
25 good thing to show that we are even higher.

1 MR. MCINTYRE: There is a target.

2 MR. HILLBERG: So a minor note somewhere just
3 to show --

4 MR. MCINTYRE: Yes, 45 is the target. So it
5 jumps up and down a little bit, our actuals,
6 based on how many people take a vacation. That's
7 how close the margin is.

8 MR. HILLBERG: Mm-hmm.

9 MR. MCINTYRE: So we'll hit our number.

10 MR. HILLBERG: Just in broad terms even. I
11 don't want to go to the tenth of a percent,
12 just --

13 MR. MCINTYRE: Yeah, but we're happy where we
14 are. We'll hit the number.

15 MR. HILLBERG: Okay.

16 MR. MCINTYRE: Is this --

17 MS. CARPENTER: Ashley Carpenter with Atkins.
18 Just looking at the Risk Assessment for this
19 quarter, it did go down ever so slightly by a few
20 million dollars. And the reason is the risk is
21 kind of grouped into a few different categories.
22 So when I go to run the simulations I'm looking
23 at, firstly, projects that have not been awarded,
24 so we do still have some projects that have not
25 been awarded, it's a small, you know, pot. The

1 main, you know, part of this program is the
2 active construction or active -- it's already
3 been awarded or it's in construction; right? And
4 then the third part is the projects that have
5 moved into closeout. We had about \$50 million
6 worth of work move into closeout. When you think
7 about like a couple of big projects, like
8 Hollywood Hills High School was \$20-some million
9 and so when that one jumps into the closeout,
10 obviously, I don't really -- I don't have risk on
11 those closeout projects anymore. Once they're in
12 closeout we're assuming anything that comes up,
13 even if it's on the 110b stage, the substantial
14 completion stage, it hasn't gotten to the final
15 yet, there may still be a few change orders, but
16 we have contingencies in the project to cover
17 that, so there aren't really any risks anymore
18 associated with those projects.

19 So because we had about \$50 million worth of
20 work move into that category the overall
21 projection of the program just went down
22 slightly. I still think it's going to stay right
23 around this range. It's not like we're going to
24 see -- you know, Mike said a lot of projects have
25 been getting the 110b's recently, and that's

1 fantastic, but, you know, a lot of those jobs,
2 like we've spent contingency money in the
3 project, so it's not like we're going to be
4 getting millions of dollars back from those to
5 put into the reserve. You know, there will be
6 some nominal amounts of money that come back. So
7 that's -- that's the risk.

8 MR. HILLBERG: Can I ask you a question? At
9 the end of the program what's that graph going to
10 look like in broad projection? Is it pretty much
11 flat lined?

12 MS. CARPENTER: Yeah, it's going to look like
13 that. Yeah, it's going to look just like that.
14 This is assuming already that some amount of
15 money is going to be coming back to the reserve
16 when the projects are closed. So, actually, the
17 program is funded at higher than this value right
18 now. So the original baseline value of the
19 facilities project was \$853 million,
20 approximately, and if you add 727 million to
21 that, that's less than what the program is
22 currently funded at. So right now, you know, we
23 have more money in the project, but knowing that
24 some money is going to be coming back as we close
25 them and that's why we're anticipating it to kind

1 of land at the end of the day at this number.

2 MR. HILLBERG: Thank you.

3 MR. SHIM: Thank you. Omar Shim, Director of
4 Capital Budget, again. So the -- this slide
5 shows that the total SMART program budget
6 increased by \$2 million over the last quarter
7 from 1,711.6 million to 1,713.6 million. So a
8 detailed list of each project with budget
9 increases are shown in the report on page 458 to
10 page 487. And from the total 1,713.6 million,
11 1,800, I'm sorry, 583.2 million is either
12 committed or spent. So, in summary, out of the
13 1.7 billion there is 226 million that's in
14 purchase orders right now and about 1.4 billion
15 has already been expended. And that includes all
16 of the \$800 million in General Obligation Bond
17 funds that was approved by the public.

18 The balance of the funds that are not
19 encumbered or spent is about \$130.4 million. And
20 out of the \$130.4 million balance 28 million of
21 that is in completed projects that are being
22 financially closed out. And 102.4 million of
23 that balance are in financially active projects.

24 Next slide?

25 Expenditures through the first quarter are

1 1,357.3 million as shown in the report. This is
2 a \$56.2 million increase in expenditures from the
3 previous quarter. These expenditures increased
4 from last quarter by 5.3 million. So last
5 quarter you had 50.9 million and this quarter you
6 had 56.2 million. And, as I said, purchase
7 orders in place is 225.9 million.

8 Next slide, please?

9 Okay. So we just talked a little bit about
10 the risk. And since almost all of the project
11 are under construction in this program we're, of
12 course, having a lower risk of project cost
13 increases as discussed earlier. We complete --
14 as we complete and close out projects we recover
15 unused contingencies to sort of offset those
16 risks and return those funds back to the district
17 reserves. So this slide provides information
18 about that SMART program closeout process. So
19 substantial completion, of course, is when the
20 building can be used for its intended purpose.
21 Final completion is when the contractual
22 obligations are being fulfilled by the builder,
23 all of the contractual obligations. And then the
24 financial closeout portion is when we begin to
25 liquidate all the purchase orders and sweep all

1 the balances back to the reserve. So 19 percent
2 of the primary renovation projects have been
3 financially closed out resulting in approximately
4 \$10 million going back to the district reserves
5 and there's a complete list of financially closed
6 out on pages 491 to 511 in the report.

7 And that's all the financial slides; if you
8 have any questions.

9 MR. HILLBERG: Yes. The funding levels are
10 the currently and then plus any recovery as
11 projects get closed, is that enough to fund to
12 the end of the project, the end of the program,
13 the end of the SMART program?

14 MR. SHIM: Yes. I mean, as Ms. Carpenter
15 said, the risks are lower because you have all of
16 the projects under contract. There are some
17 change orders, but, of course, we have
18 contingencies inside the project for change
19 orders. And so whatever is not used in those
20 contingencies will go back to the district. And
21 if there are projects that go over that limit,
22 then it sort of gets funded out of, you know,
23 money that comes out of our reserve. And we
24 anticipate that we'll probably get more money out
25 of the projects than those risks, those remaining

1 risks.

2 MR. HILLBERG: Okay. Sounds good. Thank
3 you.

4 MR. TRACY: I have a question. On a typical
5 project what do you normally slot for
6 contingency; would it be 3 percent?

7 MS. CARPENTER: So on our typical SMART
8 program renovation projects we keep 5 percent of
9 the construction contract value in a change order
10 contingency line. However, we do have some other
11 contingency or pre-balance items within the
12 budget related to if we need to do a purchase
13 order for a geo-tech firm or for -- you know,
14 just some of those miscellaneous purchase orders
15 that we need or if we need to do an amendment for
16 the architect to do some additional services. So
17 we have some contingencies over and above that 5
18 percent, as well.

19 MR. TRACY: Now, will some of those trigger
20 as change orders or will they just be attached to
21 the contingency?

22 MS. CARPENTER: So the construction change
23 orders follow this policy that we had the slide
24 on.

25 MR. TRACY: Right.

1 MS. CARPENTER: So whatever the rule -- you
2 know, it follows those rules always for the
3 construction. However, for the architect, it
4 depends if they were hired under a request for
5 qualifications, if they were and the board
6 approved their contracts, then the board also
7 approved any amendments to the contract. So any
8 change order that the architects get would go to
9 the board for approval as an amendment. But if
10 the architect was hired under a continuing
11 contract, then, if we have the money within the
12 budget, you know, budgeted as a contingency for
13 them, we can go ahead and increase their purchase
14 order. You know, it doesn't -- it is tracked.
15 It's tracked as a change order, but it doesn't
16 have to go to the board for approval.

17 MR. TRACY: Okay.

18 MS. KRISHNAIYER: I know I've asked this
19 before, but what's the main source or the reason
20 for change orders? I mean, where is it coming
21 from?

22 MR. MCINTYRE: On the construction side a lot
23 of unforeseen conditions. Majority, as you would
24 expect -- as would you expect, a majority is
25 unforeseen conditions. We have DNO's which will

1 drive change orders. You know, unforeseens, it's
2 a big category. Additional devices kind of fall
3 into there. Bad FCA information. You go to do a
4 roof and you find out that the decking is rotten.
5 You just added a year to the job but now it's a
6 change order for design services as well as
7 construction services.

8 MS. KRISHNAIYER: So there are legitimate
9 reasons for these change orders?

10 MR. MCINTYRE: Oh, yes.

11 MS. KRISHNAIYER: It's not --

12 MR. MCINTYRE: Oh, no, we have a very high
13 percentage of rejections on change orders. We
14 have a lot of change orders through negotiation
15 that Ashley's group is part of where it's a
16 valid -- entitlement exists, but the number
17 submitted is not acceptable. We have a very high
18 percentage of CCD's, Construction Change
19 Directives, where we can't come to an agreement
20 on the cost of the work, so we direct the
21 contractor to do the work and we manage it on a
22 T&M basis. So it's -- it's a tough process to
23 get a change order through on the contractor. As
24 it should be. As it should be.

25 MS. KRISHNAIYER: Yeah. Yeah. That's good

1 to hear. Thanks.

2 MR. HILLBERG: Ashley? Ms. Carpenter?

3 MS. CARPENTER: Sorry. Just a quick thing on
4 closeouts before we move on to the next category.
5 We have a new process in eBuilder that's like a
6 more automated process. The building department
7 is now participating in this online, you know,
8 process with e-signatures and they -- it's really
9 streamlined and the vendors are all basically
10 getting in there to kind of get in the queue to
11 do closeouts now. So that's really good for us.

12 But also I wanted to mention that the initial
13 slide that showed the projects that won't be
14 complete by October 2025, just as a reminder,
15 that's substantial completion. So that's really
16 when we get the 110b signed by the building
17 department, which means that the building is
18 occupied, used for its intended use. It does not
19 mean that the project is closed out. You know,
20 from Omar's and my perspective there's still a
21 lot a, lot of stuff to do. But we cannot
22 actually even do a financial closeout until a
23 year after that substantial completion date.
24 Because the way the process is now and the
25 contracts for the architects, they are meant to

1 do a one-year warranty walk-through. So once,
2 you know, or 11 months or whatever it is, but
3 after that substantial completion they do the
4 warranty walk-through, then they submit their
5 invoice, then they get paid, then we can do that
6 last closeout. You know, there's other things we
7 can close before it gets to that point and the
8 contractor might be long gone by that point in
9 time, but just so, you know, everybody kind of
10 keeps in mind, just because we have occupancy
11 doesn't mean the project is closed out.

12 MR. HILLBERG: Understood. We have a similar
13 process. It's an 11-month?

14 MR. CARPENTER: Yeah.

15 MR. HILLBERG: We are done with the
16 consultant and the contractor. They're all gone
17 at that point.

18 MR. MCINTYRE: In our process the architect
19 or the engineer of record, whichever it may be,
20 stays with the project for that year. Then they
21 have to do the final walk.

22 MR. HILLBERG: I like that, because they're
23 still on the hook.

24 MR. MCINTYRE: They have to give the final
25 recommendation to the district that all is good,

1 they get the final payment, 209 is issued, close
2 the books.

3 MS. CARPENTER: I'm sorry, I also wanted to
4 mention one more thing. FCA, so we've referenced
5 or Dave referenced the 2014, the district
6 recently approved a new contract for a new
7 facility condition assessment to be performed.
8 That consultant has started recently. I mean,
9 they just did a pilot, so they're really going to
10 start full force in January, but that will just
11 be a great thing for the district to now have
12 that information updated and be able to, you
13 know, use that data going forward for any future
14 projects that they have. Obviously, it's -- it's
15 at the tail end of the SMART program, so it's not
16 really changing anything for the SMART program,
17 but it's just really important that the district
18 is doing this now and getting that good data. So
19 we have that and then there's the roof asset
20 management company that's been doing all the roof
21 assessments, and then there's the structural
22 consultant that's been doing the structural
23 assessment. So putting all three of those
24 together it's really good, you know, for the
25 district to have all that data updated moving

1 forward.

2 MR. MCINTYRE: It's a good lesson learned
3 from 2014.

4 MR. HILLBERG: Okay. Mr. Omar?

5 MR. SHIM: Yes. No, I just wanted to mention
6 for the record because I had a conversation with
7 Mr. Rhodes about the -- the percentage of
8 minority participation under AECOM. There was --
9 there might have been a little change to the
10 percentage requirement. And so I think Mike is
11 going to go back and look at it.

12 MR. MCINTYRE: We're going to go back and
13 look at it. It might have been revised in the
14 last contract.

15 MR. SHIM: Yeah, so he'll take a look at it
16 and update. Because I didn't want to state on
17 the record it's 45 percent. We're going to have
18 to look at it and bring back the information.

19 MR. HILLBERG: Okay. Okay. I just mentioned
20 that I just wanted to see it benchmarked.
21 Because in reading the report I don't know if
22 that's good or bad.

23 MR. SHIM: Right. Right. So we'll update
24 the benchmark and go back and look and see what
25 it is and make sure that that's what it is.

1 MR. HILLBERG: Okay. Thank you.

2 MR. PATEL: Chair?

3 MR. HILLBERG: Yes.

4 MR. PATEL: Yeah, a quick question. And I
5 don't think you have to answer it right now, but
6 just kind of off the top of my head, have there
7 been any projects that have had change orders
8 that have passed the contingency limit?

9 MR. SHIM: Yes. Unfortunately, yes.

10 MS. CARPENTER: And it comes to the board for
11 additional funding, you know, explanation about
12 the change order when the board is approving the
13 change order. And per the policy, once it's
14 exceeded a 3 percent cumulative limited change
15 order on that particular project it has to come
16 to the board anyways. So by the time, if we run
17 out of contingency on that project the board is
18 having to approve all those items anyway, so we
19 basically have to ask for the additional funding
20 at the time as the change order.

21 MR. SHIM: And that's our budgetary control.
22 I mean, that's why we have a project budget. We
23 set aside X amount of dollars and if there's --
24 you know, we go over that budget we have to bring
25 it back to the board, have the board approve

1 additional dollars for it, and then, you know,
2 it's all there. But, as we said, that risk is
3 closing in on what we're -- our estimates are.
4 There's not that much variance. And money -- if
5 you net out how much we bring in from closing out
6 projects to what we're having increases in
7 projects because of overruns, it's going to net
8 out to the positive in the district in our
9 estimate going forward, and not -- not -- we're
10 not going to be coming out of net out of our
11 reserve anymore to fund that. We -- we -- during
12 the program you all are well aware that we set
13 aside our reserve to mitigate risks over a
14 certain period of the program and as those
15 projects came to the board we utilized that pot
16 of money to fund those risks until we're at a
17 point now where we have all of this under
18 construction. And so there are contingencies
19 built into the projects. And so we don't expect
20 that we're going to be coming out of the pockets
21 in our reserves in large amounts for anything
22 through the remainder of this project, this
23 program.

24 MR. MCINTYRE: An example of one of those
25 type projects is, you go in to do a partial roof

1 job, you find out the roof is structurally
2 unsound, again, going back to the bad FCA, so now
3 you have to basically rebuild an entire roof,
4 which is going to be exponentially more expensive
5 than the cost of the original scope, but you
6 can't leave the roof in that condition, you have
7 to replace the whole roof. So that easily
8 exceeds the contingency. So you're automatically
9 going back to the board because you found out the
10 entire structural elements of the roof are rotted
11 out and you have to replace it. And then you've
12 got the three touch rule. You've got certain
13 scopes of work, once you go so far, you end up
14 having to make additional changes to the project
15 because you're getting into code issues. So you
16 can have that waterfall effect in certain things.
17 And we've had a couple of those. But those, as
18 Omar said, those are now past us. Those aren't
19 in front of us. Those are behind us.

20 MR. HILLBERG: Ms. Carpenter?

21 MS. CARPENTER: One of the things that I do
22 include in the risk assessment though is sort of
23 a miscellaneous increase due to like contractors
24 defaulting on the job, somebody going -- you
25 know, one of our vendors going bankrupt, having

1 to terminate GCs, and then once you've
2 terminated, let's say they've been under
3 construction for four years and now we have to
4 terminate them, they can't complete the work, the
5 remaining work we have to contract out again at
6 today's prices. So that's more than just change
7 orders. You know, that's like sometimes really
8 big increases that we've -- you know, we've seen
9 some of these come to fruition, but I still have
10 kind of a hefty chunk of anticipated, you know,
11 things that might happen related to that, or
12 litigation potentially that, you know, we end up
13 having to pay a settlement for something, you
14 know, that we just nobody's really anticipated
15 that yet. So that is included in the reserve as
16 well.

17 MR. HILLBERG: Okay. Thank you. Latha?

18 MS. KRISHNAIYER: I'm just curious about
19 this. Talking about roofs, are they regularly
20 inspected before? And so if it needs to be
21 replaced and that wasn't originally thought of
22 where was --

23 MR. MCINTYRE: The problem with some of the
24 roofs we've had here is to do that level of
25 inspection you have to go in and do an invasive

1 examination, destructive testing.

2 MS. KRISHNAIYER: Mm-hmm.

3 MR. MCINTYRE: You have to open up hard
4 ceilings. And that wasn't done. That's not done
5 on a regular basis. If you have hard ceilings,
6 you can check a roof from above under membrane
7 and find out the metal decking is fine because it
8 looks fine. But then you open up that hard
9 ceiling and you see it's all rusted and you see
10 that -- or if you've got wood trusses, they're
11 all rotted out. So there's a certain amount of
12 inspection work that couldn't be done. I guess
13 it could be done if -- if -- if invasive
14 inspection, destructive testing was done, if it's
15 fine, you just ripped out hard ceilings
16 throughout a school and now you're putting them
17 back in, and, hopefully, you're getting it done
18 over summer, otherwise, you're not occupying the
19 building. So there's -- there's a balance there.
20 In many cases those were the roof jobs that we
21 ended up having problems with.

22 MS. KRISHNAIYER: Right. So it was not an
23 oversight, it just --

24 MR. MCINTYRE: Yeah.

25 MS. KRISHNAIYER: Okay.

1 MS. CARPENTER: And another thing, with the
2 roof asset manager that's under contract right
3 now, they are going now to every school every
4 year. They are authorized in their contract to
5 do minor repairs to extend the life of the roof
6 so that we don't end up with -- you know, there's
7 been a lot of lessons learned from this program
8 and this is one of them, we don't end up with
9 where we are here. Because in a lot of cases the
10 roofs were in such bad condition. But the roof
11 asset manager will help us -- help the district
12 to identify like these are the priorities, you
13 need to do this here and every year going
14 forward, and then if there's, you know, small
15 repairs they do those when they're out there for
16 their regular yearly inspections. And they also
17 coordinate the warrantees, they talk to the
18 manufacturer, they, you know, are getting money
19 back for the district through that. So it's been
20 really good.

21 MS. KRISHNAIYER: I was at Deerfield Middle
22 one evening when the roof collapsed over the, I
23 think it was the library, I can't remember, but
24 we were in the building. I was in the room next
25 door and it happened when we had people in that

1 room.

2 MR. MCINTYRE: We've had workers fall through
3 the roof on a roof that was inspected and found
4 to be structurally sound, walking along and
5 hitting a bad spot on metal decking and literally
6 go right through like you see in cartoons. So
7 it's --

8 MR. HILLBERG: Mr. Rhodes, I'll come back to
9 you.

10 MR. RHODES: Yes. I just wanted to add one
11 thing for the benefit of the committee as well as
12 to Mr. McIntyre, when I returned to the district,
13 that was in August of '23, and when I came back
14 Kathleen Langan was actively in his position. So
15 to give him and this committee some idea of when
16 the change happened with regard to that minority
17 goal number, that was board action from July of
18 2023. So if Mr. McIntyre wanted to look that up,
19 that increased it by a certain percentage to get
20 them back on track to make that number. And once
21 we have that discussion in the future we can
22 identify and update the information much as Mr.
23 Shim had mentioned.

24 MR. HILLBERG: Okay. Thank you. Mr. Tracy?

25 MR. TRACY: Yes. So I have a question about

1 the FCA's. Does the district have a standard
2 inspection regimen for FCA's? Is every building
3 put on a 10-year reevaluation plan and then it
4 moves every year?

5 And with regard to destructive testing or
6 whatever, there are -- there are new inspection
7 methods for roof systems that you can do, you
8 know, measuring, you know, just without --
9 without being too invasive to determine if
10 there's any moisture underneath the roof
11 covering, which usually -- and I would assume
12 most of the new roofs going on over the past two
13 decades have been TPO?

14 MR. MCINTYRE: Yeah, a lot of -- we've gone
15 away from metal decking into lightweight
16 concrete, which is good, TPO, so we have a better
17 quality. It's driven up, of course, the price
18 basis per square foot basis per roof but it's a
19 much better roof system. It has a longer
20 lifecycle.

21 MR. TRACY: Easier repair.

22 MR. MCINTYRE: Easier inspection, easier
23 repair. The district does have a facilities plan
24 where they have an inspection process, you know,
25 for ongoing. The goal, I think, for the district

1 is to improve that now that they're getting past,
2 let's say, the big deferred maintenance issues.
3 And so they're not in that position again in the
4 future. But they do have a schedule and there
5 are vendors now that they're utilizing to deal
6 with the more technical aspects of that. But I
7 would say they're in a much better position
8 moving forward than they have been in the past.

9 MR. SHIM: And as a comprehensive look, of
10 course, as Ashley said, we are -- we have a -- a
11 FCA, currently, Facility Condition Assessment,
12 currently being done.

13 MR. TRACY: Okay. Because under state
14 statute for, thanks to Champlain Towers, there's
15 now a statewide building safety inspection
16 program. And, of course, educational facilities
17 and government buildings are exempt from that,
18 but it makes good sense to at a certain age you
19 do a -- you do a detailed evaluation and then it
20 goes on a 10-year reevaluation plan. So whatever
21 the anniversary date is for a particular
22 building, 10 years later you go -- you do the
23 whole thing again and keep track of it and you
24 can also better watch how facilities might be
25 deteriorating and, you know, I -- I'm just -- and

1 I've seen it happen where, you know, you said in
2 the 2014 FCA that there were buildings that were
3 recommended to be replaced rather than renovated,
4 but they were renovated anyway. I've seen that
5 happen. And sometimes it's just a matter of,
6 well, you know, we can't demolish it now because
7 of where it's located on campus, let's just go
8 ahead and renovate it and then 20 years from now
9 we'll knock it down and replace it. But, you
10 know, again a more robust cost benefit analysis
11 of, you know, what's your 10-year, 20-year,
12 30-year, 40-year, 50-year plan for this campus
13 and what makes sense over the life of this
14 facility? Does it make sense to remove this,
15 just abandon it because you have a shrinking
16 population for that particular campus? Let's
17 just demolish it, repurpose some of the other
18 buildings. Or do we build a new facility or do
19 we patch it and then, you know, see how the
20 demographics go 10 years from now.

21 And I think it may be a more -- as you said,
22 you know, apparently there was not a
23 comprehensive study done and you can't find it.
24 If that had been done in 2014 maybe some of these
25 projects would not have happened.

1 But, you know, I also understand the politics
2 we have. You know, certain areas of the district
3 you don't want to just close the school and have,
4 you know, no school in that particular
5 neighborhood, that they have to go, typically,
6 west. But --

7 MS. KRISHNAIYER: I also think changes
8 occurred in the school population. I mean, at
9 one time we were growing so fast that the
10 buildings were, you know, being built as fast.
11 Remember that, Omar?

12 MR. SHIM: I sure do.

13 MS. KRISHNAIYER: And then it slowed down and
14 now we have competition from charter schools and
15 private schools and the government giving
16 vouchers, so that reduces the population and
17 slows that growth down. So I think, you know,
18 some of those things were put up because we
19 needed those buildings fast.

20 MR. TRACY: I spent six years in Broward
21 Schools and five of those years I was on double
22 session.

23 MS. KRISHNAIYER: Well, you know, the seventh
24 period recommendation, my son asked something,
25 and I said, don't you remember you had seven

1 periods when you went to Ramblewood Middle? He
2 had forgotten that.

3 MR. TRACY: Yeah.

4 MR. HILLBERG: Okay. Let's move to Actions
5 Taken by the District to Award More SMART Program
6 Contracts to Women-Owned and African
7 American-Owned companies.

8 MS. MILLS: Okay. That's me. I wasn't
9 expecting that long title.

10 Good evening. Denise Mincey-Mills, Director
11 for the Economic Development & Diversity
12 Compliance Department. The slide that you're
13 looking at on the screen represents a breakdown
14 of certified firms by ethnicity and industry
15 category. Note that the certified firms may be
16 categorized under multiple industry categories.

17 Of the 268 firms certified in the
18 construction industry 85 of those are
19 pre-qualified firms. And of the 85 certified
20 pre-qualified firms there are 45 certified
21 general contractors, or approximately 53 percent.
22 Note that 40 percent of the total pool of 111
23 pre-qualified GCs are certified. So this
24 analysis is important because there are numerous
25 factors affecting general contractors

1 participating at the prime level including prompt
2 payment and bonding capacity.

3 Next slide, please.

4 This slide illustrates the spend analysis
5 breakdown from physical year 15 quarter 2, which
6 is when we began tracking it, to the quarter
7 ending June 30th, 2024. The economic impact of
8 the SMART Bond project yields \$543.6 million or
9 28.88 percent in prime dollars and commitments.
10 Those dollars went to local and small businesses
11 against the overall total of 1.8 billion.

12 In addition, we began calculating the
13 subcontractor commitment cumulatively as of
14 fiscal year 22 quarter 4. To date the cumulative
15 subcontractor commitment is about 126.2 million.

16 Next slide, please.

17 The cumulative spend for FY15 to present is
18 543.6 million based on data provided by the
19 capital budget department. The economic impact
20 of the SMART Bond project yields 5.43.6 million
21 or about 28.8 percent in prime dollars that went
22 to local and small businesses. And I would just
23 note that that's in actual construction.

24 Next slide, please.

25 During the reporting period we implemented a

1 new strategic approach to target marketing and
2 outreach. You have a graph, a chart there that
3 really gives the benefits of our new EDDC
4 concierge services, where we have dedicated staff
5 that has a three-step approach targeting
6 communication with certified firms. In advance
7 of goal setting, which is our important process
8 to engage small businesses, the concierge
9 services manager contacts potential bidders to
10 assist their capacity to bid and to determine if
11 they will bid on the upcoming opportunity. Once
12 those are assigned the concierge services team
13 follows up with the targeted certified firm and
14 informs them when the bid is scheduled to be
15 advertised. And, lastly, firms are reminded of
16 the bid opportunity and encouraged to bid to
17 ensure project goals are achieved. And, as you
18 can see, the concierge services for FY24 quarter
19 4 is 521 touches. Including calls and emails
20 that number escalates to 864. So we're extremely
21 busy contacting certified firms about the ability
22 to contract -- to bid on contracts that are
23 upcoming.

24 In addition to concierge services the EDDC
25 department engaged in additional marketing

1 activities including community and stakeholder
2 meetings, 204 in total and one-on-one technical
3 assistance totalling 967 in total. We've done
4 our Brunches and Learn, as you can see, and we've
5 also done MatchMakers, specifically dependent on
6 the bid that is upcoming, the solicitation. And,
7 also, we get specific requests from the
8 originating department if they have solicitations
9 to do outreach to small and minority businesses.
10 Both of those programs have been very successful.

11 Next slide, please.

12 We just completed, I think I told you the
13 last time I was here that we had a groundbreaking
14 7-part series coming where we had over 600 small
15 businesses that had registered to participate.
16 We started scrambling. We ended up cancelling
17 all of our venues because they could only hold
18 250, 300. We were very fortunate to be able to
19 move all of those sessions to Plantation High
20 School. So it has been very successful. We had
21 over 40 esteemed guest panels from corporate
22 America. We had 800 unique attendees across the
23 series. Because it was a 7-part series you had
24 to come to 4 of the 7 to graduate. We had a
25 total of 326 graduates who attended a minimum of

1 4 classes. We had our graduation on December
2 5th. It was phenomenal. We had a message from
3 the Superintendent. He could not be with us, but
4 he sent us a wonderful video message. Ms. Wanda
5 Paul was in attendance. Of course my boss, Ms.
6 Andreu was there. And also Commissioner Hazel
7 Rogers from the county. So it was extremely
8 successful. I've been getting questions about
9 when is the next one. It will not be soon. It
10 was a lot of heavy lifting by staff and it was
11 well worth it. Our theme was Elevate, Empower &
12 Connect Small Businesses and we did just that.
13 It was quite successful. I'm quite proud of
14 that.

15 Next slide, please.

16 So we also added a new enhancement to our
17 marketing strategy with the publication of our
18 new quarterly newsletter titled On Point with
19 EDDC. You've seen the last two, so this is the
20 one for the third quarter. And, of course, we
21 have our Business Excellence Program featured on
22 front of the quarterly newsletter. It makes
23 sense. The quarterly newsletter features an
24 array of content to keep our stakeholders abreast
25 of departmental initiatives as well as

1 procurement opportunities and contract awards and
2 other need-to-know events and information. Last
3 time I was here I provided you with our Inaugural
4 Business Certification Directory where we have
5 over 1,300 certified small businesses in Broward
6 County. We continue to get requests for those
7 and we're very excited and glad to send those
8 around Broward County. That's been a great
9 success as well.

10 Next slide, please.

11 As always we invite you to follow us on our
12 social media platforms to stay informed with EDDC
13 programs and initiatives as well as resources for
14 the small business community.

15 I would also like to share that this will be
16 my last BOC meeting. I am retiring at the end of
17 this year and it has been my pleasure to present
18 to you. And I thank you for the opportunity.

19 Thank you.

20 MR. HILLBERG: Thank you very much. You
21 leave on a very high note.

22 MS. MILLS: Thank you. Thank you very much.

23 MS. KRISHNAIYER: Now it's time to rest and
24 relax.

25 MS. MILLS: Yes. Yes. I promised myself for

1 my 67th birthday I was going to retire. My
2 birthday was in October. I'm going to keep that
3 promise to myself. I'm going to be retiring at
4 the end of this year.

5 MR. HILLBERG: Congratulations.

6 MS. MILLS: Thank you so much. Thank you so
7 much. It's been a pleasure.

8 That concludes my report. Any questions?

9 (No response.)

10 MR. HILLBERG: Thank you. Communications?

11 MS. WILLIAMS: Hi. Good evening. My name is
12 Deneice Williams. I am the -- I'm working on
13 behalf of AECOM. Garth Solutions is the
14 communications liaison on behalf of all of the
15 SMART program, and I'm very pleased to give you
16 guys an update on our quarterly highlights for
17 the communications program.

18 So this slide reflects some of the highlights
19 that we were able to achieve over the quarter.
20 Back-to-School took place during this time where
21 we were able to visit 23 different school sites
22 to offer or to support the communications team
23 and capture some photo documentation, drone
24 footage, and just overall some images of the
25 ongoing construction. That content is then used

1 to develop social media content. We use that as
2 presentations to the board and we also use that
3 as updates to provide the community on the
4 district's website.

5 We also work very closely with the
6 communications and legislative affairs department
7 to provide updates to the education advisory
8 board. So we had six meetings that took place
9 over the quarter and we had approximately 10,000
10 unique views to our district page where we have
11 all of the information that we captured during
12 the summer. It's detailed on each of the
13 individual school's web pages.

14 Next slide?

15 So we captured the content from the summer
16 and we kind of gathered all of that information
17 and put together a recap video that we distribute
18 through multiple channels. We send it also to --
19 not only to the board members but we also post it
20 on the website. It's also posted on YouTube.
21 The last video that we posted had over 230 views.
22 And with regards to our social media campaign, we
23 take the images that we captured during the
24 summer and then it gives us an opportunity to
25 showcase some of the work that was achieved. One

1 of the examples that we have here is kind of a
2 back -- before and after of the covered walkways
3 to the new Margate building where I know that one
4 of the committee members was able to attend that
5 event that we had for the new building,
6 playground and new play court. So we were really
7 excited about that project and it was very well
8 received through our social media campaign.

9 Next slide?

10 And another way that we work with AECOM to
11 make sure that the community is informed, we
12 participate in the Blanche Ely monthly facilities
13 committee meeting. On September 19th we attended
14 that meeting where we were able to provide
15 updates on not only the ADA ramp but the bus loop
16 that is currently under construction. So the
17 committee was very happy to get updates on the
18 status of that project and we are, actually,
19 going to be going back to them in January to give
20 them the update on what the great amount of work
21 that's going to be going on during the winter
22 construction period. So we're really excited
23 about that. And then, as Ms. Mincey-Mills
24 mentioned, we were able to participate in the
25 Small Business Brunch and Learn. We had nearly

1 150 small and local businesses that we
2 actually -- my boss, Yvonne Garth, was able to
3 provide some marketing and some social media tips
4 for how to better your business and how to better
5 engage and to do business with Broward County
6 Public Schools. So we were really excited to be
7 able to provide that information.

8 And then, as I mentioned, all of the content
9 that we capture is readily available on our
10 social media. We have over 3,000 followers on
11 three different social media platforms. As you
12 can see here the top posts for Facebook are on
13 the first page, and then on the subsequent slide
14 we have the top posts for Instagram and on X.
15 And then -- next slide?

16 Before you click, so we're, as we're gearing
17 up for the sunsetting of the SMART program, we
18 are completing a lot of projects. As we get --
19 have ribbon cuttings coming up, we'll extend an
20 invitation to the committee and we hope that you
21 guys can join us so that you can participate in
22 the long-awaited, you know, celebration of the
23 projects being completed. And so in that we are
24 focusing on celebrating completion. So please
25 enjoy this video, which is a highlight of some of

1 the recent completions that we've had or ribbon
2 cuttings throughout the district.

3 MS. WILLIAMS: And with that, that concludes
4 our communications update.

5 MR. HILLBERG: Thank you.

6 MS. WILLIAMS: Please follow us on social
7 media if you're not doing so already. And more
8 details to come as we get closer to future ribbon
9 cutting ceremonies. We hope to see you there.

10 MR. HILLBERG: Any questions; comments?

11 (No response.)

12 MR. HILLBERG: Thank you.

13 MS. KRISHNAIYER: That was good.

14 MR. HILLBERG: So last item is Quarterly
15 Reports from our Chief Auditor.

16 Mr. Rhodes?

17 MR. RHODES: What I have shared with you so
18 far is what I have to date and I'll share more
19 with you in the future.

20 MR. HILLBERG: Okay. We'll move to the next
21 item, F, Update from the School Board Workshop
22 Presentation on November 6th. Mr. Shim?

23 MR. SHIM: Yeah, we just basically went over
24 the motions from the last Bond Oversight
25 Committee meeting with the board and --

1 MR. HILLBERG: Changed the quorum.

2 MR. SHIM: What's that?

3 MR. HILLBERG: Changed the quorum was one of
4 them.

5 MR. SHIM: Changed the quorum. And what were
6 the other ones? The change order policy we
7 revised. And so we --

8 MR. HILLBERG: TaxWatch.

9 MR. SHIM: And TaxWatch; right. And, you
10 know, how we're responding to those things to
11 help the committee to change. I mean, you know,
12 I had a conversation with TaxWatch. They just
13 didn't have the funding to do it.

14 MR. HILLBERG: Mm-hmm.

15 MR. SHIM: So we want to make sure that the
16 committee stays abreast of any -- anything in
17 terms of, you know, how the -- how the program is
18 being monitored. So, you know, I had a
19 conversation with Mr. Rhodes about coming to the
20 committee and keeping the committee up to date
21 because we don't have the TaxWatch piece now. So
22 --

23 MR. HILLBERG: Mm-hmm.

24 MR. SHIM: -- that's -- that's, you know, how
25 we're responding to that. I know that we're

1 going to miss TaxWatch. They did a great job.

2 MR. HILLBERG: Mm-hmm.

3 MR. SHIM: But, you know, that's what it is.
4 And so that's basically what our update to the
5 board was and the board received -- received it
6 well.

7 MR. HILLBERG: Okay. Apparently, we have
8 help from the auditor's office, so that's good.
9 That's good that they were responsive in that
10 way.

11 MS. KRISHNAIYER: I do have a question. With
12 regards to -- I mean, we're very grateful to Mr.
13 Rhodes for doing this, but public perception,
14 it's inside. I mean, he is an employee of the
15 school district. How about the new referendum
16 that passed with the inspector general? That's
17 an outside person. So would they be willing to
18 do a little bit of what TaxWatch did with Mr.
19 Rhodes' help? Has anyone considered that or
20 talked to them about that? Because that was --
21 originally, I anticipated when the bond was
22 floated that the inspector general would be the
23 one that would watch over this, but it went to
24 TaxWatch.

25 MR. SHIM: That's a great -- that's a great

1 -- I hadn't thought of that, so I'll take that
2 back.

3 MS. KRISHNAIYER: I mean, granted, we are at
4 the end.

5 MR. SHIM: Right. Point well taken. I
6 think, I don't know if --

7 MR. RHODES: Just a bit of information. I
8 worked with them for 12 years and I know the
9 folks over there and I can put Omar in touch with
10 the right people that he can have that
11 conversation and see if anybody there would find
12 it as a part of their overall purview, if they'd
13 be willing to bring in that independent
14 perspective that you're talking about.

15 MS. KRISHNAIYER: Right. I mean, because
16 we've had so many, how would I put it, people
17 that are not satisfied, the public perception was
18 not good, that we want to conclude on a high
19 note. And I always pointed out that as long as
20 TaxWatch, which is independent, far away from us,
21 was satisfied and assured us that, you know, yes,
22 there were problems, but not financial problems,
23 there was no mismanagement in that sense, in the
24 financial sense, I think it would be good to have
25 an outside eye. But that's a board decision. I

1 mean, it's --

2 MR. SHIM: Well, I know at this point, you
3 know, they approved the referendum in November.

4 MS. KRISHNAIYER: Right.

5 MR. SHIM: And we're going through that
6 engagement process, so now is a good time to
7 reach out and see, you know, I have to find out
8 what's included and how -- what kind of role they
9 would play. So I'll follow up on that and thank
10 you for reminding me to go back and do that.

11 MS. KRISHNAIYER: Just a thought.

12 CHIEF DEMOPOULOS: May I echo that? And from
13 my notes from last meeting we made a motion to
14 reengage TaxWatch and if they denied then we
15 would find another third party agency. So,
16 again, that perception of the district has their
17 auditors, the district has the building
18 department, the district has the fire marshal,
19 the district runs and controls all of this, which
20 is your buildings, it's your funding, I get it,
21 but if you want that third party audit for the
22 taxpayers to feel comfortable, I think that
23 that's in the best interest. So I don't know if
24 that's another motion that's needed or not or
25 however you see fit, but I definitely support

1 that.

2 MR. HILLBERG: Well, let's hear from Mr. Shim
3 and the findings next meeting and we'll determine
4 whether it's a motion -- it's motion worthy; if I
5 can coin that phrase.

6 Okay. Next School Board Workshop is
7 tentatively scheduled for February 11th, 2025.
8 And I don't know whose turn it is.

9 You did the last one; right?

10 MR. TRACY: Well, I got stuck in traffic. I
11 actually walked into the outer chambers as Omar
12 was coming out. So I will -- I'll do February
13 since I screwed up the last time. I only gave
14 myself an hour and a half to get from Parkland to
15 here at a quarter to eight in the morning to get
16 here by --

17 MS. KRISHNAIYER: It doesn't work.

18 MR. SHIM: We're prepared either way, but,
19 you know --

20 MS. KRISHNAIYER: Yeah.

21 MR. HILLBERG: And on those, any items for --
22 well, the inspector general, that's a --

23 MS. KRISHNAIYER: Inspector general.

24 MR. HILLBERG: Consider inspector general
25 request. Okay. And anything else that the

1 committee would like to raise to school board
2 level attention?

3 MS. KRISHNAIYER: I think we should give them
4 some positive news also. You know, with the
5 outreach and the minority. Because one of the
6 meetings I -- school board workshops I attended
7 on behalf of the oversight committee there were
8 questions about not enough minority, you know,
9 business being attracted, if you remember. So I
10 think that's a positive to give.

11 CHIEF DEMOPOULOS: I would also add Policy
12 8000 revisions are helping, speeding up the
13 process. Thank you to them for making some of
14 those changes in addition to maybe the fire
15 alarm, bringing that up again. I hate to say,
16 keep bringing that up, but just my --

17 MR. TRACY: Yeah, I still think having the
18 plan reviewers actually also do some of the
19 inspections.

20 MR. HILLBERG: Good point.

21 MS. KRISHNAIYER: Mm-hmm. Mm-hmm.

22 MR. TRACY: Because it confirms -- you know,
23 it makes my inspectors better when they -- when
24 they review a plan and then two months later they
25 go out and say, yep, that's exactly, or, gee, I

1 missed that, I need to remember to look for this.
2 And it's -- it just -- it improves everything.

3 MR. HILLBERG: Okay. I would like to add the
4 program's overall change order percentage is well
5 below industry standard. So that's a good thing.
6 So we'll find credit for that.

7 CHIEF DEMOPOULOS: Do we also just want to
8 stress trying to fill those last two --

9 MS. KRISHNAIYER: Spots.

10 CHIEF DEMOPOULOS: Minority builder and the
11 construction contracting, however they can
12 advertise, push that out?

13 MR. HILLBERG: Yes. Still need committee
14 members. Okay.

15 MR. SHIM: I'll do my rounds again to the
16 associations that I've been calling.

17 MR. HILLBERG: Okay.

18 MS. KRISHNAIYER: If you think of anyone --
19 do we not have a committee? I thought one of the
20 17 or so committees dealt with minority. Yes.

21 MR. SHIM: Well, this committee is a little
22 bit different only in terms of, you know, it
23 requires a little bit of, you know, expertise in
24 certain areas. And so it's not just an
25 appointment of anybody. Everybody has like a

1 role.

2 MR. TRACY: You can perhaps reach out to FIU,
3 their construction management school,
4 Construction Association of South Florida, CASF,
5 they may have -- and they have regular meetings.
6 There might be somebody, you know, especially a
7 contractor who's nearing the end of their career
8 that they may want to use some of that knowledge
9 to pay it forward.

10 MR. SHIM: I might get ahold of you to pick
11 your brain for contacts.

12 MR. TRACY: Sure.

13 MR. HILLBERG: Okay. Okay the next Bond
14 Oversight Committee meeting dates are March 20th,
15 it should be off-site, June 12th.

16 MR. SHIM: I think one of the proposals was
17 Margate; right?

18 MS. CARPENTER: Yeah.

19 MS. KRISHNAIYER: That's great. I love that.

20 MR. SHIM: It's a good hike for me, but I'll
21 be there.

22 MR. TRACY: Yeah, I would second Margate,
23 also.

24 MS. KRISHNAIYER: And so would he.

25 MR. HILLBERG: Okay. And the final -- it's

1 very encouraging to see a final program committee
2 meeting scheduled for October. I thought we'd
3 never get here. Wow. Okay. So these, for me,
4 they're too far off. I don't know what my
5 schedule is at that time, but --

6 MR. SHIM: Well, we keep calling. Millie
7 does a great job of following up and making sure
8 that we get a quorum.

9 MS. KRISHNAIYER: Just confirm the weather,
10 no rain that day.

11 MR. SHIM: She's still here today. She's
12 under the weather, but she's still here and so I
13 just wanted to thank her.

14 MR. HILLBERG: Okay. If there are no further
15 comments we can recess the business meeting.

16 All in favor?

17 COMMITTEE MEMBERS: Aye.

18 MR. HILLBERG: All opposed?

19 (No response.)

20 MR. HILLBERG: Passes unanimously.

21 We now convene the public hearing. Is there
22 anyone signed up to speak from the public?

23 (No response.)

24 MR. HILLBERG: No? With no one signed up we
25 can adjourn the public hearing. I'm not going to

1 call the vote because there's no point.

2 We can reconvene the business meeting.

3 Now, is there additional discussion?

4 MS. KRISHNAIYER: No.

5 MR. HILLBERG: No? Hearing none, I move to
6 adjournment.

7 MS. KRISHNAIYER: Moved. So moved.

8 MR. TRACY: I second.

9 MR. HILLBERG: All in favor?

10 COMMITTEE MEMBERS: Aye.

11 MR. HILLBERG: Opposed?

12 (No response.)

13 MR. HILLBERG: Passes unanimously.

14 (Meeting was concluded at 7:07 p.m.)
15
16
17
18
19
20
21
22
23
24
25

REPORTER'S CERTIFICATE

STATE OF FLORIDA

COUNTY OF BROWARD

I, Timothy R. Bass, Court Reporter and Notary
Public in and for the State of Florida at Large,
hereby certify that I was authorized to and did
stenographically report the foregoing proceedings, and
that the transcript is a true and complete record of
my stenographic notes thereof.

Dated this 6th day of January, 2025, Fort
Lauderdale, Broward County, Florida.



TIMOTHY R. BASS
Court Reporter

A				
abandon 55:15	45:8 63:13 65:10	apiece 11:5	associations 74:16	back-to-school 8:12
ability 59:21	affairs 64:6	apparently 55:22	assume 29:22 53:11	63:20
able 3:14 5:25 24:22	African 57:6	69:7	assuming 34:12	bad 41:3 45:22 48:2
25:3 44:12 60:18	afternoon 31:16	appear 22:7	35:14	51:10 52:5
63:19,21 65:4,14	age 54:18	applications 23:4	assured 70:21	balance 31:13 36:18
65:24 66:2,7	agency 71:15	appointment 74:25	asterisk 31:17,20	36:20,23 50:19
abreast 61:24 68:16	agreement 41:19	approach 29:21	Atkins 1:9 6:6 20:16	balances 38:1
acceptable 41:17	ahead 2:2,23 5:16 9:3	30:14 59:1,5	33:17	bane 32:12,13
access 17:11	14:6 40:13 55:8	approaching 29:20	attached 39:20	bankrupt 48:25
accomplished 13:17	ahold 75:10	approval 2:24 17:8	attend 65:4	Bar 4:2,3,4
achieve 63:19	AHU 17:23	17:24 27:15,15	attendance 1:7 61:5	based 27:18 33:6
achieved 59:17 64:25	alarm 9:20 12:8,19	28:18,24 29:7 40:9	attended 60:25 65:13	58:18
action 29:10 52:17	12:20,20,22 17:18	40:16	73:6	baseline 35:18
Actions 57:4	73:15	approvals 17:19 29:3	attendees 60:22	basically 4:7 42:9
active 17:17 18:9,21	alarms 10:2	approve 27:18 28:1	attention 73:2	46:19 48:3 67:23
34:2,2 36:23	allow 29:24	46:18,25	attracted 73:9	69:4
actively 31:2 52:14	allowing 27:16	approved 3:7,10 6:10	audit 20:10,11 23:10	basis 6:25 28:11
activities 60:1	aluminum 17:11	6:11 8:10 28:14	25:25 71:21	41:22 50:5 53:18
activity 8:19	amazing 31:10	36:17 40:6,7 44:6	auditing 6:5	53:18
actual 58:23	amendment 39:15	71:3	auditor 1:11 5:20	Bass 1:21,22 78:4,14
actuals 33:5	40:9	approving 46:12	26:23 67:15	Beach 29:18
ADA 17:11 65:15	amendments 40:7	approximately 35:20	auditor's 69:8	beat 32:2,3,4
add 31:23,24 35:20	America 60:22	38:3 57:21 64:9	auditors 71:17	becoming 10:8,9
52:10 73:11 74:3	American-Owned	architect 29:23 39:16	August 52:13	BECON 2:19
added 30:1 41:5	57:7	40:3,10 43:18	authority 28:13	began 58:6,12
61:16	amount 3:14 28:14	architects 17:5 40:8	authorization 28:9	beginning 12:2
addition 58:12 59:24	28:23 30:15 35:14	42:25	authorized 27:17,25	behalf 63:13,14 73:7
73:14	46:23 50:11 65:20	areas 5:7 56:2 74:24	51:4 78:6	benchmark 32:7
additional 4:23 7:4	amounts 35:6 47:21	arms 20:4	automated 42:6	45:24
10:4,7,24 11:1,1	amplifier 10:25	array 61:24	automatically 48:8	benchmarked 45:20
12:5 19:6 30:11	analyses 21:15	Ashley 1:9 33:17	available 22:24 24:1	beneficial 29:22
39:16 41:2 46:11	analysis 20:25 21:14	42:2 54:10	66:9	benefit 2:20 52:11
46:19 47:1 48:14	21:19 22:3 55:10	Ashley's 32:13 41:15	Avenue 1:4,22	55:10
59:25 77:3	57:24 58:4	aside 46:23 47:13	average 31:10,11	benefits 59:3
Additionally 23:1	Andreu 61:6	asked 13:2 40:18	averaging 7:23	best 5:7 16:4 20:18
additions 18:18	Andrews 1:22	56:24	Award 57:5	71:23
addressed 26:17	anecdotal 24:20	asking 10:24	awarded 33:23,25	better 10:1 13:7
adds 10:3	anniversary 54:21	aspect 11:20,21	34:3	53:16,19 54:7,24
adjourn 76:25	announcements 2:22	aspects 54:6	awards 62:1	66:4,4 73:23
adjournment 77:6	answer 24:25 27:3	assessment 19:25	aware 47:12	bid 30:17 59:10,11
Adjusted 28:22	46:5	20:23 21:3,4,8 22:2	Aye 3:4 76:17 77:10	59:14,16,16,22
administration 1:4	anticipate 38:24	22:4 33:18 44:7,23		60:6
4:14 27:6	anticipated 49:10,14	48:22 54:11		bidders 59:9
administrative 11:11	69:21	assessments 44:21		bidirectional 10:25
advance 59:6	anticipating 35:25	asset 44:19 51:2,11	B2Gnow 22:18,24	big 6:20,23 16:15
advertise 74:12	anybody 4:21 5:3,9	assigned 59:12	23:2	17:3,8,9 21:16 22:5
advertised 59:15	5:10 24:21 70:11	assist 59:10	back 5:3 7:15 14:4,5	23:13,24 34:7 41:2
advisory 64:7	74:25	assistance 60:3	20:11 35:4,6,15,24	49:8 54:2
AECOM 1:8 6:6	anymore 34:11,17	associated 7:22 20:1	37:16 38:1,4,20	bigger 11:13
20:15 26:3,4 32:18	47:11	30:2 34:18	45:11,12,18,24	billion 36:13,14
	anyway 46:18 55:4	Association 1:14,16	46:25 48:2,9 50:17	58:11
	anyways 46:16	75:4	51:19 52:8,13,20	birthday 63:1,2
			65:2,19 70:2 71:10	
B				

bit 6:16 15:7 33:5 37:9 69:18 70:7 74:22,23 Blanche 16:15,20 17:8 22:25 23:18 24:6 65:12 blog 8:13 board 1:4 2:3 4:25 8:17 9:10 27:1,5 28:14,18 29:2,4,7 40:5,6,9,16 46:10 46:12,16,17,25,25 47:15 48:9 52:17 64:2,8,19 67:21,25 69:5,5 70:25 72:6 73:1,6 BOC 62:16 bond 1:1,12 2:12 3:11 6:15 20:14 31:12 36:16 58:8 58:20 67:24 69:21 75:13 bonding 58:2 books 44:2 boss 61:5 66:2 bottom 31:20 brain 75:11 brakes 12:16 breakdown 57:13 58:5 bring 45:18 46:24 47:5 70:13 bringing 73:15,16 broad 33:10 35:10 brought 3:15,16 Broward 1:1,14,15 56:20 62:5,8 66:5 78:3,11 Brown 1:10 Brunch 65:25 Branches 60:4 budget 1:10,10 36:4 36:5,8 39:12 40:12 46:22,24 58:19 budgetary 46:21 budgeted 40:12 build 15:22,23 55:18 builder 4:21 5:8 37:22 74:10 building 1:4,16 7:3 13:18 16:22,25,25 16:25 17:17,20,20	17:21,22,24 18:1,5 18:13,21,22 19:3,4 19:5,5,7,8,16,17,20 37:20 42:6,16,17 50:19 51:24 53:2 54:15,22 65:3,5 71:17 buildings 16:16,19 16:20,23 18:6,8,10 21:18,19,25 54:17 55:2,18 56:10,19 71:20 built 47:19 56:10 bus 65:15 business 22:16 61:21 62:4,14 65:25 66:4 66:5 73:9 76:15 77:2 businesses 58:10,22 59:8 60:9,15 61:12 62:5 66:1 busy 59:21 buy 25:16 <hr/> C <hr/> calculating 58:12 calendar 2:9 call 2:2,17,23 4:18 12:8 17:6 30:18 31:8 77:1 called 17:2 calling 74:16 76:6 calls 4:24 59:19 campaign 8:14 64:22 65:8 campus 55:7,12,16 campus-wide 17:1 cancelling 60:16 capacity 58:2 59:10 capital 1:10,10 36:4 58:19 capture 63:23 66:9 captured 23:2 64:11 64:15,23 career 75:7 Carpenter 1:9 33:17 33:17 35:12 38:14 39:7,22 40:1 42:2,3 43:14 44:3 46:10 48:20,21 51:1 75:18 cartoons 52:6	Cascade 12:24 case 6:13 cases 28:19 31:1 50:20 51:9 CASF 75:4 Castaldi 19:15 21:14 21:14 catch 13:13 15:12 categories 33:21 57:16 categorized 57:16 category 34:20 41:2 42:4 57:15 caught 30:21 causes 12:3 caveat 14:9 CCD's 41:18 ceiling 28:17 50:9 ceilings 50:4,5,15 celebrating 66:24 celebration 66:22 ceremonies 67:9 certain 22:8 47:14 48:12,16 50:11 52:19 54:18 56:2 74:24 certainly 5:13 CERTIFICATE 78:1 Certification 62:4 certified 57:14,15,17 57:19,20,23 59:6 59:13,21 62:5 certify 78:6 CGFO 1:15 Chair 46:2 chambers 72:11 Champlain 54:14 change 8:16 11:4,8 11:13 15:18,19 17:10,22 18:7,14 18:18,23 19:1,6,8 19:10 23:16 27:10 27:13,18,21 28:1,3 28:6,16,18,21,24 29:3,5,15 30:19 31:7,19,25 32:7,12 34:15 38:17,18 39:9,20,22 40:8,15 40:20 41:1,6,9,13 41:14,18,23 45:9 46:7,12,13,14,20	49:6 52:16 68:6,11 74:4 change-outs 11:2 changed 15:23 16:6 68:1,3,5 changes 27:12,24 28:5 29:8,12 48:14 56:7 73:14 changing 44:16 channels 64:18 chart 59:2 charter 56:14 check 50:6 chief 1:11,14 3:2 5:20 7:14 10:22 11:18 13:3,21 26:21,23 27:7 28:8 67:15 71:12 73:11 74:7 74:10 Chiefs 1:14 chunk 49:10 city 1:16 5:6 Civil 1:13 classes 61:1 classroom 18:17 clean 18:19 clear 25:20 click 66:16 close 9:22 31:19 33:7 35:24 37:14 43:7 44:1 56:3 closed 10:5 35:16 36:22 38:3,5,11 42:19 43:11 closely 32:15 64:5 closeout 4:15 7:18,20 8:1,25,25 9:5,12,23 29:5 34:5,6,9,11,12 37:18,24 42:22 43:6 closeouts 7:22 42:4 42:11 closer 67:8 closing 47:3,5 CM 15:23 CMAR 16:6 code 48:15 coin 72:5 collapsed 51:22 college 5:6 combination 26:3 combined 9:6 30:2	come 6:8 12:10,11,11 13:21 21:10 26:3 35:6 41:19 46:15 49:9 52:8 60:24 67:8 comes 34:12 38:23 46:10 comfortable 17:5,6 71:22 coming 10:7,11 19:22 35:15,24 40:20 47:10,20 60:14 66:19 68:19 72:12 comments 2:15 7:13 67:10 76:15 Commissioner 61:6 commitment 58:13 58:15 commitments 22:21 58:9 committed 36:12 committee 1:1,12 3:4 3:12,17 4:22 5:14 20:11,17 26:6,14 26:14 52:11,15 65:4,13,17 66:20 67:25 68:11,16,20 68:20 73:1,7 74:13 74:19,21 75:14 76:1,17 77:10 committees 74:20 common 10:22 communication 59:6 communications 63:10,14,17,22 64:6 67:4 community 60:1 62:14 64:3 65:11 companies 57:7 company 44:20 comparative 20:25 22:3 compare 14:25 21:17 32:7 compared 22:9 comparison 25:21 competition 56:14 complete 9:22 12:12 16:16 17:20,20 18:5,6,7,22,23,25 19:1,4,6,7,12,14
---	---	---	---	---

20:7,7 37:13,14 38:5 42:14 49:4 78:8 completed 8:10 14:1 14:11 19:15 36:21 60:12 66:23 completing 18:24 19:9 66:18 completion 4:8 17:19 23:16,20 34:14 37:19,21 42:15,23 43:3 66:24 completions 67:1 compliance 22:14,17 22:22,23 23:8 57:12 complicated 16:18 comprehensive 21:6 25:13 54:9 55:23 concierge 59:4,8,12 59:18,24 conclude 70:18 concluded 77:14 concludes 24:10 63:8 67:3 conclusion 21:7 conclusions 21:21 concrete 53:16 condition 19:24 44:7 48:6 51:10 54:11 conditions 40:23,25 confirm 76:9 confirmed 29:4 confirms 73:22 Congratulations 63:5 Connect 61:12 consider 15:12 72:24 considered 69:19 constantly 30:7 construction 4:8,20 5:8 7:18,20 8:5,13 8:23,24 9:22,25 15:6,20 16:7 18:21 21:18,23 22:8 23:6 23:7,8,17 24:2 28:14 29:24 30:4 30:10 34:2,3 37:11 39:9,22 40:3,22 41:7,18 47:18 49:3 57:18 58:23 63:25 65:16,22 74:11	75:3,4 consultant 43:16 44:8,22 consultants 21:16,22 contacting 59:21 contacts 59:9 75:11 content 61:24 63:25 64:1,15 66:8 context 26:10 contingencies 34:16 37:15 38:18,20 39:17 47:18 contingency 35:2 39:6,10,11,21 40:12 46:8,17 48:8 continue 62:6 Continued 18:11 continuing 27:8 40:10 contract 6:10 18:22 18:25 19:6 23:3,12 24:23 28:14,22 32:20 38:16 39:9 40:7,11 44:6 45:14 49:5 51:2,4 59:22 62:1 contracting 4:20 5:9 74:11 contractor 8:22 9:21 9:25 11:11 17:4 19:13 23:4 27:16 41:21,23 43:8,16 75:7 contractor's 19:2,12 contractors 48:23 57:21,25 contracts 4:11 40:6 42:25 57:6 59:22 contractual 4:10 22:20 23:5,8,15 37:21,23 contribution 7:8 control 10:20 46:21 controls 71:19 convene 76:21 conversation 45:6 68:12,19 70:11 coordinate 51:17 CORP 28:7 corporate 60:21 cost 20:5 21:17 30:4 30:7,9,10 37:12	41:20 48:5 55:10 costs 30:2 counsel 27:2 county 1:1,14,15 29:18 61:7 62:6,8 66:5 78:3,11 couple 34:7 48:17 course 5:4 37:12,19 38:17 53:17 54:10 54:16 61:5,20 court 2:20 65:6 78:4 78:14 cover 34:16 covered 17:11 18:12 65:2 covering 53:11 create 13:16 creates 11:13 credit 28:22 74:6 cumulative 27:21,22 28:2,4,12,12,15 31:7 46:14 58:14 58:17 cumulatively 58:13 curious 49:18 current 31:18 currently 35:22 38:10 54:11,12 65:16 cutting 67:9 cuttings 66:19 67:2	50:7 52:5 53:15 declared 28:20 dedicated 8:9 59:4 deeper 29:11 Deerfield 51:21 defaulting 48:24 deferred 54:2 deficiencies 20:1 21:1 22:1 deficiency 22:5 definitely 12:5 71:25 delay 12:4 deleted 30:1 deliverable 24:23 delivered 24:23,24 25:22 delivery 15:18,19 16:3,4 demographics 55:20 demolish 19:17 55:6 55:17 Demolition 19:15 Demopoulos 1:14 3:2 7:14 10:22 11:18 13:3,21 26:21 27:7 71:12 73:11 74:7 74:10 Deneice 63:12 Deniece 1:11 denied 71:14 Denise 1:9 57:10 department 7:3 10:15 17:24 18:2 21:23 22:23 26:5 42:6,17 57:12 58:19 59:25 60:8 64:6 71:18 departmental 61:25 dependent 60:5 depends 40:4 design 4:11 8:21,21 8:22 9:21,25 11:7 15:22,23,25 16:7 29:25 30:6,12 41:6 designs 17:23 despite 21:21 destructive 50:1,14 53:5 detailed 22:11 36:8 54:19 64:12 details 67:8 deteriorating 54:25	determination 19:20 determine 53:9 59:10 72:3 develop 64:1 Development 22:22 57:11 devices 10:24 41:2 difference 7:19 30:8 different 8:19 11:23 33:21 63:21 66:11 74:22 direct 26:25 41:20 direction 14:16 directions 14:15 Directives 41:19 directly 27:5 Director 1:10,10 36:3 57:10 Directory 62:4 discoveries 10:18 discrepancies 23:1 discussed 37:13 discussion 3:15 15:21 22:21 29:15,17 52:21 77:3 distance 13:12 distribute 64:17 district 5:15 12:1 13:15 24:21 26:22 26:24 27:4 37:16 38:4,20 43:25 44:5 44:11,17,25 47:8 51:11,19 52:12 53:1,23,25 56:2 57:5 64:10 67:2 69:15 71:16,17,18 71:19 district's 22:17 24:2 27:19 31:11 64:4 Districts's 28:6 diversity 22:18,22 57:11 DNO's 40:25 documentation 21:2 23:3 63:23 documented 30:11 documents 23:3,12 doing 5:23 6:6 25:15 44:18,20,22 67:7 69:13 dollars 33:20 35:4 46:23 47:1 58:9,10
---	---	---	---	--

58:21	emergency 28:19	excited 62:7 65:7,22	FCA 19:24 20:6 41:3	20:22 36:25 66:13
door 51:25	employee 26:23 27:4	66:6	44:4 48:2 54:11	firstly 33:23
double 56:21	69:14	executed 17:22 22:4	55:2	fiscal 58:14
downspout 19:13,14	Empower 61:11	execution 21:2	FCA's 53:1,2	fit 15:22,23 71:25
dragged 11:12	encouraged 59:16	exempt 54:17	fear 8:8 14:6	FIU 75:2
dramatic 8:2 17:25	encouraging 76:1	existence 32:13,14	featured 61:21	five 3:18 18:9 56:21
drawing 17:19	encumbered 36:19	exists 41:16	features 61:23	fix 3:24
dread 8:8	ended 50:21 60:16	expect 40:24,24	February 72:7,12	FL 1:23
drive 41:1	engage 59:8 66:5	47:19	feel 71:22	Flags 12:8
driven 53:17	engaged 6:12 59:25	expecting 57:9	field 11:23,25 13:5	flat 35:11
drone 63:23	engagement 71:6	expended 36:15	fight 11:8	floated 69:22
dropped 3:25	engineer 1:13 29:23	expenditures 36:25	fill 4:19 5:10 7:9,10	Florida 1:5 4:2,3,4
due 48:23	43:19	37:2,3	74:8	21:22 75:4 78:2,5
duration 10:8 11:6	engineering 19:21	expensive 48:4	filtration 19:3	78:11
16:22 23:17	enhancement 61:16	experience 13:4	final 7:25 10:3,7,18	flux 14:2,10
E	enjoy 66:25	Experienced 4:18	10:23 16:17,24	focusing 66:24
e-signatures 42:8	ensure 59:17	expertise 74:23	17:1 18:25 21:6	folks 7:2 26:4 70:9
E&O 29:18,20	Enterprise 22:16	explain 15:17	22:7 23:22 24:15	follow 39:23 62:11
E&Os 29:16 30:14	entire 26:10 48:3,10	explanation 46:11	25:5,8,14,19 27:15	67:6 71:9
31:3	entitlement 41:16	exponentially 48:4	31:18 34:14 37:21	followers 66:10
eager 9:7	error 30:16,21	extend 23:16 51:5	43:21,24 44:1	following 21:11 76:7
ear 7:1	errors 29:13 30:2,9	66:19	75:25 76:1	follows 29:19 40:2
earlier 14:13 37:13	escalates 59:20	extended 10:2	finally 11:10	59:13
easier 53:21,22,22	ESE 4:1	extends 10:4	finals 14:8 16:21	foot 53:18
easily 48:7	especially 75:6	exterior 19:3	17:2,2,3,6 18:10	footage 63:24
easy 3:23	established 28:17	external 6:4 20:12	financial 9:12 12:4	force 44:10
eBuilder 24:4 42:5	establishing 29:16	extra 30:18	37:24 38:7 42:22	foregoing 78:7
echo 71:12	esteemed 60:21	extremely 59:20 61:7	70:22,24	forgotten 57:2
economic 22:22	estimate 47:9	eye 70:25	financially 5:24	form 28:21
57:11 58:7,19	estimated 30:8	F	36:22,23 38:3,5	formal 29:16
economical 21:24	estimates 47:3	F 1:8 67:21	find 7:3 19:25 26:11	Fort 1:5,23 78:10
EDDC 1:9 59:3,24	ethnicity 57:14	FA 14:6 16:22	41:4 48:1 50:7	forth 14:4
61:19 62:12	evaluation 54:19	Facebook 66:12	55:23 70:11 71:7	fortunate 60:18
edge 12:13,19	evening 51:22 57:10	facilities 7:2 19:24	71:15 74:6	forward 8:3,20 9:17
education 21:23 64:7	63:11	26:4 28:9 35:19	finding 10:1 11:23	9:18 17:9,14 26:13
educational 54:16	event 30:1 65:5	53:23 54:16,24	22:1 23:5,7	26:17 27:16 44:13
effect 48:16	events 62:2	65:12	findings 20:19 24:10	45:1 47:9 51:14
effective 20:5	everybody 9:10	facility 20:23 21:2,7	72:3	54:8 75:9
efficient 32:11	12:14 43:9 74:25	22:2,3 44:7 54:11	fine 50:7,8,15	found 3:23 10:23
efforts 10:2	everybody's 29:13,14	55:14,18	finish 19:13	13:4,7 48:9 52:3
eight 72:15	evidence 25:1	fact 26:8	finished 6:22 8:7,18	four 3:18 14:12,17
either 11:21 36:11	exactly 73:25	fact 26:8	finishing 19:14	18:9 49:3
72:18	examination 50:1	factors 57:25	fire 1:14 9:20,24 10:2	front 48:19 61:22
electrical 12:21	examiner 13:7	fairly 29:19	12:8,19,20,20,22	fruition 49:9
element 11:17	examiners 13:5	fall 8:10 41:2 52:2	17:18,18 18:12	frustrating 11:17
elements 48:10	example 12:8 16:22	fantastic 35:1	71:18 73:14	12:10
Elevate 61:11	32:11 47:24	far 4:12 14:9 17:13	firm 6:5,14 20:12	fulfilled 37:22
Ely 16:15,20 17:8	examples 65:1	24:14 25:9 48:13	39:13 59:13	full 26:9 31:1,3 44:10
22:25 23:19 24:7	exceeded 28:16 46:14	67:18 70:20 76:4	firms 6:12 57:14,15	fully 4:7
65:12	exceeds 30:3 48:8	fast 56:9,10,19	57:17,19,20 59:6	fund 38:11 47:11,16
emails 59:19	Excellence 61:21	faster 18:4	59:15,21	funded 35:17,22
	excess 30:16	favor 3:3 76:16 77:9	first 2:23 4:19 9:5	38:22

funding 5:24 38:9 46:11,19 68:13 71:20 funds 36:17,18 37:16 further 2:22 10:6 21:4 22:21 24:4,5 76:14 future 44:13 52:21 54:4 67:8,19 FY15 58:17 FY24 59:18	GOB 22:6 goes 16:8 30:24 54:20 going 5:23,25 6:18,24 9:15,18 15:21,22 15:25 16:24 18:21 21:10 26:17 34:22 34:23 35:3,9,12,13 35:15,24 38:4 44:9 44:13 45:11,12,17 47:7,9,10,20 48:2,4 48:9,24,25 51:3,13 53:12 63:1,2,3 65:19,19,21,21 69:1 71:5 76:25 good 7:9,11 9:17 18:2 31:5,6,14,25 32:5,6 32:25 39:2 41:25 42:11 43:25 44:18 44:24 45:2,22 51:20 53:16 54:18 57:10 63:11 67:13 69:8,9 70:18,24 71:6 73:20 74:5 75:20 gotten 34:14 government 54:17 56:15 graduate 60:24 graduates 60:25 graduation 61:1 granted 70:3 graph 35:9 59:2 grateful 69:12 great 2:10 5:11 15:12 44:11 62:8 65:20 69:1,25,25 75:19 76:7 grim 24:12 ground 7:1 18:4 groundbreaking 60:13 group 7:2 21:11 41:15 grouped 33:21 growing 56:9 growth 56:17 guess 2:8 50:12 guest 60:21 guys 6:7 7:5 63:16 66:21	<hr/> H <hr/> half 72:14 hands 25:4 happen 9:8 12:22 14:5 49:11 55:1,5 happened 25:1 51:25 52:16 55:25 happens 28:10,19 30:6 happy 2:7,7 12:14 13:23 31:8 32:15 32:20,21 33:13 65:17 hard 50:3,5,8,15 harder 10:15 hate 73:15 Hazel 61:6 he'll 45:15 head 13:8 46:6 header 13:11 header's 13:10 hear 42:1 72:2 hearing 76:21,25 77:5 heat 11:3 heavy 61:10 hefty 49:10 held 2:25 help 13:23 51:11,11 68:11 69:8,19 helpful 18:3 25:9 27:12 helping 73:12 helps 31:24 hey 10:23 Hi 63:11 high 2:21 17:16 18:11,20 22:25 23:18,19 24:6,7,8 34:8 41:12,17 60:19 62:21 70:18 higher 9:6 32:25 35:17 highlight 66:25 highlights 5:17 7:16 8:15 63:16,18 hike 75:20 Hillberg 1:13 2:1,14 2:17 3:3,5,7,19,22 4:4,17 5:12,21 7:7 7:15 9:1,3,13 10:10	10:17 14:20 15:9 15:16 17:15 20:8 20:21 24:12,14 25:6,23 26:19 27:8 31:6,15 32:1,6,23 33:2,8,10,15 35:8 36:2 38:9 39:2 42:2 43:12,15,22 45:4 45:19 46:1,3 48:20 49:17 52:8,24 57:4 62:20 63:5,10 67:5 67:10,12,14,20 68:1,3,8,14,23 69:2 69:7 72:2,21,24 73:20 74:3,13,17 75:13,25 76:14,18 76:20,24 77:5,9,11 77:13 Hills 34:8 hire 8:21,22 9:21,25 hired 40:4,10 hit 14:3 33:9,14 hitting 32:18,21,22 52:5 Hixon 2:4,6 hold 20:8 60:17 holes 19:24 Hollywood 34:8 hook 43:23 hope 66:20 67:9 hopefully 2:11 50:17 hour 72:14 housekeeping 2:18 6:9 huge 18:5 hurting 12:1	improved 29:8 improvement 15:10 18:1 improves 74:2 improving 27:12 Inaugural 62:3 include 48:22 included 22:6,7,12 22:13 26:18 49:15 71:8 includes 36:15 including 30:4 58:1 59:19 60:1 incompetence 25:3 increase 37:2 40:13 48:23 increased 36:6 37:3 52:19 increases 36:9 37:13 47:6 49:8 independent 70:13 70:20 individual 21:5,18 64:13 industry 29:20 30:14 31:21 32:3 57:14 57:16,18 74:5 information 6:4,21 7:4 14:16 37:17 41:3 44:12 45:18 52:22 62:2 64:11 64:16 66:7 70:7 informed 62:12 65:11 informs 59:14 initial 22:6 42:12 initiatives 8:12 61:25 62:13 input 4:21 inquiry 20:25 inside 38:18 69:14 inspect 13:6 inspected 49:20 52:3 inspection 12:21,21 12:23 17:7 49:25 50:12,14 53:2,6,22 53:24 54:15 inspections 10:3,16 10:18 16:17,24 51:16 73:19 inspector 11:23 69:16,22 72:22,23
---	---	--	--	--

72:24	kids 2:13	lastly 59:15	look 3:13,21 16:18	McIntyre 1:8 7:17
inspectors 12:2 13:16	kind 6:24,25 30:20	late 10:3 11:16 25:9	25:4 31:10,11	9:2,9,14 10:13,21
73:23	33:21 35:25 41:2	25:12	32:17 35:10,12,13	11:1 12:7,25 13:15
Instagram 66:14	42:10 43:9 46:6	Latha 1:15 49:17	45:11,13,15,18,24	13:24 14:21,23
installed 11:5	49:10 64:16 65:1	Lauderdale 1:5,23	52:18 54:9 74:1	15:1,3,5,11,19
intended 6:11 37:20	71:8	78:11	looking 4:12 9:3	16:10 17:16 27:9
42:18	knock 55:9	leader 2:4	29:17 33:18,22	31:7,22 32:2,12
intention 6:3	know 2:7,9 3:11,20	Learn 60:4 65:25	57:13	33:1,4,9,13,16
interest 71:23	4:7,12,25 5:5,6,22	learned 45:2 51:7	looks 3:9 50:8	40:22 41:10,12
interested 6:21	6:1 7:8,10,10 11:4	leave 48:6 62:21	loop 65:15	43:18,24 45:2,12
internal 23:10 27:14	11:15,18 12:4,13	left 31:4	lot 2:10 4:10 5:6 10:2	47:24 49:23 50:3
introduce 5:19	12:18 26:21 30:22	legislative 64:6	10:3 18:20 32:17	50:24 52:2,12,18
invasive 49:25 50:13	32:11 33:25 34:1	legitimate 41:8	34:24 35:1 40:22	53:14,22
53:9	34:24 35:1,5,22	lesson 45:2	41:14 42:21,21	mean 10:18 11:4
invitation 66:20	38:22 39:13 40:2	lessons 51:7	51:7,9 53:14 61:10	38:14 40:20 42:19
invite 62:11	40:12,14,18 41:1	let's 2:1 5:16 19:23	66:18	43:11 44:8 46:22
invoice 43:5	42:7,19 43:2,6,9	49:2 54:2 55:7,16	love 75:19	56:8 68:11 69:12
issue 10:10 11:3 14:6	44:13,24 45:21	57:4 72:2	low 13:10	69:14 70:3,15 71:1
17:13	46:11,24 47:1	level 9:23 29:22	lower 3:13 37:12	meaning 7:24 8:22
issued 8:14 23:17	48:25 49:7,8,10,12	49:24 58:1 73:2	38:15	means 15:18 42:17
44:1	49:14 51:6,14,18	levels 8:19 38:9		meant 42:25
issues 8:8 10:14 12:9	53:8,8,24 54:25	liaison 63:14	M	measure 7:9
19:22,23 20:4,6	55:1,6,10,11,19,22	library 51:23	main 34:1 40:19	measuring 53:8
26:20 48:15 54:2	56:1,2,4,10,17,23	life 51:5 55:13	maintain 9:4,15	media 8:14 62:12
item 2:23 3:15,16	65:3 66:22 68:10	lifecycle 53:20	maintained 14:9	64:1,22 65:8 66:3
4:19 10:22 22:14	68:11,17,18,24,25	lifting 61:10	maintaining 8:3	66:10,11 67:7
67:14,21	69:3 70:6,8,21 71:2	lightweight 53:15	maintenance 54:2	meet 3:14 22:19
items 22:5,8,12 29:25	71:3,7,23 72:8,19	limit 28:13 38:21	major 9:7	30:13
39:11 46:18 72:21	73:4,8,22 74:22,23	46:8	majority 40:23,24	meeting 2:23,24 3:12
	75:6 76:4	limited 46:14	making 12:13 73:13	6:18 9:4 11:19
J	knowing 35:23	limits 27:23 28:4,12	76:7	17:25 27:11 62:16
January 44:10 65:19	knowledge 75:8	line 39:10	manage 41:21	65:13,14 67:25
78:10	Krishnaiyer 1:15	linear 16:8	management 22:18	71:13 72:3 75:14
job 41:5 48:1,24 69:1	3:25 4:3,5 14:18,22	lined 35:11	23:9 24:3 27:20	76:2,15 77:2,14
76:7	15:17 16:9 24:13	lines 25:7	44:20 75:3	meetings 7:6 60:2
jobs 35:1 50:20	31:5 40:18 41:8,11	linger 31:4	manager 23:7 51:2	64:8 73:6 75:5
join 66:21	41:25 49:18 50:2	liquidate 37:25	51:11 59:9	meets 28:7
joist 20:2	50:22,25 51:21	list 14:20 16:11 22:11	manner 16:5 20:6	members 1:12 3:4,17
July 52:17	56:7,13,23 62:23	36:8 38:5	manufacturer 51:18	4:22 5:1 64:19 65:4
jump 9:1	67:13 69:11 70:3	listed 14:21,22 31:17	March 75:14	74:14 76:17 77:10
jumps 33:5 34:9	70:15 71:4,11	literally 52:5	Margate 65:3 75:17	membership 4:18
June 58:7 75:15	72:17,20,23 73:3	litigation 49:12	75:22	memberships 4:1
	73:21 74:9,18	little 6:16 15:7 33:5	margin 33:7	membrane 50:6
K	75:19,24 76:9 77:4	37:9 45:9 69:18	marketing 59:1,25	mention 42:12 44:4
Kathleen 52:14	77:7	74:21,23	61:17 66:3	45:5
KCW 1:4		local 32:4 58:10,22	markups 30:19	mentioned 5:1 45:19
keep 10:23 39:8	L	66:1	marshal 71:18	52:23 65:24 66:8
54:23 61:24 63:2	land 36:1	located 55:7	MatchMakers 60:5	message 61:2,4
73:16 76:6	Langan 52:14	lock 12:16	material 11:10	metal 20:2 50:7 52:5
keeping 6:25 7:1	languishing 26:20	long 43:8 57:9 70:19	materials 30:4	53:15
68:20	large 20:17 47:21	long-awaited 66:22	matter 55:5	method 15:18,19
keeps 43:10	78:5	longer 53:19	maximum 28:15	16:3,4

methods 53:7 Michael 1:8 microphones 2:19 Middle 51:21 57:1 Mike 34:24 45:10 milestone 9:7 17:3,8 Milestones 13:25 Millie 76:6 million 25:17 33:20 34:5,8,19 35:19,20 36:6,7,7,10,11,13 36:16,19,20,20,22 37:1,2,4,5,6,7 38:4 58:8,15,18,20 millions 35:4 MILLS 57:8 62:22 62:25 63:6 Mincey-Mills 57:10 65:23 Mincie-Mills 1:9 mind 43:10 minimum 60:25 minor 33:2 51:5 minority 4:20 5:8 45:8 52:16 60:9 73:5,8 74:10,20 Minutes 2:24 minutia 11:12 miscellaneous 39:14 48:23 mismanagement 70:23 misplaced 24:25 missed 32:23 74:1 missing 11:21 12:2 mitigate 47:13 mix 11:12 Mm-hmm 24:13 33:8 50:2 68:14,23 69:2 73:21,21 modified 23:20 30:1 moisture 53:10 money 11:15 35:2,6 35:15,23,24 38:23 38:24 40:11 47:4 47:16 51:18 monitored 68:18 monitoring 22:15 month 7:24 8:2,2 15:15 16:23 monthlies 16:14 monthly 16:13 65:12	months 7:22 43:2 73:24 morning 72:15 motion 2:25 3:1,12 71:13,24 72:4,4 motions 67:24 move 2:11 3:8 8:3,18 9:11 13:19 15:5 16:5 18:10 27:16 34:6,20 42:4 57:4 60:19 67:20 77:5 moved 7:20 34:5 77:7,7 moves 53:4 moving 4:17 7:24 8:20 9:16 12:15 13:24 14:14 16:12 17:14 27:14 44:25 54:8 multiple 57:16 64:18	nobody's 49:14 nominal 35:6 nondestructive/des... 23:23,25 normal 31:20 normally 39:5 Northeast 17:16 18:11 23:18 24:8 Notary 78:4 note 33:2 57:15,22 58:23 62:21 70:19 noted 21:1,6,19 22:5 22:18,23 23:1,14 23:24 notes 71:13 78:9 notice 29:1 notification 10:24 November 67:22 71:3 number 3:9 7:17 10:1,13 12:17 15:1 15:2,3 16:18 19:22 21:13 22:1,14 23:10 24:14 27:17 27:24 30:23,23 31:18,18 33:9,14 36:1 41:16 52:17 52:20 59:20 numbers 31:25 32:21 32:22 numerous 57:24	offer 63:22 Offhand 5:12 office 69:8 Officer 28:9 Official 1:16 offset 37:15 oh 13:9 41:10,12 okay 2:1 3:3,8,19 4:5 4:17 5:12,15,21 7:7 7:15 15:2,16 20:20 20:22 25:23 33:15 37:9 39:2 40:17 45:4,19,19 46:1 49:17 50:25 52:24 54:13 57:4,8 67:20 69:7 72:6,25 74:3 74:14,17 75:13,13 75:25 76:3,14 Omar 1:10 3:25 25:23 26:11 36:3 45:4 48:18 56:11 70:9 72:11 Omar's 42:20 omission 29:13 30:9 30:17 omissions 30:3 once 34:11 43:1 46:13 48:13 49:1 52:20 59:11 one-on-one 60:2 one-year 43:1 ones 68:6 ongoing 18:17 19:7 53:25 63:25 online 42:7 onsite 18:24 19:2,9 19:11,12,13 open 4:19 17:10 18:18 23:11 50:3,8 opportunities 62:1 opportunity 59:11,16 62:18 64:24 opposed 3:5 76:18 77:11 order 2:3,17,23 11:4 11:8,10 17:22 18:14,23 19:1,7,8 19:10 27:10 28:6 28:21 30:19 31:25 32:8 39:9,13 40:8 40:14,15 41:6,23 46:12,13,15,20	68:6 74:4 orders 11:13 17:10 18:8,18 23:16 27:13,18,21 28:1,3 28:16,18,25 29:4,5 31:7,19 32:12 34:15 36:14 37:7 37:25 38:17,19 39:14,20,23 40:20 41:1,9,13,14 46:7 49:7 Organization 27:20 original 18:15 35:18 48:5 originally 49:21 69:21 originating 60:8 outer 72:11 outlined 29:6 outlining 29:3 outreach 59:2 60:9 73:5 outside 69:17 70:25 outstanding 18:7 overall 34:20 58:11 63:24 70:12 74:4 overruns 47:7 oversight 1:1,12 3:12 5:23 6:5,14 12:6 20:13 50:23 67:24 73:7 75:14
				P
				P.E 1:13 p.m 1:6,6 77:14 pace 7:23 page 18:16 36:9,10 64:10 66:13 pages 38:6 64:13 paid 43:5 pain 11:14 Palm 29:17 Panel 28:7 panels 60:21 parallel 16:8 Parent 1:15 Parkland 1:16 72:14 part 12:10 21:20 34:1,4 41:15 70:12 Parth 1:15 partial 47:25 participate 60:15

65:12,24 66:21 participating 42:7 58:1 participation 22:20 30:5 45:8 particular 6:14 25:17 30:20 46:15 54:21 55:16 56:4 partners 32:21 party 26:24 71:15,21 party's 23:25 pass 21:12 passed 25:9 46:8 69:16 Passes 76:20 77:13 patch 55:19 Patel 1:15 14:24 15:2 15:4,8 46:2,4 Paul 61:5 pay 23:4 49:13 75:9 payment 44:1 58:2 peers 32:17 pending 17:19,21 people 33:6 51:25 70:10,16 percent 12:12,12 19:10 28:13 30:3,9 31:9,13 32:19 33:11 38:1 39:6,8 39:18 45:17 46:14 57:21,22 58:9,21 percentage 41:13,18 45:7,10 52:19 74:4 perception 69:13 70:17 71:16 performed 20:12,15 21:15,20 44:7 period 8:1 47:14 56:24 58:25 65:22 periods 57:1 permitted 11:9 person 69:17 perspective 42:20 70:14 phase 8:25 9:23 phases 4:9,13 phenomenal 61:2 phone 4:24 photo 63:23 phrase 72:5 physical 58:5 pick 75:10	picked 7:23 15:11 17:12 30:17 picking 8:4 pickup 8:2 piece 5:9 68:21 pile 10:15 pilot 44:9 piping 18:12 place 8:5 37:7 63:20 64:8 plan 11:20,22,24 13:5,7,13 53:3,23 54:20 55:12 73:18 73:24 planned 25:21 planning 8:16,19 9:21,24 14:13,14 plans 13:8 Plantation 60:19 platforms 62:12 66:11 play 65:6 71:9 playground 65:6 please 2:20 5:17 20:21 37:8 58:3,16 58:24 60:11 61:15 62:10 66:24 67:6 pleased 63:15 pleasure 62:17 63:7 plus 9:16 18:5 38:10 PMOR 24:5 pockets 47:20 point 13:25 17:4 43:7 43:8,17 47:17 61:18 70:5 71:2 73:20 77:1 pointed 70:19 Policies 27:10 policy 27:11 29:15,16 29:18 32:8 39:23 46:13 68:6 73:11 politics 56:1 pool 57:22 population 55:16 56:8,16 portion 4:11 37:24 position 32:16 52:14 54:3,7 positions 4:9,19 5:5,6 positive 47:8 73:4,10 possible 4:22 post 8:13 64:19	posted 64:20,21 posts 66:12,14 pot 33:25 47:15 potential 59:9 potentially 5:10 49:12 pre-balance 39:11 pre-qualified 57:19 57:20,23 preclude 29:5 prepared 72:18 present 6:1 58:17 62:17 Presentation 67:22 presentations 5:15 64:2 presented 20:11 pressure 14:4 pretty 24:12 35:10 previous 21:21 37:3 previously 23:6 price 53:17 prices 49:6 primary 38:2 prime 58:1,9,21 prior 28:9,18 29:6 priorities 51:12 prioritization 21:3 private 56:15 probably 5:7 20:18 21:10 31:23 38:24 problem 10:8,9,14 11:13 49:23 problematic 11:6 20:6 25:20 problems 50:21 70:22,22 proceedings 78:7 process 27:13,14 29:9,9 30:18,19 37:18 41:22 42:5,6 42:8,24 43:13,18 53:24 59:7 71:6 73:13 procurement 8:21,23 15:25 62:1 professional 30:12 professionals 30:6 program 19:23 20:14 21:21 22:6 23:9,13 27:19 29:12,14 32:8,11 34:1,21	35:9,17,21 36:5 37:11,18 38:12,13 39:8 44:15,16 47:12,14,23 51:7 54:16 57:5 61:21 63:15,17 66:17 68:17 76:1 program's 74:4 programs 31:12 60:10 62:13 progress 9:4 18:24 19:1,8,10,21 project 4:13 10:4,9 13:14 15:21,24 16:2,5 17:13 19:19 21:4 22:24,25 23:18,19,19 24:6,7 27:22 28:3,16 29:4 30:3,5 34:16 35:3 35:19,23 36:8 37:10,12 38:12,18 39:5 42:19 43:11 43:20 46:15,17,22 47:22 48:14 58:8 58:20 59:17 65:7 65:18 projecting 16:12 projection 34:21 35:10 projects 7:18,20,24 8:7,16,18,24 9:5,20 12:9,17 14:1,4,11 14:12,17,18 15:11 22:19 23:13,14,24 31:2 33:23,24 34:4 34:7,11,18,24 35:16 36:21,23 37:14 38:2,11,16 38:21,25 39:8 42:13 44:14 46:7 47:6,7,15,19,25 55:25 66:18,23 promise 63:3 promised 62:25 prompt 58:1 proposals 75:16 proud 61:13 provide 6:7,19 7:5 26:6,9 64:3,7 65:14 66:3,7 provided 21:5,7 24:5 24:8 25:19 27:20	28:2,8 29:1 30:12 58:18 62:3 provides 37:17 providing 6:5 20:13 22:10 public 1:1 29:18 32:9 36:17 66:6 69:13 70:17 76:21,22,25 78:5 publication 61:17 pull 16:25 pulling 16:21 purchase 36:14 37:6 37:25 39:12,14 40:13 purpose 37:20 purview 70:12 push 11:10 74:12 pushing 10:21 put 13:2,8 25:4 35:5 53:3 56:18 64:17 70:9,16 puts 9:17 putting 13:19 44:23 50:16
Q				
qualifications 40:5				
quality 53:17				
quarter 7:17 8:6,17 14:25 33:19 36:6 36:25 37:3,4,5,5 58:5,6,14 59:18 61:20 63:19 64:9 72:15				
quarterly 5:16 6:1,15 6:19 7:15 8:15 16:14 61:18,22,23 63:16 67:14				
question 14:24 25:6 25:24 27:3 28:21 35:8 39:4 46:4 52:25 69:11				
questions 2:14 26:1 38:8 61:8 63:8 67:10 73:8				
queue 42:10				
quick 25:24 42:3 46:4				
quicker 29:10				
quickly 20:5				
quite 19:18 61:13,13				

quorum 3:14,17 68:1 68:3,5 76:8	31:1,3 38:10 redesigned 16:1 reduced 3:16,17 25:14 reduces 56:16 reducing 28:22 reengage 71:14 reevaluation 53:3 54:20 refer 5:13 referenced 44:4,5 referendum 69:15 71:3 reflects 7:19 63:18 regard 20:14 52:16 53:5 regards 64:22 69:12 regimen 53:2 registered 60:15 regular 28:11 50:5 51:16 75:5 regularly 49:19 rejections 41:13 related 21:1 23:7 39:12 49:11 relax 62:24 release 13:1 remainder 47:22 remaining 9:19 38:25 49:5 remains 23:11 remedy 24:15 remember 51:23 56:11,25 73:9 74:1 reminded 59:15 reminder 3:22 42:14 reminding 71:10 remove 55:14 removed 24:25 renovate 55:8 renovated 55:3,4 renovation 21:17,24 23:13 38:2 39:8 renovations 21:20 repair 53:21,23 repairs 51:5,15 replace 48:7,11 55:9 replaced 49:21 55:3 replacement 17:21 report 6:17,19 19:15 19:21 20:17 21:6 22:9 23:10,11 24:9	24:11,15 25:5,8,12 25:15,19 26:9,14 27:5 29:2 31:16 36:9 37:1 38:6 45:21 63:8 78:7 reported 1:21 23:6 reporter 2:20 78:4,14 REPORTER'S 78:1 reporting 1:22 6:15 32:18 58:25 reports 6:7 16:14 23:24 24:1,4,7 27:1 67:15 Representatives 4:18 represents 57:13 reprogramed 16:2 repurpose 55:17 request 24:5 40:4 72:25 requests 60:7 62:6 require 28:18 required 4:12 requirement 45:10 requires 74:23 requiring 29:6 reserve 35:5,15 38:1 38:23 47:11,13 49:15 reserves 37:17 38:4 47:21 resolution 3:9,13 resources 62:13 responding 68:10,25 response 2:16 3:6 25:25 63:9 67:11 76:19,23 77:12 responses 26:3,11,15 26:17 responsive 69:9 rest 9:6 18:6 62:23 resulting 38:3 resumes 4:24 5:2 retained 24:2 retire 63:1 retiree 5:7 retiring 62:16 63:3 return 37:16 returned 52:12 reveal 29:25 review 11:20,22 13:13 17:24 22:15 23:12 28:6 30:5	73:24 reviewed 13:6 22:19 28:6 reviewer 11:24 reviewers 73:18 reviews 18:1 29:11 revised 17:23 27:10 45:13 68:7 revisions 3:8 73:12 revisited 16:4 Rhodes 1:11 5:19,25 6:3 20:9,22 24:19 25:11 26:2,8,23,25 45:7 52:8,10 67:16 67:17 68:19 69:13 70:7 Rhodes' 69:19 ribbon 66:19 67:1,8 rid 26:21,22 ride-alongs 13:22 right 4:1,16 6:8 11:5 13:25 16:12,23 24:17,18 30:19,25 31:2 32:2 34:3,22 35:17,22 36:14 39:25 45:23,23 46:5 50:22 51:2 52:6 68:9 70:5,10 70:15 71:4 72:9 75:17 ripped 50:15 risk 15:24 33:18,20 34:10 35:7 37:10 37:12 47:2 48:22 risks 34:17 37:16 38:15,25 39:1 47:13,16 robust 55:10 Rogers 61:7 role 5:10 71:8 75:1 roof 19:9 41:4 44:19 44:20 47:25 48:1,3 48:6,7,10 50:6,20 51:2,5,10,22 52:3,3 53:7,10,18,19 roofer 18:24 19:9,11 roofing 19:3 20:1 roofs 49:19,24 51:10 53:12 room 1:4 51:24 52:1 rotted 48:10 50:11 rotten 41:4	rounds 74:15 routinely 20:13 RSM 23:6 rule 10:17 27:17,23 27:24,25 28:4,12 28:24 29:6,8 40:1 48:12 rules 29:1 40:2 run 33:22 46:16 running 6:15 runs 71:19 rusted 50:9
S				
S/M/WBE 22:14,20 22:23 32:18,20 safety 9:19 54:15 samples 12:18 satisfied 70:17,21 saying 25:16 says 2:8 scenarios 13:16 schedule 13:24 54:4 76:5 scheduled 59:14 72:7 76:2 schedules 23:6,9 schematic 17:23 school 2:3 8:17 17:16 18:11,20 22:25 23:18,19 24:6,7,8 27:1 31:11 34:8 50:16 51:3 56:3,4,8 60:20 63:21 67:21 69:15 72:6 73:1,6 75:3 school's 64:13 schools 1:1 21:5,16 22:5 23:14 56:14 56:15,21 66:6 Schools' 29:18 scope 16:16 17:17 18:6,14,15,16 22:6 22:7,10 48:5 scopes 11:2 21:4 22:4 48:13 scrambling 60:16 screen 57:13 screwed 72:13 SE 1:4 season 15:6 second 3:2 4:20				

75:22 77:8 see 8:2 9:7,10,16 12:16 13:9,13 15:6 18:14 19:25 26:10 26:16 30:13 32:9 34:24 45:20,24 50:9,9 52:6 55:19 59:18 60:4 66:12 67:9 70:11 71:7,25 76:1 seeing 17:25 seeking 31:2 seen 49:8 55:1,4 61:19 send 26:12 62:7 64:18 sense 54:18 55:13,14 61:23 70:23,24 sent 61:4 September 2:25 23:9 65:13 series 60:14,23,23 Service 1:22 services 30:11 39:16 41:6,7 59:4,9,12,18 59:24 session 56:22 sessions 60:19 set 46:23 47:12 setting 59:7 settlement 49:13 seven 56:25 seventh 56:23 shakes 15:7 shape 9:17 31:14 32:5 share 7:5 62:15 67:18 shared 67:17 Shim 1:10 3:11,20 4:6,16,23 5:18,22 25:24 26:6,13 36:3 36:3 38:14 45:5,15 45:23 46:9,21 52:23 54:9 56:12 67:22,23 68:2,5,9 68:15,24 69:3,25 70:5 71:2,5 72:2,18 74:15,21 75:10,16 75:20 76:6,11 shop 17:19 shops 11:9 short 27:3	show 31:24 32:25 33:3 showcase 64:25 showed 42:13 showing 12:18 shown 31:22 36:9 37:1 shows 36:5 shrinking 55:15 side 6:9 11:16,22 13:11 40:22 side-by-side 22:11 signed 42:16 76:22 76:24 similar 43:12 simply 24:23 simulations 33:22 sites 63:21 six 20:19 56:20 64:8 sixth 23:22 slide 14:4,5,7 27:10 36:4,24 37:8,17 39:23 42:13 57:12 58:3,4,16,24 60:11 61:15 62:10 63:18 64:14 65:9 66:13 66:15 slides 12:7,17 14:7 38:7 slight 15:10 slightly 33:19 34:22 slot 39:5 slowed 56:13 slows 56:17 small 33:25 51:14 58:10,22 59:8 60:9 60:14 61:12 62:5 62:14 65:25 66:1 Small/Minority/W... 22:16 SMART 2:12 21:20 23:13 36:5 37:18 38:13 39:7 44:15 44:16 57:5 58:8,20 63:15 66:17 smoke 11:2 13:10 17:21 smokes 18:13 social 8:13 62:12 64:1,22 65:8 66:3 66:10,11 67:6 software 22:18 24:3	solicitation 60:6 solicitations 60:8 Solutions 1:11 63:13 somebody 48:24 75:6 son 56:24 soon 61:9 sorry 36:11 42:3 44:3 sort 37:15 38:22 48:22 sound 52:4 Sounds 39:2 source 23:3 40:19 South 1:22 75:4 speak 2:20 5:14 76:22 specific 27:22 28:3 60:7 specifically 20:14 60:5 sped 29:9 speeding 27:13 73:12 spend 11:15 58:4,17 spent 35:2 36:12,19 56:20 spot 31:9 52:5 Spots 74:9 sprinkler 9:24 17:18 18:12 square 53:18 staff 5:15 12:6 25:25 26:2 30:4 59:4 61:10 staffing 10:14 stage 8:23 9:11 14:13 14:14 34:13,14 stakeholder 60:1 stakeholders 21:1,5 61:24 standard 29:19,24 53:1 74:5 standards 29:20 30:13 32:3,4,4,10 standpoint 6:9 start 5:16 12:23 14:14 15:6 16:15 44:10 started 2:2 44:8 60:16 state 45:16 54:13 78:2,5 state's 31:10 statewide 54:15	status 9:19 16:15 65:18 statute 54:14 stay 34:22 62:12 staying 31:8 stays 43:20 68:16 stenographic 78:9 stenographically 78:7 step 17:9 24:18 stepping 7:25 Steve 1:13 stop 10:12 13:18 stops 12:21 Stranahan 18:20 22:24 24:6 strategic 59:1 strategy 61:17 streamlined 42:9 stress 74:8 strong 29:12 structural 19:21,23 19:25 20:4 44:21 44:22 48:10 structurally 48:1 52:4 stuck 12:25 72:10 study 55:23 stuff 26:16 42:21 subcontractor 58:13 58:15 submit 43:4 submitted 41:17 subsequent 28:17,24 66:13 substantial 23:15,20 34:13 37:19 42:15 42:23 43:3 success 32:7 62:9 successful 8:6,11 60:10,20 61:8,13 Suite 1:22 suits 20:16 sum 9:5 summarized 23:5 summary 20:9,19 21:13 23:23 24:10 36:12 summer 8:5,6,9,11 8:13,14 50:18 64:12,15,24 sunsetting 66:17	superintendent 27:2 27:17,25 28:10,20 28:25 61:3 supplier 22:17 support 63:22 71:25 supposed 2:8 sure 2:6 5:14 9:2 15:13 19:18 26:8 26:16 27:9 45:25 56:12 65:11 68:15 75:12 76:7 surpassed 23:15,20 surprise 21:10 surprisingly 20:3 sweep 37:25 sweet 31:9 swing 4:8 synched 6:17 system 24:3 53:19 systems 53:7 <hr/> T <hr/> T&M 41:22 tail 44:15 take 3:13,21 13:8 16:23 33:6 45:15 64:23 70:1 taken 30:24 57:5 70:5 talk 51:17 talked 37:9 69:20 talking 49:19 70:14 Tamarac 13:22 target 9:14 32:24 33:1,4 59:1 targeted 59:13 targeting 59:5 Task-Assigned 1:10 taxpayers 71:22 TaxWatch 5:22 7:11 26:22 68:8,9,12,21 69:1,18,24 70:20 71:14 TaxWatch's 7:8 Teachers 1:15 team 59:12 63:22 technical 54:6 60:2 teeth 25:18 tentatively 72:7 tenth 33:11 terminate 49:1,4 terminated 49:2
--	---	---	---	---

terms 33:10 68:17 74:22	60:13 62:3,23 63:20 71:6 72:13 76:5	15:11,12,14,14 53:12 61:19 73:24 74:8	vendors 42:9 48:25 54:5	we're 2:10 4:7,14 6:11,15 7:23 10:21 12:17,18 13:23,24 16:12,21 17:25 18:2,19 19:18,22 20:3,3 25:11 27:9 29:10,11 31:8,13 31:14 32:15,16,16 32:18,19,20,20,22 33:13 34:12,23 35:3,25 37:11 45:12,17 47:3,6,9 47:16,20 59:20 62:7 65:22 66:16 66:16 68:10,25,25 69:12 71:5 72:18
testing 23:23 24:1,4 50:1,14 53:5	Timeframes 9:19	type 47:25	vents 17:21	we've 10:5 12:17 16:19,20 17:18 35:2 44:4 48:17 49:8,8,24 52:2 53:14 60:3,4 67:1 70:16
thank 2:6,14 7:7,12 7:14 13:3 15:8 17:15 25:23 27:7,8 36:2,3 39:2 46:1 49:17 52:24 62:18 62:19,20,22,22 63:6,6,10 67:5,12 71:9 73:13 76:13	timely 16:5	typical 39:4,7	venues 60:17	weather 76:9,12
thankful 2:11	times 30:23	typically 26:1 56:5	verge 12:13	web 64:13
thanks 16:9 42:1 54:14	Timothy 1:21 78:4 78:14	typos 3:20	versus 21:17 25:21	website 64:4,20
theme 61:11	tips 66:3	<hr/> U <hr/>	video 8:13 61:4 64:17 64:21 66:25	weekly 28:7 29:2
theory 16:8	title 57:9	ugly 11:14	views 64:10,21	went 7:18 34:21 57:1 58:10,21 67:23 69:23
thereof 78:9	titled 20:23 61:18	unaddressed 22:1	visit 63:21	west 56:6
they'd 13:21 70:12	today 76:11	unanimously 3:7 76:20 77:13	volume 2:21	whichever 43:19
thing 32:25 42:3 44:4 44:11 51:1 52:11 54:23 74:5	today's 49:6	uncompensated 30:11	vote 77:1	William 1:16
things 11:22 12:2,3 13:12 14:5 32:14 43:6 48:16,21 49:11 56:18 68:10	told 60:12	underneath 53:10	vouchers 56:16	Williams 1:11 63:11 63:12 67:3,6
think 5:5,12 9:17 15:11 16:10 26:19 32:6 34:6,22 45:10 46:5 51:23 53:25 55:21 56:7,17 60:12 70:6,24 71:22 73:3,10,17 74:18 75:16	Tommy 1:14	understand 21:9 25:13 56:1	<hr/> W <hr/>	willing 69:17 70:13 winter 65:21
third 18:16 23:25 26:24 34:4 61:20 71:15,21	tonight 2:7	understanding 24:19 25:11	wailing 25:18	Women-Owned 57:6
third-party 21:15,22	top 46:6 66:12,14	Understood 43:12	waiting 5:2	wonderful 61:4
thought 31:15 49:21 70:1 71:11 74:19 76:2	total 9:23 27:21 28:2 28:15 36:5,10 57:22 58:11 60:2,3 60:25	underway 16:17	walk 16:11 43:21	wood 50:10
three 7:22 23:14 26:25 44:23 48:12 66:11	touch 7:1 48:12 70:9	unforeseen 40:23,25	walk-through 13:9 43:1,4	words 2:4
three-step 59:5	touches 59:19	unforeseens 41:1	walked 72:11	work 2:10 6:6,13 8:9 8:18 10:2,5,7 11:3 13:17 16:16 17:12 18:7,14,15,16,20 18:22,23,25,25 19:1,3,6,7,8,13 20:1,15 22:4 30:16 30:21,22 34:6,20 41:20,21 48:13 49:4,5 50:12 64:5 64:25 65:10,20 72:17
threw 15:13	tough 41:22	unfortunately 12:20 14:11 46:9	walking 52:4	
tightened 29:9	Towers 54:14	unique 60:22 64:10	walkways 17:11 18:12 65:2	
time 6:24 8:7 9:5 11:17 12:4 13:2,8 14:2 15:10 25:17 26:15 29:10 43:9 46:16,20 56:9	TPO 53:13,16	unsound 48:2	walls 20:2	
	track 32:15 52:20 54:23	unused 37:15	Wanda 61:4	
	tracked 40:14,15	upcoming 59:11,23 60:6	want 2:5 6:2 9:1 10:25 33:11 45:16 56:3 68:15 70:18 71:21 74:7 75:8	
	tracking 58:6	update 45:16,23 52:22 63:16 65:20 67:4,21 69:4	wanted 5:19 42:12 44:3 45:5,20 52:10 52:18 76:13	
	Tracy 1:16 3:1 4:2,14 12:24 13:4 39:4,19 39:25 40:17 52:24 52:25 53:21 54:13 56:20 57:3 72:10 73:17,22 75:2,12 75:22 77:8	updated 16:13 44:12 44:25	wanting 12:3	
	traffic 72:10	updates 6:19 64:3,7 65:15,17	wants 9:10	
	training 11:20 12:6 13:22	use 42:18 44:13 64:1 64:2 75:8	warrantes 51:17	
	transcript 78:8	usually 26:2 53:11	warranty 43:1,4	
	trigger 39:19	utilized 47:15	wasn't 2:8 22:11 24:23 25:18,19,20 49:21 50:4 57:8	
	true 78:8	utilizing 54:5	watch 54:24 69:23	
	trusses 50:10	<hr/> V <hr/>	water 12:25	
	try 3:13 6:4 13:16	vacation 33:6	waterfall 48:16	
	trying 6:8,12,16 18:19 20:3 74:8	valid 41:16	way 10:20 15:15,25 42:24 65:10 69:10 72:18	
	turn 72:8	value 30:10,19 35:17 35:18 39:9	we'll 3:8,21 15:6 26:13 33:9,14 38:24 45:23 55:9 66:19 67:20 72:3 74:6	
	turnaround 18:2	valve 13:1		
	turned 16:1	variance 47:4		
	two 3:25 12:7,16	various 12:9		

workarounds 13:18 13:20 worked 24:21 70:8 workers 52:2 working 13:15 63:12 workshop 3:16 67:21 72:6 workshops 73:6 world 17:3 worse 32:17 worth 34:6,19 61:11 worthy 72:4 Wow 76:3 wrap 2:12 18:9 wrapped 19:18 20:5 wrong 30:24	<hr/> 1 <hr/> 1 8:20,22 9:20,21,24 9:25 16:19 17:17 18:22 24:15 27:17 29:1 1,200 11:5 1,300 62:5 1,357.3 37:1 1,711.6 36:7 1,713.6 36:7,10 1,800 36:11 1.4 31:14 36:14 1.6 31:14 1.7 31:19 36:13 1.8 58:11 10 7:23 9:16 19:11 22:19 38:4 54:22 55:20 10-year 53:3 54:20 55:11 10,000 64:9 100,000 28:2 102.4 36:22 11 16:19,20 22:19 43:2 11-month 43:13 110 9:11,12 12:14,19 110b 7:24,25 8:1 34:13 42:16 110b's 34:25 111 57:22 11th 72:7 12 15:13 16:20 19:11 70:8 126.2 58:15 12th 75:15 13 16:20 19:12 130.4 36:19,20 14 17:11 19:13 15 19:14 58:5 150 66:1 152 7:19 8:24 16th 20:12 17 17:12 19:15,16 74:20 172 8:24 18 19:21 19 1:5 38:1 19th 65:13	2 16:19 17:20 18:22 21:13 27:25 29:1 30:3,9 31:9,13 36:6 58:5 20 20:7 55:8 20-some 34:8 20-year 55:11 2005 21:14 2009 21:14 2014 20:23 21:2,7 22:2,3,9 44:5 45:3 55:2,24 2022 23:9 2023 52:18 2024 1:5 58:7 2025 42:14 72:7 78:10 204 60:2 209 8:1 9:12 44:1 20th 75:14 21 20:7 22 27:10 58:14 225.9 37:7 226 36:13 23 20:7 52:13 63:21 23-109 3:9 230 64:21 25 9:22 14:1,1,12,18 250 60:18 268 57:17 27 10:5 21:19 28 36:20 28.8 58:21 28.88 58:9	4 8:15 16:19 17:21 18:13,25 22:14 23:10 28:24 58:14 59:19 60:24 61:1 40 57:22 60:21 40-year 55:12 44.98 32:19 45 33:4 45:17 57:20 458 36:9 487 36:10 491 38:6	80 19:9 800 25:16 36:16 60:22 8000 73:12 85 57:18,19 853 35:19 864 59:20
<hr/> X <hr/> X 46:23 66:14	<hr/> 10-year 53:3 54:20 55:11 10,000 64:9 100,000 28:2 102.4 36:22 11 16:19,20 22:19 43:2 11-month 43:13 110 9:11,12 12:14,19 110b 7:24,25 8:1 34:13 42:16 110b's 34:25 111 57:22 11th 72:7 12 15:13 16:20 19:11 70:8 126.2 58:15 12th 75:15 13 16:20 19:12 130.4 36:19,20 14 17:11 19:13 15 19:14 58:5 150 66:1 152 7:19 8:24 16th 20:12 17 17:12 19:15,16 74:20 172 8:24 18 19:21 19 1:5 38:1 19th 65:13	<hr/> 3 <hr/> 3 6:20,23 8:21 16:15 16:19 17:20 18:25 21:16 22:1,5 23:14 23:24 27:23 28:5 28:12,13 29:6 39:6 46:14 3,000 66:10 30-year 55:12 300 60:18 304 14:11 30th 58:7 326 60:25 33301 1:5,23 3rd 1:4	<hr/> 5 <hr/> 5 7:18 16:19 17:22 19:3 23:5 31:21 39:8,17 5,000 27:18 28:1,5 5.3 37:4 5.43.6 58:20 5:30 1:6 2:1 50 34:5,19 50-year 55:12 50.9 37:5 500 1:22 500,000 28:15 511 38:6 521 59:19 53 57:21 543.6 58:8,18 56.2 37:2,6 583.2 36:11 5th 61:2	<hr/> 9 <hr/> 9 19:10 31:12 92 12:12 954-463-3326 1:23 967 60:3 97 9:23 99 12:12
<hr/> Y <hr/> Yeah 6:3 10:10 13:4 14:23 16:10 18:17 20:9 25:24 26:13 26:19 31:22 32:6 33:13 35:12,13 41:25,25 43:14 45:15 46:4 50:24 53:14 57:3 67:23 72:20 73:17 75:18 75:22 year 6:22 7:21 41:5 42:23 43:20 51:4 51:13 53:4 58:5,14 62:17 63:4 year-to-year 7:19 yearly 51:16 years 49:3 54:22 55:8 55:20 56:20,21 70:8 yep 73:25 yields 58:8,20 YouTube 64:20 Yvonne 66:2	<hr/> 2 <hr/> 2 16:19 17:20 18:22 21:13 27:25 29:1 30:3,9 31:9,13 36:6 58:5 20 20:7 55:8 20-some 34:8 20-year 55:11 2005 21:14 2009 21:14 2014 20:23 21:2,7 22:2,3,9 44:5 45:3 55:2,24 2022 23:9 2023 52:18 2024 1:5 58:7 2025 42:14 72:7 78:10 204 60:2 209 8:1 9:12 44:1 20th 75:14 21 20:7 22 27:10 58:14 225.9 37:7 226 36:13 23 20:7 52:13 63:21 23-109 3:9 230 64:21 25 9:22 14:1,1,12,18 250 60:18 268 57:17 27 10:5 21:19 28 36:20 28.8 58:21 28.88 58:9	<hr/> 6 <hr/> 6 16:19 18:5 19:4,5 600 1:4 60:14 61 9:25 63 7:19 633 1:22 67th 63:1 6th 67:22 78:10	<hr/> 7 <hr/> 7 18:5 19:7 31:12 60:24 7-part 60:14,23 7:07 1:6 77:14 70 9:21 727 35:20	<hr/> 8 <hr/> 8 19:8 31:21
<hr/> Z <hr/> <hr/> 0 <hr/> 001646 23:1,19 24:7 001683 22:25 24:6 001684 23:18	<hr/> 2 <hr/> <hr/> 4 <hr/>	<hr/> 3 <hr/> <hr/> 4 <hr/>	<hr/> 5 <hr/> <hr/> 8 <hr/>	<hr/> 9 <hr/> <hr/> 8 <hr/>