

Report: Site

ENDEAVOUR PRIMARY LEARNING CEN

Walkthrough Date: 03/28/2007 Temp RH CO2

Outdoor Parameters: 78.7 57.4 375

Room	Priority	Responsible	Answer	Recommendation
105	Inside Parameters:	Temp 72.9	RH 54.5	CO2 890

3

Site

This is a general issue requiring approved communication among all stakeholders.

Site based administration is encouraged to communicate all known student allergies to the appropriate personnel in order to modify classroom activities/conditions when necessary.

Room	Priority	Responsible	Answer	Recommendation
112	Inside Parameters:	Temp 71.7	RH 56.8	CO2 771

2

Site

Temperature was low at the time of assessment.

Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for Physical Plant Operations to evaluate the HVAC system if temperature does not improve.

Room	Priority	Responsible	Answer	Recommendation
115	Inside Parameters:	Temp 73.7	RH 55.8	CO2 944

2

Site

Slight dust accumulation was observed on environmental surfaces at the time of assessment.

Site based administration should address general cleanliness with facility serviceperson staff.

Room	Priority	Responsible	Answer	Recommendation
130	Inside Parameters:	Temp 74.5	RH 55.9	CO2 935

3

Site

This is a general issue requiring approved communication among all stakeholders.

Site based administration is encouraged to communicate all known student allergies to the appropriate personnel in order to modify classroom activities/conditions when necessary.

Room	Priority	Responsible	Answer	Recommendation
140A	Inside	Temp	RH	CO2

Parameters:	71.8	62	548
2	Site	Dust observed on supply and return registers at the time of assessment.	Facilities serviceperson to thoroughly clean and sanitize with District approved germicidal cleaner.
3	Site	This is a general issue requiring approved communication among all stakeholders.	Site based administration is encouraged to communicate all known student allergies to the appropriate personnel in order to modify classroom activities/conditions when necessary.

Room	Priority	Responsible	Answer	Recommendation
140G	Inside Parameters:	Temp	RH	CO2
		66.9	61	528
3	Site	This is a general issue requiring approved communication among all stakeholders.		Site based administration is encouraged to communicate all known student allergies to the appropriate personnel in order to modify classroom activities/conditions when necessary.
3	Site	This is a general issue requiring approved communication among all stakeholders.		Site based administration is encouraged to communicate all known student allergies to the appropriate personnel in order to modify classroom activities/conditions when necessary.
2	Site	Temperature was low at the time of assessment.		Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for Physical Plant Operations to evaluate the HVAC system if temperature does not improve.
3	Site	Humidity was slightly elevated at the time of assessment. Humidity slightly exceeded target range however indoor humidity was more than 10% lower than the outside reading which is evidence that the ventilation system is dehumidifying fresh air.		Site based facilities serviceperson should monitor this room.

Room	Priority	Responsible	Answer	Recommendation
143	Inside Parameters:	Temp	RH	CO2
		75.7	63.5	1324
3	Site	This is a general issue requiring approved communication among all stakeholders.		Site based administration is encouraged to communicate all known student allergies to the appropriate personnel in order to modify classroom activities/conditions when necessary.

Room	Priority	Responsible	Answer	Recommendation
205	Inside Parameters:	Temp	RH	CO2

	70.5	47.7	630
3	Site	This is a general issue requiring approved communication among all stakeholders.	Site based administration is encouraged to communicate all known student allergies to the appropriate personnel in order to modify classroom activities/conditions when necessary.
2	Site	Temperature was low at the time of assessment.	Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for Physical Plant Operations to evaluate the HVAC system if temperature does not improve.
3	Site	Art supplies in room.	Curriculum supervisor meet with appropriate staff to address issues of concern and ensure that all supplies are approved for use and handled/stored in a manner consistent with District procedures.
3	Site	Art supplies in room.	Curriculum supervisor meet with appropriate staff to address issues of concern and ensure that all supplies are approved for use and handled/stored in a manner consistent with District procedures.