

Report: Site

**SUNSET SCHOOL**

Walkthrough Date: 05/24/2006      Temp      RH      CO2  
 Outdoor Parameters:      77.3      52.3      514

Room	Priority	Responsible	Answer	Recommendation
107	Inside Parameters:	Temp	RH	CO2
		72.9	52.1	747

2      Site      Excessive dust accumulation was observed on environmental surfaces due to clutter at the time of assessment.      Site based administration should work with room occupant to encourage occupant to reduce clutter to assist facility serviceperson with their dusting efforts

Room	Priority	Responsible	Answer	Recommendation
116	Inside Parameters:	Temp	RH	CO2
		70.7	49.2	653

2      Site      Windows and/or doors were open at the time of assessment. Open doors and windows allow humid untreated air into occupied environment.      Site based administration to encourage staff to keep doors and windows closed.

2      Site      Door is kept open.      Site based administration to encourage staff to keep doors and windows closed.

Room	Priority	Responsible	Answer	Recommendation
122	Inside Parameters:	Temp	RH	CO2
		71.5	54.5	925

3      Site      This is a general issue requiring approved communication among all stakeholders. remove stuffed animals and pillows      Site based administration is encouraged to communicate all known student allergies to the appropriate personnel in order to modify classroom activities/conditions

2      Site      Temperature was low at the time of assessment.      Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for Physical Plant Operations to evaluate the HVAC system if temperature does not improve.

Room	Priority	Responsible	Answer	Recommendation
139	Inside Parameters:	Temp	RH	CO2
		72.6	58.2	877

2      Site      Odor detected at the time of assessment. Room is adjacent to kitchen and/or home economics room.      Facilities serviceperson to evaluate cause of odor and inspect exhaust fans/fume hoods for proper operation.

Room	Priority	Responsible	Answer	Recommendation

145	Inside Parameters:	Temp	RH	CO2
		71.1	48.3	851

2 Site Temperature was low at the time of assessment.

Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for Physical Plant Operations to evaluate the HVAC system if temperature does not improve.

2 Site Ceiling tiles broken damaged or missing.

Facilities serviceperson to replace ceiling tiles.

Room	Priority	Responsible	Answer	Recommendation
148	Inside Parameters:	Temp	RH	CO2
		72.6	54.0	981

2 Site Slight dust accumulation was observed on environmental surfaces at the time of assessment.

Site based administration should address general cleanliness with facility serviceperson staff.

Room	Priority	Responsible	Answer	Recommendation
155	Inside Parameters:	Temp	RH	CO2
		73.2	45.9	1005

2 Site Dust observed on supply register at the time of assessment.

Facilities serviceperson to thoroughly clean and sanitize with District approved germicidal cleaner.

3 Site This is a general issue requiring approved communication among all stakeholders.

Site based administration is encouraged to communicate all known student allergies to the appropriate personnel in order to modify classroom activities/conditions when necessary.

Room	Priority	Responsible	Answer	Recommendation
159	Inside Parameters:	Temp	RH	CO2
		71.3	53.9	718

2 Site Slight dust accumulation was observed on environmental surfaces at the time of assessment.

Site based administration should address general cleanliness with facility serviceperson staff.

Room	Priority	Responsible	Answer	Recommendation
160	Inside Parameters:	Temp	RH	CO2
		71.1	56.5	856

2 Site Dust observed on supply register at the time of assessment.

Facilities serviceperson to thoroughly clean and sanitize with District approved germicidal cleaner.