LARKDALE ELEMENTARY

Walkthrough Date: 05/02/2006 Temp RH CO2
Outdoor Parameters: 74.4 54.9 847

Room	Priority	Responsible	Answer	Recommendation
400P	Inside Parameters:	Тетр	RH	CO2
		72	55.8	1248
	1	PPO	Condensation on windows at the time of assessment. Temperature was within acceptable range and leaks were identified.	Physical Plant Operations to evaluate and repair as appropriate.
Room	Priority	Responsible	Answer	Recommendation
502	Inside Parameters:	Temp	RH	CO2
		72	55.8	1248
	2	PPO	Exhaust fan is not functioning properly.	Physical Plant Operations to evaluate and repair as appropriate.
Room	Priority	Responsible	Answer	Recommendation
504	Inside Parameters:	Temp	RH	CO2
		71.9	55.5	1261
	2	PPO	Environmental parameters were not within acceptable range at the time of assessment	Physical Plant Operations to evaluate and repair as appropriate.
Room	Priority	Responsible	Answer	Recommendation
506	Inside Parameters:	Temp	RH	CO2
		72.8	55.3	1153
	2	PPO	Pests observed at the time of assessment.	Physical Plant Operation to initiate work order to evaluate pest issue within location and take appropriate action.
Room	Priority	Responsible	Answer	Recommendation
604	Inside Parameters:	Тетр	RH	CO2
		69.4	57.1	873

Environmental parameters were not within acceptable range Physical Plant Operations to evaluate and repair as

	2	PPO	at the time of assessment	appropriate.
Room	Priority	Responsible		Recommendation
607	Inside Parameters:	Тетр	RH	CO2
		70.4	56.7	1157
	1	PPO	Signs of water intrusion. Stained ceiling tiles.	Physical Plant Operations to evaluate for leaks and repair as appropriate and replace ceiling tiles as appropriate.
Room	Priority	Responsible	Answer	Recommendation
608P	Inside Parameters:	Тетр	RH	CO2
		74.3	48.9	755
	2	PPO	Bathroom exhaust fan is not functioning properly.	Physical Plant Operations to evaluate and repair as appropriate.
Room	Priority	Responsible	Answer	Recommendation
703	Inside Parameters:	Temp	RH	CO2
		69.8	57.6	921
	2	PPO	Exhaust fan is not functioning properly.	Physical Plant Operations to evaluate and repair as appropriate.
Room	Priority	Responsible	Answer	Recommendation
704	Inside Parameters:	Тетр	RH	CO2
		69.6	56.7	863
	2	PPO	Environmental parameters were not within acceptable range at the time of assessment	Physical Plant Operations to evaluate and repair as appropriate.
Room	Priority	Responsible	Answer	Recommendation
708	Inside Parameters:	Тетр	RH	CO2
		70.1	49.5	976
	2	PPO	Environmental parameters were not within acceptable range at the time of assessment	Physical Plant Operations to evaluate and repair as appropriate.
Room	Priority	Responsible	Answer	Recommendation
951	Inside	Тетр	RH	CO2

Parameters:			
	<u> </u> 71	65	861
2	PPO	Pests observed at the time of assessment.	Physical Plant Operation to initiate work order to evaluate

Physical Plant Operation to initiate work order to evaluate pest issue within location and take appropriate action.