

Aston A. Henry, Supervisor  
Risk Management Department

Telephone: 754 321-1900  
Fax: 754 321-1917

November 1, 2011

**Signature on File**

TO: Rick Rodriguez, Principal  
**Sea Castle Elementary School**

FROM: Robert Krickovich, Coordinator I, LEA  
Facilities and Construction Management

SUBJECT: Indoor Air Quality (IAQ) Assessment

<u>For Custodial Supervisor Use Only</u>	
<input type="checkbox"/>	Custodial Issues Addressed
<input type="checkbox"/>	Custodial Issues Not Addressed
_____	
_____	

On November 1, 2011 Robert Krickovich conducted a follow-up assessment of FISH 131 at **Sea Castle Elementary School**. The assessment consisted of a reevaluation walkthrough of the previously identified areas to assess the current condition of the location with regard to indoor air quality. This assessment included reviewing previously generated work orders, if applicable, as well as observation of the area of concern as stated in the IAQ Assessment performed on August 29, 2011. Attached are the findings of this assessment along with recommendations for further assessment, remediation, or corrective actions, if needed.

Generally, the IAQ Assessment did not identify any existing conditions significantly impacting IAQ and thereby presenting immediate health and safety concerns to building occupants. However, due to individual sensitivities and predisposing health factors, it is possible that some building occupants may elicit a health response to agents and / or conditions identified during the evaluation. Therefore, to further improve IAQ, prevent development of future IAQ-related problems, and to reduce the potential for IAQ-related complaints by building occupants, the IAQ Assessment Team recommends appropriate follow up of each item identified and listed in the attached evaluation.

*Please ensure that your Head Facilities Serviceperson receives a copy of this correspondence so that the recommendations requiring their attention can be addressed. In an attempt to separate IAQ issues from general maintenance items, the attached assessment may contain direction for site based staff to generate a work order through COMPASS. Within two weeks a representative from the Custodial/Grounds Department will conduct a follow-up visit to ensure that all issues have been appropriately addressed.*

Should any questions arise, or if the current concerns continue after the attached recommendations have been addressed, please feel free to contact me at 754-321-1907 or Robert Krickovich at 754-321-1638.

cc: Area Superintendent  
Area Directors  
Shelley Meloni, Executive Director, Facilities and Construction Management  
Mark Dorsett, Acting Director, Physical Plant Operations Division, Maintenance  
Sonja Coley, Project Manager III, Facilities and Construction Management  
Roy Norton, Manager Custodial/Grounds, Physical Plant Operations Division  
Aston Henry, Supervisor, Risk Management  
Broward Teachers Union  
Federation of Public Employees

RK/tc  
Enc.

# IAQ Assessment

Location Number 2871  
 Evaluation Requested October 6, 2011  
 Evaluation Date November 1, 2011

Sea Castle Elementary School

Time of Day 11:30 AM

Outdoor Conditions      Temperature 80.1      Relative Humidity 73.7      Ambient CO2 468

Fish	Temperature	Range	Relative Humidity	Range	CO2	Range	# Occupants
<span style="border: 1px solid black; padding: 2px;">131</span>	<span style="border: 1px solid black; padding: 2px;">71.2</span>	<span style="border: 1px solid black; padding: 2px;">72 - 78</span>	<span style="border: 1px solid black; padding: 2px;">52</span>	<span style="border: 1px solid black; padding: 2px;">30% - 60%</span>	<span style="border: 1px solid black; padding: 2px;">1650</span>	<span style="border: 1px solid black; padding: 2px;">Max 700 &gt; Ambient</span>	<span style="border: 1px solid black; padding: 2px;">22</span>
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected	
<span style="border: 1px solid black; padding: 2px;">No</span>		<span style="border: 1px solid black; padding: 2px;">No</span>		<span style="border: 1px solid black; padding: 2px;">No</span>		<span style="border: 1px solid black; padding: 2px;">None</span>	
Ceiling Type	<span style="border: 1px solid black; padding: 2px;">2 x 4 Lay In</span>		<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">None</span>		
Wall Type	<span style="border: 1px solid black; padding: 2px;">Drywall</span>		<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">None</span>		
Flooring	<span style="border: 1px solid black; padding: 2px;">12 x 12 Vinyl</span>		<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">None</span>		

	Clean	Minor Dust / Debris	Needs Cleaning	Corrective Action Required
Ceiling	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>
Walls	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>
Flooring	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>
HVAC Supply Grills	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>
HVAC Return Grills	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>
Ceiling at Supply Grills	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">Remove and replace ceiling tiles</span>
Surfaces in Room	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>

## Observations

### Findings

- No signs of water intrusion or microbial growth
- Minor staining on ceiling tiles at HVAC supply grills
- Cups of soil in room being utilized for science experiment. Keep in mind that soil is a source of microbial growth.
- Fresh air intake outside is located less than four feet from a palm tree that recently flowered
- Parent drop off and pick up is @40 feet from room entrance - vehicles idling in area

### Physical Plant Operations:

- Remove and replace ceiling tiles at HVAC supply grills requiring cuts

### Site Based Maintenance:

- Remove and replace ceiling tiles at HVAC supply grills not requiring cuts
- Continue to monitor this location for any signs of microbial growth as well as dust and debris accumulation and clean as appropriate