

Report: PPO

SILVER RIDGE ELEMENTARY

Walkthrough Date: 04/28/2006 Temp RH CO2

Outdoor Parameters: 79.3 55.3 427

Room	Priority	Responsible	Answer	Recommendation
105	Inside Parameters:	Temp	RH	CO2
		70.8	63.2	582

2 PPO Humidity was slightly elevated at the time of assessment. Physical Plant Operations to evaluate HVAC system for proper operation and repair as appropriate to lower humidity level.

Room	Priority	Responsible	Answer	Recommendation
116	Inside Parameters:	Temp	RH	CO2
		71.6	59.7	568

2 PPO No pests observed at the time of assessment.

Room	Priority	Responsible	Answer	Recommendation
132	Inside Parameters:	Temp	RH	CO2
		68.9	64.9	591

2 PPO Humidity was slightly elevated at the time of assessment. Physical Plant Operations to evaluate HVAC system for proper operation and repair as appropriate to lower humidity level.

Room	Priority	Responsible	Answer	Recommendation
201	Inside Parameters:	Temp	RH	CO2
		72.6	55	784

2 PPO Pests observed at the time of assessment. Physical Plant Operation to initiate work order to evaluate pest issue within location and take appropriate action.

Room	Priority	Responsible	Answer	Recommendation

308	Inside Parameters:	Temp	RH	CO2
		70.8	56.3	665

2 PPO Pests observed at the time of assessment. Physical Plant Operation to initiate work order to evaluate pest issue within location and take appropriate action.

1 PPO Signs of water intrusion. Stained ceiling tiles. Physical Plant Operations to evaluate for leaks and repair as appropriate and replace ceiling tiles as appropriate.

Room	Priority	Responsible	Answer	Recommendation
413A	Inside Parameters:	Temp	RH	CO2
		73	50.1	586

2 PPO Pests observed at the time of assessment. ants. Physical Plant Operation to initiate work order to evaluate pest issue within location and take appropriate action.

Room	Priority	Responsible	Answer	Recommendation
701	Inside Parameters:	Temp	RH	CO2
		74.2	44.1	555

1 PPO Signs of water intrusion. Stained ceiling tiles. Physical Plant Operations to evaluate for leaks and repair as appropriate and replace ceiling tiles as appropriate.

Room	Priority	Responsible	Answer	Recommendation
705	Inside Parameters:	Temp	RH	CO2
		72.2	54	549

1 PPO Signs of water intrusion. Stained ceiling tiles. Physical Plant Operations to evaluate for leaks and repair as appropriate and replace ceiling tiles as appropriate.

Room	Priority	Responsible	Answer	Recommendation
809	Inside Parameters:	Temp	RH	CO2
		70.5	61.1	589

Pests observed at the time of Physical Plant Operation to initiate work order to evaluate pest issue

2 PPO assessment. within location and take appropriate action.
 1 PPO Signs of water intrusion. Stained Physical Plant Operations to evaluate for leaks and repair as
 ceiling tiles. appropriate and replace ceiling tiles as appropriate.

Room	Priority	Responsible	Answer	Recommendation
853	Inside Parameters:	Temp	RH	CO2
		73.1	44.6	1052

2 PPO Pests observed at the time of Physical Plant Operation to initiate work order to evaluate pest issue
 assessment. ants by sink. within location and take appropriate action.

Room	Priority	Responsible	Answer	Recommendation
904B	Inside Parameters:	Temp	RH	CO2
		73.4	48.8	611

1 PPO Signs of water intrusion. Stained Physical Plant Operations to evaluate for leaks and repair as
 ceiling tiles. appropriate and replace ceiling tiles as appropriate.