ATTUCKS MIDDLE

Walkthrough Date: 03/30/2007 Temp RH CO2
Outdoor Parameters: 67.8 59.0 620

Room	Priority	Responsible	Answer	Recommendation
234	Inside Parameters:	Temp	RH	CO2
		67.8	59.0	620
	2	Site	Temperature was low at the time of assessment.	Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for Physical Plant Operations to evaluate the HVAC system if temperature does not improve.
Room	Priority	Responsible	Answer	Recommendation
290	Inside Parameters:	Temp	RH	CO2
		67.7	62.5	647
	2	Site	Temperature was low at the time of assessment.	Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for Physical Plant Operations to evaluate the HVAC system if temperature does not improve.
	2	Site	Temperature was low at the time of assessment.	Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for Physical Plant Operations to evaluate the HVAC system if temperature does not improve.
Room	Priority	Responsible	Answer	Recommendation
304	Inside Parameters:	Temp	RH	CO2
		68.2	60.2	691
	2	Site	Water is not poured down floor drain at least once a week.	Site based administration should address maintenance of sinks toilets and drains with facility serviceperson staff.
	1	Site	No leaks or signs of water intrusion identified. Room is a science classroom and sink is being utilized as a file cabinet.	Ensure that water is run in sinks at least once a week.