

ATTUCKS MIDDLE

Walkthrough Date: 03/30/2007 Temp RH CO2

Outdoor Parameters: 75.7 55.1 493

Room	Section	Question	Answer	Recommendation	Responsible
230	Inside Parameters:	Temp 71.0	RH 55.5	CO2 641	

GENERAL CLEANLINESS Floor is cleaned on a regular basis? Floor was clean at the time of assessment.

Room	Section	Question	Answer	Recommendation	Responsible
234	Inside Parameters:	Temp 67.8	RH 59.0	CO2 620	

THERMAL COMFORT Temperature in my classroom is generally comfortable (72F- 76F)? Temperature was low at the time of assessment. Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for Physical Plant Operations to evaluate the HVAC system if temperature does not improve. Site

LOCAL EXHAUST FANS Other exhaust fans that may exist in the classroom are functioning properly? No exhaust fans in room. Identified in error.

Room	Section	Question	Answer	Recommendation	Responsible
248	Inside Parameters:	Temp 70.0	RH 54.4	CO2 687	

GENERAL CLEANLINESS Room is free of pests? No pests observed at the time of assessment. Work order already generated by Physical Plant Operations for pest concerns.

EXCESS MOISTURE IN CLASSROOMS Ceiling tiles or walls free of leaks and/or discoloration (discoloration may indicate periodic leaks)? No leaks or signs of water intrusion identified.

Room	Section	Question	Answer	Recommendation	Responsible
290	Inside Parameters:	Temp 67.7	RH 62.5	CO2 647	

THERMAL COMFORT Temperature in my classroom is generally comfortable (72F- 76F)? Temperature was low at the time of assessment. Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for

THERMAL COMFORT

Classroom is free of significant temperature shifts?

Temperature was low at the time of assessment.

Physical Plant Operations to evaluate the HVAC system if temperature does not improve.

Site based administration to encourage facility serviceperson staff to adjust the thermostat. Continue to monitor condition and initiate a work order for Physical Plant Operations to evaluate the HVAC system if temperature does not improve.

Site

Room	Section	Question	Answer	Recommendation	Responsible
304	Inside Parameters:	Temp 68.2	RH 60.2	CO2 691	

DRAIN TRAPS IN THE CLASSROOM

Water poured down floor drains once per week (approx. 1 quart of water).

Water is not poured down floor drain at least once a week.

Site based administration should address maintenance of sinks toilets and drains with facility serviceperson staff.

Site

EXCESS MOISTURE IN CLASSROOMS

Classroom lavatories/water fountains free of leaks?

No leaks or signs of water intrusion identified. Room is a science classroom and sink is being utilized as a file cabinet.

Ensure that water is run in sinks at least once a week.

Site