

# Tools for Schools - Indoor Air Quality

## Follow-up Action Plan for Site



Sawgrass Springs Middle

78.5 57% 383

**Principal:** Ms. Adeline Andreano

**Walkthrough Date:** 5/12/2004

Temp RH Co2  
**Outside Measurements**

**Assignment Member:** Aston Henry

Room	Priority	Responsible	Assessment Comments	Recommended Corrective Action
316	3	Site	General cleanliness appeared adequate on date of assessment. Minor signs of dust and debris on the walls.	Clean walls as appropriate.
334	2	Site	The humidity was 53% at the time of assessment. The desired humidity level is below 60%. Temperature was too cold.	Location should consider slightly raising thermostat within this area.
334	3	Site	Classroom appears relatively clean. Ceiling tiles around air supply grill are dirty.	Remove dirty tiles and install new.
342	2	Site	Temperature was too cold.	Location should consider slightly raising thermostat within this area.
342	3	Site	General cleanliness appeared adequate on date of assessment. Ceiling tiles surrounding the air supply diffuser were dirty.	Remove ceiling tiles and replace.
342	3	Site		Site based administration will provide information to site based staff.
348	2	Site	Minor dust and debris was observed on the return air registers at the time of the assessment.	Custodial staff should clean and sanitize the air supply and return registers in this classroom.
850	2	Site	Carpeting soiled.	Clean and sanitize carpeting.
850	3	Site		Site based administration will provide information to site based staff.
850	3	Site	Dirty ceiling tiles around air supply diffuser.	Install new ceiling tiles.