

Report: PPO

WESTWOOD HEIGHTS ELEMENTARY

Walkthrough Date: 05/17/2007 Temp RH CO2

Outdoor Parameters: 81.1 54.6 520

Room	Priority	Responsible	Answer	Recommendation
201	Inside Parameters:	Temp	RH	CO2
		73.4	53.9	656

2 PPO Pests observed at the time of assessment. Physical Plant Operation to initiate work order to evaluate pest issue within location and take appropriate action.

Room	Priority	Responsible	Answer	Recommendation
201B	Inside Parameters:	Temp	RH	CO2
		70.5	56.9	673

2 PPO Pests observed at the time of assessment. Physical Plant Operation to initiate work order to evaluate pest issue within location and take appropriate action.

Room	Priority	Responsible	Answer	Recommendation
606	Inside Parameters:	Temp	RH	CO2
		77.1	52.8	1057

1 PPO Signs of water intrusion. Stained ceiling tiles. Physical Plant Operations to evaluate for leaks and repair as appropriate and replace ceiling tiles as appropriate.

Room	Priority	Responsible	Answer	Recommendation
741	Inside Parameters:	Temp	RH	CO2
		72.4	47.6	1909

2 PPO Bathroom exhaust fan is not functioning properly. Physical Plant Operations to evaluate and repair as appropriate.

Room	Priority	Responsible	Answer	Recommendation
749	Inside Parameters:	Temp	RH	CO2
		72.2	44.6	16366

2 PPO Bathroom exhaust fan is not functioning properly. Physical Plant Operations to evaluate and repair as appropriate.

Room	Priority	Responsible	Answer	Recommendation
751A	Inside Parameters:	Temp	RH	CO2
		73.5	44.8	1661

2 PPO Exhaust fan is not functioning properly. Physical Plant Operations to evaluate and repair as appropriate.

Room	Priority	Responsible	Answer	Recommendation
928	Inside Parameters:	Temp	RH	CO2
		73.1	50.1	914

2 PPO Pests observed at the time of assessment. Physical Plant Operation to initiate work order to evaluate pest issue within location and take appropriate action.

1 PPO Signs of water intrusion. Stained ceiling tiles. Physical Plant Operations to evaluate for leaks and repair as appropriate and replace ceiling tiles as appropriate.

Room	Priority	Responsible	Answer	Recommendation
935	Inside Parameters:	Temp	RH	CO2
		72.5	58.8	675

2 PPO Bathroom exhaust fan is not functioning properly. Physical Plant Operations to evaluate and repair as appropriate.

Room	Priority	Responsible	Answer	Recommendation
945	Inside Parameters:	Temp	RH	CO2
		72.6	58.2	674

2 PPO Bathroom exhaust fan is not functioning properly. Physical Plant Operations to evaluate and repair as appropriate.