

# RISK MANAGEMENT...

managing risk with responsibility

Aston A. Henry, Supervisor  
Risk Management Department

Telephone: 754 321-1900  
Fax: 754 321-1917

June 22, 2009

**Signature on File**

TO: Ms. Linda Arnold, Principal  
**Pioneer Middle**

FROM: Edward See, Project Manager  
Risk Management Department

SUBJECT: Indoor Air Quality (IAQ) Assessment  
**Portable 453C**

<b>For Custodial Supervisor Use Only</b>	
<input type="checkbox"/>	Custodial Issues Addressed
<input type="checkbox"/>	Custodial Issues Not Addressed
_____	
_____	

On April 3, 2009 I conducted an assessment of Portable 453C at **Pioneer Middle School**. This evaluation included observations of the flooring system, ceiling tiles, false ceiling plenum, environmental surfaces, interior and exterior walls, and the accessible ventilation equipment. Additionally, environmental parameter measurements were taken to include temperature, relative humidity, and carbon dioxide. The detailed findings, along with the recommended corrective action can be found on the attached IAQ Assessment Worksheets.

The IAQ assessment did identify one or more existing conditions impacting IAQ and has generated appropriate work orders to correct deficiencies in systems and maintenance that could contribute to decreased indoor air quality. At the time of the assessment, these concerns were not an immediate health or safety concern to building occupants. However, due to individual sensitivities and predisposing health factors, it is possible that some building occupants may elicit a health response to agents and / or conditions identified during the evaluation. Therefore, to further improve IAQ, prevent development of future IAQ-related problems, and to reduce the potential for IAQ-related complaints by building occupants, the IAQ Assessment Team recommends appropriate follow up of each item identified and listed in the attached evaluation.

*Please ensure that your Head Facilities Serviceperson receives a copy of this correspondence so that the recommendations requiring their attention can be addressed. Within two weeks a representative from the Custodial/Grounds Department will conduct a follow-up visit to ensure that all issues have been appropriately addressed.*

Should any questions arise, or if the current concerns continue after the attached recommendations have been addressed, please feel free to contact me at 754-321-1900.

cc: Dr. Joel Herbst, Area Superintendent  
Valerie Wanza, Area Direct  
Jeffrey S. Moquin, Executive Director, Support Operations  
Aston A. Henry, Supervisor, Risk Management  
Rodney Williams, Project Manager, Facilities and Construction Management  
Steve Feldman, Broward Teachers Union  
Roy Jarrett, Federation of Public Employees  
Mark Dorsett, Manager 1, Physical Plant Operations Division, Zone 1  
Roy Norton, Manager Custodial/Grounds, Physical Plant Operations Division  
Robert Krickovich, Coordinator, LEA, Facilities and Construction Management

ES/tc  
Enc.

# IAQ Assessment

Location Number 2571

Pioneer Middle School

Evaluation Requested March 26, 2009

Time of Day 1:00 pm

Evaluation Date April 3, 2009

Outdoor Conditions      Temperature 85.7      Relative Humidity 55.7      Ambient CO2 379

Fish	Temperature	Range	Relative Humidity	Range	CO2	Range	# Occupants
<span style="border: 1px solid black; padding: 2px;">P-453C</span>	<span style="border: 1px solid black; padding: 2px;">76</span>	<span style="border: 1px solid black; padding: 2px;">72 - 78</span>	<span style="border: 1px solid black; padding: 2px;">49.6</span>	<span style="border: 1px solid black; padding: 2px;">30% - 60%</span>	<span style="border: 1px solid black; padding: 2px;">1093</span>	<span style="border: 1px solid black; padding: 2px;">Max 700 &gt; Ambient</span>	<span style="border: 1px solid black; padding: 2px;">21</span>
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected	
<span style="border: 1px solid black; padding: 2px;">No</span>		<span style="border: 1px solid black; padding: 2px;">No</span>		<span style="border: 1px solid black; padding: 2px;">No</span>		<span style="border: 1px solid black; padding: 2px;">None</span>	
Ceiling Type	<span style="border: 1px solid black; padding: 2px;">2 x 4</span>		<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">None</span>		
Wall Type	<span style="border: 1px solid black; padding: 2px;">Homasote</span>		<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">None</span>		
Flooring	<span style="border: 1px solid black; padding: 2px;">Carpet</span>		<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">None</span>		

	Clean	Minor Dust / Debris	Needs Cleaning	Corrective Action Required
Ceiling	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>
Walls	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>
Flooring	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">Evaluate for replacement</span>
HVAC Supply Grills	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>
HVAC Return Grills	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>
Ceiling at Supply Grills	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>
Surfaces in Room	<span style="border: 1px solid black; padding: 2px;">Yes</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;">No</span>	<span style="border: 1px solid black; padding: 2px;"></span>

## Observations

### Findings:

- 1 potted plant in room
- Visible microbial growth on exterior of portable
- Carpet stained and worn

### Recommendations:

#### Site Based Maintenance:

- Remove potted plant from room. Soil is a source of microbial growth.
- Pressure clean exterior of portable
- Continue to monitor this location for any signs of microbial growth as well as dust and debris accumulation and clean as appropriate

#### Physical Plant Operations:

- Evaluate carpet for replacement with VCT