

THE SCHOOL BOARD OF BROWARD COUNTY, FLORIDA

ENVIRONMENTAL HEALTH & SAFETY DEPARTMENT

TELEPHONE (754) 321-4200

FACSIMILE: (754) 321-4285

January 11, 2018

Signature on File

TO: Stephen Frazier, Principal
Silver Trail Middle

FROM: Robert Krickovich, Coordinator, LEA
Environmental Health & Safety Department

SUBJECT: Indoor Air Quality (IAQ) Assessment

<u>For Custodial Supervisor Use Only</u>	
<input type="checkbox"/>	Custodial Issues Addressed
<input type="checkbox"/>	Custodial Issues Not Addressed
<hr/>	
<hr/>	

On January 10, 2018, I conducted an assessment at **Silver Trail Middle School**. Attached are findings and recommendations for further assessment, remediation, or corrective actions needed.

The IAQ assessment did identify one or more existing conditions impacting IAQ and has generated appropriate work orders to correct deficiencies in systems and maintenance that could contribute to decreased indoor air quality. At the time of the assessment, these concerns were not an immediate health or safety concern to building occupants. However, due to individual sensitivities and predisposing health factors, it is possible that some building occupants may elicit a health response to agents and / or conditions identified during the evaluation. Therefore, to further improve IAQ, prevent development of future IAQ-related problems, and to reduce the potential for IAQ-related complaints by building occupants, the IAQ Assessment Team recommends appropriate follow up of each item identified and listed in the attached evaluation.

Please ensure that your Head Facilities Serviceperson receives a copy of this correspondence so that the recommendations requiring their attention can be addressed. In an attempt to separate IAQ issues from general maintenance items, the attached assessment may contain direction for site based staff to generate a work order through COMPASS. Within two weeks a representative from the Custodial/Grounds Department will conduct a follow-up visit to ensure that all site based custodial issues have been appropriately addressed.

Should any questions arise, or if the current concerns continue after the attached recommendations have been addressed, please feel free to contact us at 754-321-4200.

RK:smn
Enc.

- cc: Sam Bays, Director, Maintenance Operations
- Shelley Meloni, Director, Pre-Construction
- Mark Dorsett, Manager, Zone 1, Physical Plant Operations Division
- Greg Neiman, Area Supervisor, Zone 1
- Kurt Wirz, Area Manager Trades
- Gerald Devio, Supervisor II Custodial
- Benjamin Osborne, Supervisor II Custodial
- Mark Murray, Supervisor II Custodial
- Broward Teachers Union
- Federation of Public Employees

Multiple Room IAQ Assessment

Silver Trail Middle School

Evaluation Date January 10, 2018

Time of Day 10:00

Outdoor Conditions Temperature 72.5

Relative Humidity 95.4

Ambient CO2 452

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
133	71.9	72 - 78	71.6	30% - 60%	1297	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		Yes		14 tiles -1 Sq" Microbial
Ceiling	2' X 4' Lay in		Yes	Yes	14 tiles -1 Sq" Microbial	
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

5 Ceiling tiles missing, 2 broken and partially missing 7 stained ceiling tiles - 1 with a 1 square inch spot of microbial growth - Wood cabinets water damaged, paper covering wall water damaged.

School staff - remove water damaged paper from wall and remove stained ceiling tiles.
PPO - repair roofing, repair damaged cabinet, replace damaged / missing ceiling tiles.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
141	70.2	72 - 78	73.2	30% - 60%	1181	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		14 Tiles
Ceiling	2' X 4' Lay in		Yes	No	14 Tiles	
Walls	Drywall		No	Yes	6 Sq Ft	
Floor	12" x 12" Vinyl		No	No		

8 Ceiling tiles missing, 6 stained ceiling tiles - 6 Sq Ft spotty microbial growth on wall at HVAC return grill and on metal around return grill - microbial growth due to dust on surfaces and elevated humidity in building.

School staff - remove water damaged paper from folding wall, remove stained ceiling tiles, clean wall, HVAC return grill, and area around grill with Wexcide.
PPO - repair roofing, replace damaged / missing ceiling tiles.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
140	70.1	72 - 78	78.0	30% - 60%	1174	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		6 Tiles
Ceiling	2' X 4' Lay in		Yes	No	6 Tiles	
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

3 Ceiling tiles missing, 3 stained ceiling tiles, paper covering wall water damaged, window open.

School staff - remove water damaged paper from wall, remove stained ceiling tiles, Keep windows closed.
PPO - repair roofing, replace damaged / missing ceiling tiles.

Multiple Room IAQ Assessment

Silver Trail Middle School

Evaluation Date January 10, 2018

Time of Day 10:00

Outdoor Conditions Temperature 72.5

Relative Humidity 95.4

Ambient CO2 452

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
144	70.1	72 - 78	82.2	30% - 60%	1148	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		7 Tiles
Ceiling	2' X 4' Lay in		Yes	No		36 Sq Ft
Walls	Drywall		Yes	No		36 Sq Ft
Floor	12" x 12" Vinyl		No	No		

5 Ceiling tiles missing, 2 stained ceiling tiles, Rust and spotty microbial growth on HVAC return grill due to dust and high humidity in room - Drywall wall material East wall wet from window wall out 12' and up 3'.

School staff - remove stained ceiling tiles, clean HVAC return grill with Wexcide.

PPO - repair roofing, replace damaged / missing ceiling tiles, remove and replace wet wall material (wall backs to 149).

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
149	68.0	72 - 78	60.5	30% - 60%	966	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		10 Tiles
Ceiling	2' X 4' Lay in		Yes	No		36 Sq Ft
Walls	Drywall		Yes	No		36 Sq Ft
Floor	12" x 12" Vinyl		No	No		

5 Ceiling tiles missing, 5 stained ceiling tiles - Drywall wall material West wall wet from window wall out 12' and up 3'.

School staff - remove stained ceiling tiles.

PPO - repair roofing, replace damaged / missing ceiling tiles, remove and replace wet wall material (wall backs to 144).

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
150A	67.8	72 - 78	66.6	30% - 60%	1048	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
		Yes		No		8 Tiles
Ceiling	2' X 4' Lay in		Yes	No		21 Sq Ft
Walls	Drywall		Yes	No		21 Sq Ft
Floor	12" x 12" Vinyl		No	No		

(150B on wall 150A on FISH) 5 Ceiling tiles missing, 3 stained ceiling tiles - 4 missing fixture lenses - vinyl wall covering blistered top of folding wall.

School staff - remove stained ceiling tiles.

PPO - repair roofing, replace damaged / missing ceiling tiles, repair vinyl wall material - replace missing fixture lenses

Multiple Room IAQ Assessment

Silver Trail Middle School

Evaluation Date January 10, 2018

Time of Day 10:00

Outdoor Conditions Temperature 72.5

Relative Humidity 95.4

Ambient CO2 452

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
242	71.3	72 - 78	78.6	30% - 60%	977	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		45 Tiles
Ceiling	2' X 4' Lay in		Yes	No		45 Tiles
Walls	Drywall		Yes	No		Entire North & West walls
Floor	Carpet		Yes	No		Along North & West walls

10 Ceiling tiles missing, 35 stained ceiling tiles - Drywall wall material North & West wall wet from floor to ceiling.

School staff - remove stained ceiling tiles.

PPO - repair roofing, replace damaged / missing ceiling tiles, remove and replace wet wall material and water damaged carpet North and West walls.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
135	70.6	72 - 78	75.9	30% - 60%	1287	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		4 Tiles
Ceiling	2' X 4' Lay in		Yes	No		4 Tiles
Walls	Drywall		Yes	No		40 Sq ft
Floor	12" x 12" Vinyl		No	No		

3 Ceiling tiles missing, 1 stained ceiling tile - Papers covering 2 folding wall panels water damaged - Drywall wall material North & East wall wet - Water staining on wall over windows.

School staff - remove stained ceiling tiles, remove water damaged papers from walls.

PPO - repair roofing, replace damaged / missing ceiling tiles, remove and replace wet wall material North & East wall from folding wall to corner of window wall out 2 feet on window wall and up to ceiling- Repair / replace stained wall over windows.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
161	71.4	72 - 78	70.5	30% - 60%	1206	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		35 Tiles
Ceiling	2' X 4' Lay in		Yes	No		35 Tiles
Walls	Drywall		Yes	No		Entire East wall
Floor	12" x 12" Vinyl		Yes	No		40 Sq Ft NE Corner

11 Ceiling tiles missing, 24 stained ceiling tiles - Drywall wall material East wall wet from window on North wall to door on South wall Floor to ceiling- Water on file cabinet and floor in NE corner of room.

School staff - remove stained ceiling tiles.

PPO - repair roofing, replace damaged / missing ceiling tiles, remove and replace wet wall material from window on North wall, entire East wall to door on South wall (wall backs to 165).

Multiple Room IAQ Assessment

Silver Trail Middle School

Evaluation Date January 10, 2018

Time of Day 10:00

Outdoor Conditions Temperature 72.5

Relative Humidity 95.4

Ambient CO2 452

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range	
165	70.7	72 - 78	76.2	30% - 60%	1125	MAX 700 > Ambient	
Noticeable Odor		Yes	Visible water damage / staining?		Visible microbial growth?		Amount of material affected
Ceiling	2' X 4' Lay in		Yes		No		40 Tiles
Walls	Drywall		Yes		No		Entire West wall
Floor	12" x 12" Vinyl		Yes		No		100 Sq Ft West wall

Musty Odor in room - 40 Ceiling tiles missing - Drywall wall material West wall wet from window on North wall to door on South wall Floor to ceiling- Water and water damaged ceiling tiles on floor along West wall.

School staff - remove stained ceiling tiles.

PPO - repair roofing, replace damaged / missing ceiling tiles, remove and replace wet wall material from window on North wall, entire West wall to door on South wall (wall backs to 161).

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range	
166	71.7	72 - 78	64.4	30% - 60%	1406	MAX 700 > Ambient	
Noticeable Odor		No	Visible water damage / staining?		Visible microbial growth?		Amount of material affected
Ceiling	2' X 4' Lay in		No		No		
Walls	Drywall		Yes		No		24 Sq Ft
Floor	Carpet		Yes		No		100 Sq Ft

Drywall wall material West wall wet from door to cabinet up 2 feet - Carpet water damaged / stained along wall.

PPO Remove and replace water damaged wall material and water damaged carpet.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range	
166D	72.1	72 - 78	64.4	30% - 60%	1386	MAX 700 > Ambient	
Noticeable Odor		No	Visible water damage / staining?		Visible microbial growth?		Amount of material affected
Ceiling	2' X 4' Lay in		Yes		No		1 Tile
Walls	Drywall		No		No		
Floor	Carpet		No		No		

1 Ceiling tile missing.

PPO - repair roofing, replace damaged / missing ceiling tiles.

Multiple Room IAQ Assessment

Silver Trail Middle School

Evaluation Date January 10, 2018

Time of Day 10:00

Outdoor Conditions Temperature 72.5

Relative Humidity 95.4

Ambient CO2 452

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
162	70.0	72 - 78	63.9	30% - 60%	1017	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		21 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

4 Ceiling tiles missing, 2 ceiling tiles damaged partially missing, 15 stained ceiling tiles - HVAC Supply and return grills dirty.

School staff - remove stained ceiling tiles, Clean HVAC supply and return grills with Wexcide.
PPO - repair roofing, replace damaged / missing ceiling tiles,

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
168	69.2	72 - 78	63.0	30% - 60%	924	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		32 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

8 Ceiling tiles missing, 24 stained ceiling tiles.

School staff - remove stained ceiling tiles.
PPO - repair roofing, replace damaged / missing ceiling tiles,

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
170	69.2	72 - 78	60.9	30% - 60%	802	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		14 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

11 Ceiling tiles missing, 3 stained ceiling tiles.

School staff - remove stained ceiling tiles.
PPO - repair roofing, replace damaged / missing ceiling tiles,

Multiple Room IAQ Assessment

Silver Trail Middle School

Evaluation Date January 10, 2018

Time of Day 10:00

Outdoor Conditions Temperature 72.5

Relative Humidity 95.4

Ambient CO2 452

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
198	71.1	72 - 78	64.6	30% - 60%	962	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		7 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

4 Ceiling tiles missing, 3 stained ceiling tiles.

School staff - remove stained ceiling tiles.

PPO - repair roofing, replace damaged / missing ceiling tiles,

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
224	70.1	72 - 78	74.9	30% - 60%	830	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		22 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		Yes	No		Entire West wall
Floor	12" x 12" Vinyl		No	No		

17 Ceiling tiles missing, 5 stained ceiling tiles - Entire West wall wet from 3 feet off window on South wall around West wall to door on North wall.

School staff - remove stained ceiling tiles.

PPO - repair roofing, replace damaged / missing ceiling tiles - Remove and replace entire West wall from 3 feet off window on South wall around West wall to door on North wall (wall backs to 223)

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
223	68.1	72 - 78	74.6	30% - 60%	635	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		29 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		Yes	No		Entire East wall
Floor	12" x 12" Vinyl		No	No		

21 Ceiling tiles missing, 8 stained ceiling tiles - Entire East wall wet from 3 feet off window on South wall around East wall to door on North wall.

School staff - remove stained ceiling tiles.

PPO - repair roofing, replace damaged / missing ceiling tiles - Remove and replace entire East wall from 3 feet off window on South wall around East wall to door on North wall (wall backs to 224)

Multiple Room IAQ Assessment

Silver Trail Middle School

Evaluation Date January 10, 2018

Time of Day 10:00

Outdoor Conditions Temperature 72.5

Relative Humidity 95.4

Ambient CO2 452

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
195	70.8	72 - 78	68.1	30% - 60%	1195	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		18 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

11 Ceiling tiles missing, 7 stained ceiling tiles.

School staff - remove stained ceiling tiles.
PPO - repair roofing, replace damaged / missing ceiling tiles.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
193	71.5	72 - 78	62.5	30% - 60%	1103	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		43 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

23 Ceiling tiles missing, 20 stained ceiling tiles.

School staff - remove stained ceiling tiles.
PPO - repair roofing, replace damaged / missing ceiling tiles.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
191	71.6	72 - 78	64.6	30% - 60%	1188	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		14 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

2 Ceiling tiles missing, 12 stained ceiling tiles.

School staff - remove stained ceiling tiles.
PPO - repair roofing, replace damaged / missing ceiling tiles.

Multiple Room IAQ Assessment

Silver Trail Middle School

Evaluation Date January 10, 2018

Time of Day 10:00

Outdoor Conditions Temperature 72.5

Relative Humidity 95.4

Ambient CO2 452

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
188	71.4	72 - 78	57.8	30% - 60%	1403	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		18 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

8 Ceiling tiles missing, 10 stained ceiling tiles.

School staff - remove stained ceiling tiles.
PPO - repair roofing, replace damaged / missing ceiling tiles.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
180	70.5	72 - 78	57.2	30% - 60%	1280	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		10 Tiles
Ceiling	2' X 4' Lay in		Yes	No		
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

6 Ceiling tiles missing, 4 stained ceiling tiles.

School staff - remove stained ceiling tiles.
PPO - repair roofing, replace damaged / missing ceiling tiles.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
230 A&B	N/A	72 - 78	N/A	30% - 60%	N/A	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		Yes		31 Tiles 4 Sq Ft Drywall
Ceiling	2' X 4' Lay in		Yes	Yes		
Walls	Drywall		No	No		
Floor	12" x 12" Vinyl		No	No		

Cafeteria - 11 Ceiling tiles missing, 20 stained ceiling tiles, 2 with 4 sq inch spots of microbial growth - Drywall soffit water damaged.

School staff - remove stained ceiling tiles.
PPO - repair roofing, replace damaged / missing ceiling tiles - Remove and replace water damaged drywall soffit over doors.

Multiple Room IAQ Assessment

Silver Trail Middle School

Evaluation Date January 10, 2018

Time of Day 10:00

Outdoor Conditions Temperature 72.5 Relative Humidity 95.4 Ambient CO2 452

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
116	69.5	72 - 78	77.4	30% - 60%	842	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
Yes		Yes		No		16 Tiles
Ceiling	2' X 4' Lay in		Yes	No		16 Tiles
Walls	Drywall		Yes	Yes		Entire West wall
Floor	Bare Concrete		Yes	No		

Musty Odor - Flooring removed, cabinet pulled away from West wall - 5 Ceiling tiles missing, 11 stained ceiling tiles - West wall and cabinets wet and water damaged with microbial growth.

EH&S Contractor to remove damaged ceiling tiles, West wall, water damaged cabinets.

PPO to repair roofing, replace wall and ceiling material after removal by EH&S.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
117	70.2	72 - 78	76.2	30% - 60%	840	MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
No		Yes		No		10 Tiles
Ceiling	2' X 4' Lay in		Yes	No		10 Tiles
Walls	Drywall		Yes	No		Entire East wall
Floor	12" x 12" Vinyl		No	No		

East wall wet and water damaged.

EH&S Contractor to remove damaged ceiling tiles, and East wall.

PPO to repair roofing, replace wall and ceiling material after removal by EH&S.

FISH	Temperature	Range	Relative Humidity	Range	CO2	Range
		72 - 78		30% - 60%		MAX 700 > Ambient
Noticeable Odor		Visible water damage / staining?		Visible microbial growth?		Amount of material affected
						
Ceiling						
Walls						
Floor						

Multiple Room IAQ Assessment

Silver Trail Middle School

Evaluation Date January 10, 2018

Time of Day 10:00

Corrective Actions to be Completed by Site Based Staff

Remove and replace stained ceiling tiles	▼
Remove water damaged paper from walls	▼
	▼
Clean Supply & Return Grills with Wexcide 162	▼
Clean HVAC Return Grill with Wexcide 144	▼
Clean wall and return in 141	▼
	▼
	▼
	▼
	▼
	▼
	▼
	▼
	▼
	▼
	▼
	▼
	▼

Corrective Actions to be Completed by PPO

Facility Wide	▼
Repair cause of stained ceiling tile - ROOFING	▼
Remove and replace stained ceiling tiles - ALL	▼
Evaluate and repair HVAC system as needed	▼
Repair HVAC to Reduce Humidity Levels	▼
Set Temperature to 72 - 78 degrees	▼
Repair HVAC to reduce CO2	▼
	▼
Remove and replace wall material as needed	▼
144, 149, 161, 165, 166, 223, 224, & 242	▼
Evaluate carpet for replacement - 166 & 242	▼
Replace damaged drywall soffit - 230A & 230B	▼
Replace missing fixture lenses 150A	▼
	▼
	▼
	▼
	▼

Corrective Actions to be Completed by EH&S

Remove water damaged ceiling tiles, and mold contaminated wall, and cabinets in room 116
Remove water damaged wall and ceiling tile in room 117

Corrective Actions to be Completed by Facilities & Construction

Expedite Roofing Replacement Project