

Aston A. Henry, Director

managing risk with responsibility

754 321-1900

Telephone:

Risk Manage	ement Department	Fax: 754 321-1917	
August 14, 2	2014 Signature on File	For Custodial Supervisor Use Only	
ТО:	Michael Consaul, Principal Pioneer Middle School	Custodial Issues Addressed Custodial Issues Not Addressed	
FROM:	Richard Rosa, Project Manager Risk Management Department		
SUBJECT:	Indoor Air Quality (IAQ) Assessment		

On August 12, 2014, I conducted an assessment at **Pioneer Middle School**. Attached are findings and recommendations for further assessment, remediation, or corrective actions needed.

The IAQ assessment did identify one or more existing conditions impacting IAQ and has generated appropriate work orders to correct deficiencies in systems and maintenance that could contribute to decreased indoor air quality. At the time of the assessment, these concerns were not an immediate health or safety concern to building occupants. However, due to individual sensitivities and predisposing health factors, it is possible that some building occupants may elicit a health response to agents and / or conditions identified during the evaluation. Therefore, to further improve IAQ, prevent development of future IAQ-related problems, and to reduce the potential for IAQ-related complaints by building occupants, the IAQ Assessment Team recommends appropriate follow up of each item identified and listed in the attached evaluation.

Please ensure that your Head Facilities Serviceperson receives a copy of this correspondence so that the recommendations requiring their attention can be addressed. In an attempt to separate IAQ issues from general maintenance items, the attached assessment may contain direction for site based staff to generate a work order through COMPASS. Within two weeks a representative from the Custodial/Grounds Department will conduct a follow-up visit to ensure that all site based custodial issues have been appropriately addressed.

Should any questions arise, or if the current concerns continue after the attached recommendations have been addressed, please feel free to contact us at 754-321-1907.

cc: Shelley Meloni, Executive Director, Facilities & Construction
Mark Dorsett, Manager, Zone 1, Physical Plant Operations Division
Roy Norton, Manager, Custodial/Grounds, Physical Plant Operations Division
Aston Henry, Director, Risk Management
Sonja Coley, Senior Project Manager, Facilities & Construction
Broward Teachers Union
Federation of Public Employees

RR/tc Enc.

Fresh air damper is rusted wide open in air handler room 155A. Recommend sheet metal department to install new fresh air damper. Recommend the HVAC department ensure there are no manual overrides for the air handler units, check Andover panel in the front office. Adjust set point for air handler unit to 72 degrees. EMS (MT) states the air fresh air damper into air handler unit. Send HVAC work orders to Frank Alfieri and Brent Lucas. Repair restroom

Corrective A	Actions to	be Comp	leted by	/ Site Based	Staff
--------------	------------	---------	----------	--------------	-------

Corrective Actions to be completed by ofte based Stan		
	▼	
	▼	
	▼	
	▼	
	▼	
	▼	
	▼	
	•	

Corrective Actions to be Completed by PPO

Controller to be completed by 11 C	
Repair the restroom exhaust fan	▼
Repair fresh dampers in the mechanical room	▼
Set temperature to 72 - 78 degrees	▼
	▼
	▼
See observations for additional information	▼
	▼
	▼

Fresh air damper is rusted wide open in air handler room 156A. Recommend sheet metal department to install new fresh air damper. Recommend the HVAC department ensure there are no manual overrides for the air handler units, check Andover panel in the front office. EMS (MT) states the air handler units are controlled on and off only, cannot set temperatures from remote location. South Area HVAC will tie fresh air damper into air handler unit. Send HVAC work orders to Frank Alfieri and Brent Lucas.

Corrective Actions to be Completed by Site Based Staff

Controlled Action to the Completion by Cite Bacca Co	<u> </u>
Replace stained ceiling tiles after repairs	▼
	▼
	▼
	▼
	▼
	▼
	▼
	▼

Corrective Actions to be Completed by PPO

▼
▼
▼
▼
▼
▼
▼
▼